

**JOB NO.: TCS00975/18** 

CEDD CONTRACT AGREEMENT NO. EDO/04/2018 - ENVIRONMENTAL TEAM FOR CROSS BAY LINK, TSEUNG KWAN O

QUARTERLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) SUMMARY REPORT

(MARCH TO MAY 2019)

PREPARED FOR
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
(CEDD)

Date Reference No. Prepared By Certified By

25 October 2019 TCS00975/18/600/R0201v3

Martin Li Tam Tak Wing (Environmental Consultant) (Environmental Team Leader)

Version	Date	Remarks
1	2 July 2019	First Submission
2	16 September 2019	Amended against IEC's comments
3	25 October 2019	Amended against IEC's comments



## Acuity Sustainability Consulting Limited -Nature & Technologies (HK) Limited Joint Venture



Our ref: ASCL-2018009

AECOM Asia Company Limited 8/F., Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, New Territories, Hong Kong

Attention: Mr. Conrad NG

29 November 2019

Dear Sir,

Contract No. NE/2017/07 & NE/2017/08 Cross Bay Link, Tseung Kwan O Quarterly EM&A Report for March to May 2019

I refer to the email of ET concerning the Quarterly EM&A Report for March to May 2019 (Version 3) with Ref. No. TCS00975/18/600/R0201v3. We have no adverse comment on it and verify the captioned according to section 1.9 of Environmental Permit with No. EP-459-2013.

Yours faithfully,

Li Wai Ming Kevin

Independent Environmental Checker

cc. Mr. T.W. TAM (ETL)

Mr. Wilson CHUNG (CEDD)



### **EXECUTIVE SUMMARY**

- ES01 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- ES02 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O Investigation and other relevant statutory requirements.
- ES03 This is the 2<sup>nd</sup> Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from *I*<sup>st</sup> *March* 2019 to 31<sup>st</sup> May 2019 (hereinafter 'the Reporting Period').

### ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES04 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Table ES-4 Summary Environmental Monitoring Activities Undertaken in the Reporting Period

Issues	Enviror	Sessions		
Air Quality	1-Hour TSP	48		
All Quality	24-Hr TSP		16	
Construction Noise	Leq (30min	) Daytime	14	
Construction Noise	Leq (15min	12		
Water Quality	Marine Wat	Marine Water Sampling <sup>(Note 1)</sup>		
	Contract 1	ET Regular Environmental Site Inspection		
Inspection / Audit	Contract 1	Joint site audit with Project Consultant and IEC	3	
mspection / Addit	Contract 2	ET Regular Environmental Site Inspection	14	
		Joint site audit with Project Consultant and IEC	3	

Note 1 Total sessions are counted by monitoring days

### BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES05 No air quality monitoring exceedance was recorded in this Reporting Period. No daytime construction noise monitoring exceedance was recorded while twelve (12) evening additional construction noise monitoring exceedances were recorded in this Reporting Period. For water quality monitoring, one (1) Action Level and two (2) Limit Level exceedances were recorded for Suspended Solids in the reporting period. NOEs were issued to notify EPD, AFCD, WSD, IEC, the Contractor and the Project Consultant. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.



Table ES-5 Summary Environmental Monitoring Parameter Exceedance in the Reporting Period

Environmental	Monitoring	Action	Limit	Event &	Action	
Issues	Parameters	Level	Level	<b>Investigation Results</b>	<b>Corrective Actions</b>	
Air Ouglity	1-Hour TSP	0	0			
Air Quality	24-Hr TSP	0	0			
Construction	Leq <sub>30min</sub> Daytime	0	0			
Noise	Leq <sub>15min</sub> Evening	0	12	Not project related	NA	
Water Quality	DO	0	0			
(Marine Water)	Turbidity	0	0	Not project related	NA	
(Marine Water)	SS	1	2	Two project related	INA	

Note: NOE – Notification of Exceedance

ES06 For evening construction noise monitoring and marine quality monitoring exceedance recorded in the reporting period, investigations were conducted and it is concluded that the exceedances were unlikely caused by the Project. Nevertheless, the Contractor was reminded to strictly follow the requirement stipulated in the applied CNP during evening works and check the implementation of silt curtain regularly to ensure no seepage of muddy water into the marine water body.

### **ENVIRONMENTAL COMPLAINT**

ES07 One (1) environmental complaint was recorded in this Reporting Period for the Project. The statistics of environmental complaint are summarized in the following table.

Table ES-6 Summary Environmental Complaint Records in the Reporting Period

Donouting		Environn	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 March 2019 –	1	1	1	Marine Water	Not Project Related
31 May 2019	2	0	0	NA	NA

### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES08 No environmental summons or prosecutions was received in this Reporting Period for the Project. The statistics of environmental summons or prosecutions are summarized in the following tables.

Table ES-7 Summary Environmental Summons Records in the Reporting Period

Donouting		Environn	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 March 2019 –	1	0	0	NA	NA
31 May 2019	2	0	0	NA	NA

Table ES-8 Summary Environmental Prosecutions Records in the Reporting Period

Donouting		Environm	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 March 2019 –	1	0	0	NA	NA
31 May 2019	2	0	0	NA	NA

### SITE INSPECTION BY EXTERNAL PARTIES

ES09 No site inspection was undertaken b AFCD within the Reporting Period. EPD site inspection was undertaken on 20 March 2019, 25 & 29 April 2019, and 3, 8 & 9 May 2019.

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\2nd Quarter EM&A Summary Report - March to May 2019\R0201v3.docx



### **Table of Contents**

1.	INTRO	DUCTION	3
	1.1	PROJECT BACKGROUND	3
	1.2	REPORT STRUCTURE	3
2.	PROJE	CCT ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION	4
	2.1	PROJECT ORGANIZATION	4
	2.2	CONSTRUCTION PROGRESS	4
	2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	4
	3.	SUMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND	
		REMENTS	5
	3.1	GENERAL	5
	3.2	MONITORING PARAMETERS	5
	3.3	MONITORING LOCATIONS	5
	3.4	MONITORING FREQUENCY AND PERIOD	6
	3.5	DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	7
4.	<b>IMPAC</b>	CT MONITORING RESULT	9
	4.1	RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH	9
	4.2	RESULTS OF CONSTRUCTION NOISE MONITORING	9
	4.3	RESULTS OF WATER QUALITY MONITORING	9
5.	WASTI	E MANAGEMENT	12
	5.1	GENERAL WASTE MANAGEMENT	12
	5.2	RECORDS OF WASTE QUANTITIES	12
6.	SITE II	NSPECTION	13
	6.1	REQUIREMENTS	13
	6.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	13
7.	LANDI	FILL GAS MONITORING	14
	7.1	GENERAL REQUIREMENT	14
	7.2	LIMIT LEVELS AND EVENT AND ACTION PLAN	14
	7.3	LANDFILL GAS MONITORING	14
8.	ENVIR	ONMENTAL COMPLAINT AND NON-COMPLIANCE	15
	8.1	Environmental Complaint, Summons and Prosecution	15
9.	IMPLE	EMENTATION STATUS OF MITIGATION MEASURES	16
	9.1	GENERAL REQUIREMENTS	16
10.	CONCI	LUSIONS AND RECOMMENDATIONS	17
	10.1	Conclusions	17
	10.2	RECOMMENDATIONS	17



### **LIST OF TABLES**

EIST OF TABLE	
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	DESIGNATED AIR QUALITY MONITORING LOCATION RECOMMENDED IN EM&A MANUAL
TABLE 3-3	DESIGNATED CONSTRUCTION NOISE MONITORING LOCATION RECOMMENDED IN EM&A
	MANUAL
TABLE 3-4	INTERIM ALTERNATIVE LOCATION FOR AIR QUALITY AND NOISE MONITORING
TABLE 3-5	LOCATION OF WATER QUALITY MONITORING STATION
TABLE 3-6	ACTION AND LIMIT LEVELS FOR AIR QUALITY
TABLE 3-7	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-8	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF AIR QUALITY IMPACT MONITORING RESULTS
TABLE 4-2	SUMMARY OF CONSTRUCTION NOISE IMPACT MONITORING RESULTS
TABLE 4-3	RESULT SUMMARY OF DEPTH AVERAGE (SURFACE & MIDDLE LAYER) OF DO (MG/L)
TABLE 4-4	RESULT SUMMARY OF BOTTOM DEPTH OF DO (MG/L)
TABLE 4-5	RESULT SUMMARY OF DEPTH AVERAGE OF TURBIDITY (NTU)
TABLE 4-6	RESULT SUMMARY OF DEPTH AVERAGE OF SUSPENDED SOLID (MG/L)
TABLE 4-7	SUMMARY OF WATER QUALITY EXCEEDANCE
TABLE 5-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 5-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 6-1	SUMMARY OF SITE OBSERVATIONS OF CONTRACT 1
TABLE 6-2	SUMMARY OF SITE OBSERVATIONS OF CONTRACT 2
TABLE 7-1	ACTIONS IN THE EVENT OF LANDFILL GAS BEING DETECTED IN EXCAVATIONS
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES IN THE REPORTING PERIOD

### **LIST OF APPENDICES**

APPENDIX A	PROJECT LAYOUT PLAN
APPENDIX B	PROJECT ORGANIZATION CHART & CONTACT DETAILS OF KEY PERSONNEL
APPENDIX C	3-MONTH ROLLING CONSTRUCTION PROGRAM
APPENDIX D	MONITORING LOCATION (AIR QUALITY, NOISE AND WATER QUALITY)
APPENDIX E	GRAPHICAL PLOTS OF MONITORING RESULTS
APPENDIX F	METEOROLOGICAL INFORMATION
APPENDIX G	WASTE FLOW TABLE
APPENDIX H	COMPLAINT SUMMARY
APPENDIX I	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)



### 1. INTRODUCTION

### 1.1 PROJECT BACKGROUND

- 1.1.1 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- 1.1.2 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O Investigation and other relevant statutory requirements.
- 1.1.3 As part of the EM&A programme, baseline monitoring shall be undertaken before the Project construction work commencement to determine the ambient environmental condition. The baseline air quality, background noise and water quality monitoring has been carried out between 21st September 2018 and 13th November 2018 at the designated and interim locations. The baseline monitoring report under the EP-459/2013 has been compiled by the ET and verified by Independent Environmental Checker (hereinafter the "IEC") prior submitted to EPD on 19th November 2018 for endorsement.
- 1.1.4 This is the 2<sup>nd</sup> Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1<sup>st</sup> March 2019 to 31<sup>st</sup> May 2019 (hereinafter 'the Reporting Period').

### 1.2 REPORT STRUCTURE

Section 1

1.2.1 The Environmental Monitoring and Audit (EM&A) Monthly Report is structured into the following sections:-

Deciton 1	mnounction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements
Section 4	Impact Monitoring Results
Section 5	Waste Management
Section 6	Site Inspections
Section 7	Landfill Gas Monitoring
Section 8	Environmental Complaints and Non-Compliance
Section 9	Implementation Status of Mitigation Measures
Section 10	Conclusions and Recommendations

Introduction



# 2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION

### 2.1 PROJECT ORGANIZATION

2.1.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties can be referred to Monthly Report.

### 2.2 CONSTRUCTION PROGRESS

2.2.1 3-month rolling construction program of each Works Contract is enclosed in *Appendix C*; and the major construction activities undertaken in the Reporting Period is presented in below sub-sections.

### Contract 1 (Contract No. NE/2017/07)

- 2.2.2 The major construction activities of Contract 1 undertaken in this Reporting Period are:-
  - Pre-drilling works at Portion II
  - Piling works at Portion II
  - Concrete Work at Portion V & Portion II
  - Structure Steelwork at Portion V
  - Metal work at Works Area A

### Contract 2 (Contract No. NE/2017/08)

- 2.2.3 The major construction activities of Contract 2 undertaken in this Reporting Period are:-
  - UU Detection Work at Portion III and VI
  - Trial Pit and Pre-drill Work at Portion VI
  - Bored Pile Work at Portion IV & VI
  - · Sheet Pile Work at Portion VI
  - · Excavation Work at Portion VI
  - · Wheel Washing Facilities Construction at Portion VI

### 2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 All the documents required under Environmental Permit No. EP-459/2013 were submitted within the required timeframe. The details can be referred to the Monthly Report.
- 2.3.2 Upon completed baseline monitoring, a Baseline Monitoring Report was verified by IEC on 19 November 2018 and submitted to EPD on that day for endorsement.
- 2.3.3 The notification of Project dedicated web site to EPD was made on 9 January 2019 (http://www.envcbltko.hk/).



# 3. SUMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND REQUIREMENTS

### 3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit Programmes and requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project. A summary of EM&A programmes and requirements are presented in the sub-sections below.

### 3.2 MONITORING PARAMETERS

3.2.1 Monitoring parameters of air quality, noise and water quality are summarized in *Table 3-1*.

**Table 3-1 Summary of EM&A Requirements** 

Environmental Issue	Parameters
Air Quality	<ul> <li>1-hour TSP by Real-Time Portable Dust Meter; and</li> </ul>
All Quality	• 24-hour TSP by High Volume Air Sampler
Noise	<ul> <li>Leq (30min) in six consecutive Leq(5 min) between 07:00-19:00 on normal weekdays</li> <li>Supplementary information for data auditing, statistical results such as L<sub>10</sub> and L<sub>90</sub></li> </ul>
	shall also be obtained for reference.
Water Quality	<ul> <li>In-situ measurement – Dissolved Oxygen (DO) concentration (mg/L) &amp; saturation (%), pH, Salinity (mg/L), Temperature (°C) and Turbidity (NTU); and</li> <li>Laboratory analysis – SS (mg/L)</li> </ul>

### 3.3 MONITORING LOCATIONS

Air Ouality and Construction Noise

3.3.1 According to the Approved EM&A Manual Section 5.4 and Section 6.3, three (3) representative air sensitive receivers (ASR) and four (4) representative noise sensitive receivers were designated as monitoring stations. The designated air quality and noise monitoring locations are listed in *Table 3-2* and *Table 3-3*, and illustrated in *Appendix D*.

Table 3-2 Designated Air Quality Monitoring Location recommended in EM&A Manual

ID	Location in the EM&A Manual	Currently Situation
AM1	Tung Wah Group of Hospitals Aided Primary School & Secondary School	Not yet construct
AM2	Lohas Park Stage 2 (Planned Development in Area 86)	Under Construction
AM3	Lohas Park Stage 3 (Planned Development in Area 86)	Under Construction

Table 3-3 Designated Construction Noise Monitoring Location recommended by EM&A Manual

ID	Location	Currently Situation	
CNMS-1	Lohas Park Stage 1(Planned Development in Area 86, Package 5) (Southeast facade)	Under Construction	
CNMS-2	Lohas Park Stage 1 (Planned Development in Area 86, Package 6) (Southeast facade)  Under Construction		
CNMS-3	Lohas Park Stage 3 (Planned Development in Area 86,Package 11) (West facade)	Under Construction	
CNMS-4	Tung Wah Group of Hospitals Aided Primary School & Secondary School (Southwest facade)	Not yet construct	

3.3.2 As observed and confirmed by ET and IEC during the joint site visit on 29<sup>th</sup> August 2018, the designated air quality and noise monitoring locations are under construction or yet to construct. It is considered that these designated locations are not appropriate to perform air quality and noise monitoring. In this regard, alternative locations were proposed as interim arrangement to carry out air quality and noise monitoring before occupation of the designated monitoring location. A letter enclosed with the alternative location proposal and IEC verification (Our Ref:



TCS00975/18/300/L0038) was sent to EPD on 19<sup>th</sup> October 2018 and the proposal was agreed by EPD. Therefore, air quality and construction noise impact monitoring would be performed at the agreed alternative locations until the designated sensitive receivers occupied and granted the premises.

3.3.3 The agreed alternative monitoring location for impact air quality and noise monitoring are summarized in Table 3-4 and illustrated in *Appendix D*.

Table 3-4 Interim alternative location for air quality and noise monitoring

<b>Location ID</b>	Monitoring Parameter	Location		
AM4	1-Hour TSP Air Quality	Podium of Lohas Park Phase 2A (Le Prestige)		
AM5	24-Hour TSP Air Quality	Boundary of Site Office near Junction of Wan Po Road and Wan O Road		
CNMS-5	Noise (L <sub>eq</sub> , L <sub>10</sub> & L <sub>90</sub> )	Podium of Lohas Park Phase 2A (Le Prestige)		

Remark: Since 24-Hour TSP Air Quality monitoring is not granted at AM4 Lohas Park Phase 2A, the 24-Hour TSP monitoring was therefore proposed at AM5 which is located at the boundary of the project site office.

### Water Quality

3.3.4 According to Table 7.1 of the approved EM&A Manual Section 7.4, two Control Stations (C3 & C4), six (6) sensitive receivers (CC1, CC2, CC3, CC4, CC13 & SWI1) and one (1) Gradient station (I1) are recommended to perform water quality monitoring. Details and coordinate of these water quality monitoring stations are described in *Table 3-5* and the locations is shown in *Appendix D*.

Table 3-5 Location of Water Quality Monitoring Station

Station	Coord	linates	Dogovintion		
Station	Easting	Northing	Description		
CC1	843201	816416	Sensitive Receiver – Coral Sites at Chiu Keng Wan		
CC2	844076	817091	Sensitive Receiver – Coral Sites at Junk Bay		
CC3	844606	817941	Sensitive Receiver – Coral Sites at Junk Island		
CC4	845444	815595	Sensitive Receiver – Coral Sites at Fat Tong Chau West		
CC13	844200	817495	Sensitive Receiver – Coral Sites at Junk Bay near Chiu Keng Wan		
SWI1	845512	817442	Sensitive Receiver – Tseung Kwan O Salt Water Intake		
C3	843821	816211	Control Station (Ebb Tide) – within Junk Bay		
C4	844621	815770	Control Station (Flood Tide) – within Junk Bay		
I1	844602	817675	<b>Gradient Station</b> – in between Lam Tin Tunnel (LTT) and CBL		

### 3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 To according with the approved *EM&A Manual*, impact monitoring requirements are presented as follows.

### Air Quality Monitoring

- 3.4.2 Air quality impact monitoring frequency is as follows:
  - Once every 6 days of 24-hour TSP and 3 times of 1-hour TSP monitoring; during course of works throughout the construction period

### Construction Noise Monitoring

- 3.4.3 Construction noise monitoring frequency is as follows:
  - One set of Leq<sub>(30min)</sub> measurements in a weekly basis between 07:00 and 19:00 hours on normal weekdays during course of works as throughout the construction period
  - If construction works are extended to include works during the hours of 1900-0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under the NCO shall be obtained by the Contractor.



### Water Quality (Marine Water) Monitoring

- 3.4.4 Marine water impact monitoring frequency is as follows:
  - Three days a week, at mid ebb and mid flood tides during course of pile excavation works for the bridge pier foundations underway. Moreover, the intervals between 2 consecutive sets of monitoring day shall not be less than 36 hours.

### 3.5 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.5.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. A summary of the Action/Limit (A/L) Levels for air quality, construction noise and water quality are shown in *Tables 3-6*, 3-7 and 3-8 respectively.

Table 3-6 Action & Limit Levels of Air Quality (1-Hour & 24-Hr TSP)

Monitoring Station	Action Lev	vel (μg /m³)	Limit Level (μg/m³)				
	1-Hour TSP 24-Hr TSP 1-Hour T		1-Hour TSP	24-Hr TSP			
AM4	278	NA 50		NA			
AM5	NA	190	NA	260			
Note: 1-Hour & 24-Hr TSP of Action Level = $(Average\ Baseline\ Results \times 1.3 + Limit\ level)/2$							

**Table 3-7** Action and Limit Levels for Construction Noise, dB(A)

Monitoring Location	Action Level	Limit Level (Leq30min)			
, , , , , , , , , , , , , , , , , , ,	Time Period: 0700-1900 hours on normal weekdays				
CNMS-5	When one or more documented complaints are received	75 dB(A)			

### Remarks:

- Construction noise monitoring will be resumed at the designated locations CNMS-1, CNMS-2, CNMS-3 and CNMS4 once they are available and permission are granted;
- 2. The designated locations CNMS-1, CNMS-2 and CNMS-3 are located at residential building which are still under construction, Limit Level of 75dB(A) will be adopted until they are occupied;
- 3. The designated location CNMS-4 is located at planned school and still not yet to construction. When the school occupied and operated, Limit Level of 70dB(A) should be adopted and should be reduced to 65dB(A) during examination period; and
- 4. If construction works are required during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority shall be followed.

Table 3-8 Action and Limit Levels for Water Quality

Monitoring	ing Depth Average of SS (mg/L)								
Station	Actio	on Level	Limit Level						
CC1	7.8	OR 120% of upstream control	9.3	<b>OR</b> 130% of upstream control					
CC2	9.0	station at the same tide of the same day	9.2	station at the same tide of the same day					
CC3	8.2	(Control Station C3 at Ebb tide and	9.0	(Control Station C3 at Ebb tide and					
CC4	13.8	Control Station C4 at	15.4	Control Station C4 at					
CC13	8.9	Flood tide), whichever is higher	10.3	Flood tide), whichever is higher					
SWI1	8	mg/L	10 mg/L						
3.5		Dissolved Oxy	gen (mg/L)						
Monitoring Location	Depth Average of S	Surface and Mid-depth	Bottom						
Location	<b>Action Level</b>	Limit Level	<b>Action Level</b>	Limit Level					
CC1	5.8	5.7	5.3	5.2					
CC2	5.8	5.7	5.3	5.1					
CC3	5.5	5.4	4.9	4.7					
CC4	5.7	5.7	5.5	5.4					
CC13	5.6	5.5	5.3	5.2					

<sup>-</sup> March to May 2019\R0201v3.docx



Monitoring	Depth Average of SS (mg/L)							
Station	Actio	on Level	L	imit Level				
SWI1	5.4	4.8	5.1	5.0				
Monitoring		Depth Average of T	Turbidity (NTU	J)				
Location	Actio	on Level	L	imit Level				
CC1	5.8	<b>OR</b> 120% of	6.0	<b>OR</b> 130% of				
CC2	4.6	upstream control station at the same	5.5	upstream control station at the same				
CC3	4.8	tide of the same day	5.4	tide of the same day (Control Station C3				
CC4	6.1	(Control Station C3 at Ebb tide and	7.1	at Ebb tide and				
CC13	6.0	Control Station C4 at Flood tide),	6.3	Control Station C4 at Flood tide),				
SWI1	6.1	whichever is higher	7.1	whichever is higher				

3.5.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan as stated EM&A Manual.



#### 4. IMPACT MONITORING RESULT

#### 4.1 RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH

During the Reporting Period, 48 sessions of 1-hour TSP and 16 sessions of 24-hours TSP 4.1.1 monitoring were carried out and the monitoring results are summarized in Table 4-1. The relevant graphical plots are shown in *Appendix E*.

Table 4-1 **Summary of Air Quality Impact Monitoring Results** 

Monitoring	1-h	our TSP (μg/n	n <sup>3</sup> )	24-hour TSP (μg/m³)			
Location	Min Max		Average	Min	Max	Average	
AMS-4	42	116	68				
Record Date	8-Mar-19	23-Apr-19	48 events				
AMS-5				86	178	139	
Record Date				29-May-19	8-Apr-19	16 events	

- 4.1.2 As shown in *Table 4-1*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action / Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.1.3 No adverse impact due to weather condition on the monitoring result was observed in reporting quarter. The summary of meteorological information for the Reporting Period is shown in Appendix F.

#### 4.2 RESULTS OF CONSTRUCTION NOISE MONITORING

4.2.1 14 sessions of daytime construction noise monitoring and 12 sessions of evening construction noise monitoring were performed at the interim alternative location CNMS-5 in the reporting period. The noise monitoring results at interim alternative location CNMS-5 is summarized in **Table 4-2** and **Table 4-3**. The relevant graphical plots are shown in **Appendix E**.

**Table 4-2 Summary of Daytime Construction Noise Impact Monitoring Results** 

Monitoring	Leq, 30min (dB((A))						
Location	Min	Max	Average				
CNMS-5	61.8	66.9	64.0				
Record Date	26-Mar-19	3-May-19	13 events				

4.2.2

4.2.3 All the measured daytime construction noise results were below 75dB(A) of the acceptance Furthermore, no complaint on construction noise was registered, indicating no exceedance of Action Level. No non-compliance was therefore found during the Reporting Period.

**Table 4-3 Summary of Evening Construction Noise Impact Monitoring Results** 

Monitoring	Leq, 15min (dB((A))						
Location	Min	Max	Average				
CNMS-5	59.0	62.8	61.3				
Record Date	15-Mar-19	26-Apr-19	13 events				

4.2.4 A total of twelve (12) limit level evening noise monitoring exceedances were recorded in the reporting period due to the measured results were higher than 55dB(a) of the acceptance criteria. Investigations were undertaken by ET accordingly and it was considered the exceedances recorded were unlikely due to the Project.

#### 4.3 RESULTS OF WATER QUALITY MONITORING

4.3.1 In this Reporting Period, a total of 40 sampling days were performed for marine water monitoring at the nine designated locations. Monitoring results of 3 key parameters: dissolved oxygen (DO), turbidity and suspended solids are summarized in Tables 4-4 to 4-7 and the graphical plots are shown in Appendix E.



Table 4-4 Results Summary of Depth Average (Surface & Middle Layer) of DO (mg/L)

Tidal		CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
Mid-Ebb	Average	6.7	6.7	6.6	6.6	6.6	6.6	6.6	6.6	6.6
	Min	6.1	6.2	6.0	6.2	6.1	6.2	6.2	6.2	6.0
	Max	7.8	7.8	7.7	7.8	7.6	7.7	7.7	7.9	7.8
Mid-Flood	Average	6.6	6.6	6.6	6.6	6.6	6.5	6.6	6.6	6.6
	Min	6.1	6.1	5.9	6.0	6.0	6.0	6.2	5.8	6.0
	Max	7.7	7.8	7.7	7.8	7.8	7.8	7.8	7.8	7.7

Table 4-5 Results Summary of Bottom Depth of DO (mg/L)

Tidal		CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	Average	6.5	6.4	6.4	NA	6.5	6.5	6.5	6.5	6.4
Mid-Ebb	Min	5.9	5.7	5.9	NA	6.1	5.9	5.8	5.9	6.0
	Max	7.7	7.7	7.8	NA	7.7	7.8	7.7	7.9	7.7
Mid-Flood	Average	6.5	6.4	6.4	NA	6.5	6.5	6.5	6.5	6.4
	Min	6.0	5.4	5.6	NA	5.9	5.8	5.6	5.7	5.5
	Max	7.6	7.6	7.7	NA	7.7	7.8	7.8	7.7	7.7

Remark: No Dissolved Oxygen (Bottom) monitoring data available for CC4 due to the water depth measured at CC4 during the monitoring days were less than 3 meters.

Table 4-6 Results Summary of Depth Average of Turbidity (NTU)

Tid	al	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	Average	1.0	1.2	1.3	1.3	1.2	1.0	1.3	1.2	1.4
Mid-Ebb	Min	0.4	0.3	0.4	0.2	0.4	0.2	0.3	0.4	0.5
	Max	1.9	2.5	3.9	4.7	2.5	2.3	3.0	2.5	3.8
	Average	1.1	1.2	1.2	1.3	1.1	1.1	1.3	1.3	1.2
Mid-Flood	Min	0.4	0.3	0.3	0.2	0.4	0.1	0.4	0.3	0.4
	Max	2.5	2.3	2.2	4.8	2.7	3.8	2.6	3.0	2.0

Table 4-7 Results Summary of Depth Average of Suspended Solids (mg/L)

Tid	al	CC1	CC2	CC3	CC4	CC13	SWI1	С3	C4	I1
	Average	2.6	2.5	2.8	2.9	2.8	2.6	2.8	2.4	2.6
Mid-Ebb	Min	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
	Max	7.1	6.3	6.1	8.3	8.3	5.9	9.9	5.5	6.2
	Average	2.7	2.5	2.7	2.8	3.0	3.1	2.9	2.9	2.9
Mid-Flood	Min	1.1	1.0	1.0	1.0	1.0	1.1	1.0	1.0	1.0
	Max	7.1	7.4	13.8	6.5	9.8	14.6	7.6	9.1	11.1

4.3.2 A summary of exceedances for the four parameters: dissolved oxygen (DO), turbidity and suspended solids (SS) are shown in *Table 4-8*.

**Table 4-8** Summary of Water Quality Exceedance

Station	(Ave of	O f Top & depth)	(Bot	O ttom pth)		oidity h Ave)	S (Dept	S h Ave)	Exceeda	tal ance for tation
	AL	LL	$\mathbf{AL}$	LL	AL	LL	$\mathbf{AL}$	LL	AL	LL
CC1	0	0	0	0	0	0	0	0	0	0
CC2	0	0	0	0	0	0	0	0	0	0
CC3	0	0	0	0	0	0	0	1	0	1
CC4	0	0	NA	NA	0	0	0	0	0	0
CC13	0	0	0	0	0	0	1	0	1	0
SWI1	0	0	0	0	0	0	0	1	0	1
No of Exceedance	0	0	0	0	0	0	1	2	1	2



- 4.3.3 In this Reporting Period, a total of one (1) Action Level and two (2) Limit Level exceedances of Suspended Solids recorded.
- 4.3.4 Upon confirmation of the monitoring result, Notification of Exceedances (NOEs) have been issued to relevant parties. Investigation for the cause of exceedance was carried out by ET subsequently and it is concluded that the exceedances recorded in this reporting period were unlikely caused by the Project. Nevertheless, the Contractor was reminded to check the implementation of silt curtain regularly to ensure no seepage of muddy water into the marine water body.



### 5. WASTE MANAGEMENT

### 5.1 GENERAL WASTE MANAGEMENT

5.1.1 Waste management would be carried out by an on-site Environmental Officer or an Environmental Consultant from time to time.

### 5.2 RECORDS OF WASTE QUANTITIES

- 5.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste; and
  - General Refuse
- 5.2.2 According to the information provided by Contractor of Contract 1 and Contract 2, waste disposal was made in the Reporting period are summarized in *Tables 5-1* and *5-2*.

Table 5-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Contract		Quantity	I	Disposal
Type of Waste	No	Mar 2019	Apr 2019	May 2019	Location
Total Generated C&D	1	0.042	1.760	1.026	TKO 137
Materials (Inert) (in '000m <sup>3</sup> )	2	0.106	3.013	3.607	1KO 137
Reused in this Project (Inert)	1	0	0	0	-
(in '000m <sup>3</sup> )	2	0	0	0	-
Reused in other Projects	1	0	0	0	-
(Inert) (in '000m <sup>3</sup> )	2	0	0	0	-
Disposal as Public Fill	1	0.042	1.760	1.026	TKO 137
(Inert) (in '000m <sup>3</sup> )	2	0.106	3.013	3.607	1 KO 13/

Table 5-2 Summary of Quantities of C&D Wastes

Type of Waste	Contract		Quantity		Disposal
Type of waste	No	Mar 2019	Apr 2019	May 2019	Location
Recycled Metal ('000kg)	1	0	0	0	
Recycled Metal ( 000kg)	2	0	0	0	-
Recycled Paper /	1	0.029	0.509	0.094	Licensed
Cardboard Packing ('000kg)	2	0	0	0	collector
Recycled Plastic ('000kg)	1	0	0	0	
Recycled Flastic ( 000kg)	2	0	0	0	-
Chamical Wastes ('0001ca)	1	0	0	0	
Chemical Wastes ('000kg)	2	0	0	0	-
C	1	0.081	0.012	0.030	NENT
General Refuses ('000m³)	2	0.229	0.013	0.022	NENT

5.2.3 The Monthly Summary Waste Flow Table of the Contracts 1 and Contract 2 are shown in *Appendix G*.



### 6. SITE INSPECTION

### 6.1 REQUIREMENTS

6.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

# 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

### Contract 1

6.2.1 In this Reporting Period, *14* events of weekly joint site inspection was carried out for Contract 1 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in *Table 6-1* and the details of site inspection can be found in relevant EM&A monthly report.

Table 6-1 Summary of Site Observations of the Contract 1

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
March 2019	6, 13, 18, 20 & 29 March 2019	9	Completed
April 2019	4, 10, 18 & 24 April 2019	3	Completed
May 2019	2, 9, 15, 22 & 29 May 2019	9	Completed

6.2.2 In the Reporting Period, no non-compliance was recorded for Contract 1; however, 21 observations were recorded during the site inspections and the major findings were related to water quality and chemical management mitigation measures. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

### Contract 2

6.2.3 In this Reporting Period, *14* events of weekly joint site inspection was carried out for Contract 2 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in *Table 6-2* and the details of site inspection can be found in relevant EM&A monthly report.

Table 6-2 Summary of Site Observations of the Contract 2

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
March 2019	6, 13, 18, 20 & 29 March 2019	1	Completed
April 2019	4, 10, 18 & 24 April 2019	3	Completed
May 2019	2, 9, 15, 22 & 29 May 2019	5	Completed

In the Reporting Period, no non-compliance was recorded for Contract 2; however, 8 observations were recorded during the site inspections and the major findings were related to general housekeeping and chemical management mitigation measures. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.



### 7. LANDFILL GAS MONITORING

### 7.1 GENERAL REQUIREMENT

- 7.1.1 Pursuant to Section 13 of the Project's EM&A Manual, Landfill gas monitoring shall perform during construction activities within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill. For landfill gas monitoring requirements, pre entry and routine measurement shall be undertaken in accordance with the *Factories and Industrial Undertaking (Confined Spaces) Regulation*.
- 7.1.2 According to Environmental Mitigation Implementation Schedule (EMIS) S14.7.6, portable monitoring equipment can be used to conduct landfill gas monitoring. Moreover, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person.

### 7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN

7.2.1 In event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG. In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The Limit levels and relevant Action Plans for landfill gas detected in utilities and any on-site areas following construction is listed in *Table 9-1*.

Table 7-1 Actions in the Event of Landfill Gas Being Detected in Excavations

Parameter	Limit Level	Actions
	>10% LEL (i.e.	Post "No Smoking" signs
	>0.5% by volume)	Prohibit hot works
Methane		• Ventilate to restore methane to <10% LEL
Methane	>20% LEL (i.e.	Stop excavation works
	>1% by volume)	Evacuate personnel/prohibit entry
		• Increase ventilation to restore methane to <10% LEL
	>0.5%	<ul> <li>Ventilate to restore carbon dioxide to &lt;0.5%</li> </ul>
Carbon	>1.5%	Stop excavation works
dioxide		Evacuate personnel/prohibit entry
		• Increase ventilation to restore carbon dioxide to <0.5%
	<19%	Ventilation to restore oxygen >19%
Ovvegon	<18%	Stop excavation works
Oxygen		Evacuate personnel/prohibit entry
		• Increase ventilation to restore oxygen to >19%

7.2.2 In the event of the trigger levels specified in Table 9-1 being exceeded, the Safety Officer shall be responsible for dealing with any emergency which may occur due to landfill gas.

### 7.3 LANDFILL GAS MONITORING

7.3.1 Since the major construction activities under the Project were not yet commenced within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill, no landfill gas monitoring was undertaken by the Contractors in the Reporting Period.



### 8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

### 8.1 Environmental Complaint, Summons and Prosecution

- 8.1.1 In the Reporting Period, one (1) environmental complaint was received with respect to the marine water concerns arising from Contract 1 of the Project. Besides, no summons and prosecution under the EM&A Programme was lodged for the project. During the investigation for the complaint undertaken by the ET, it was observed that water mitigation measures including silt curtain and cofferdam are properly implemented on site and no sign of muddy discharge was observed.
- 8.1.2 A summarized record of all complaints received was provided in *Appendix H*.
- 8.1.3 The statistical summary table of environmental complaint is presented in *Tables 8-1*, 8-2 and 8-3.

**Table 8-1** Statistical Summary of Environmental Complaints

Donauting Davied	Contract	Enviro	nmental Complaint	Statistics
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature
1 – 31 March 2019		1	1	Marine Water
1 – 30 April 2019	1	0	1	NA
1 – 31 May 2019		0	1	NA
1 – 31 March 2019		0	0	NA
1 – 30 April 2019	2	0	0	NA
1 – 31 May 2019		0	0	NA

**Table 8-2** Statistical Summary of Environmental Summons

Donauting Davied	Contract	Enviro	nmental Complaint	Statistics
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature
1 – 31 March 2019		0	0	NA
1 – 30 April 2019	1	0	0	NA
1 – 31 May 2019		0	0	NA
1 – 31 March 2019		0	0	NA
1 – 30 April 2019	2	0	0	NA
1 – 31 May 2019		0	0	NA

**Table 8-3** Statistical Summary of Environmental Prosecution

Donarting Davied	Contract	Enviro	nmental Complaint	Statistics
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature
1 – 31 March 2019		0	0	NA
1 – 30 April 2019	1	0	0	NA
1 – 31 May 2019		0	0	NA
1 – 31 March 2019		0	0	NA
1 – 30 April 2019	2	0	0	NA
1 – 31 May 2019		0	0	NA



### 9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

### 9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix I*.
- 9.1.2 The Contractors had been implementing the required environmental mitigation measures according to the Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by the Contractors in this Reporting Month are summarized in *Table 9-1*.

Table 9-1 Environmental Mitigation Measures in the Reporting Period

Issues	Environmental Mitigation Measures
Construction	• Regularly to maintain all plants, so only the good condition plants were used
Noise	<ul> <li>on-site;</li> <li>If possible, all mobile plants onsite operation has located far from NSRs;</li> <li>When machines and plants (such as trucks) were not in using, it was switched off;</li> <li>Wherever possible, plant was prevented oriented directly the nearby NSRs;</li> <li>Provided quiet powered mechanical equipment to use onsite;</li> <li>Weekly noise monitoring was conducted to ensure construction noise meet the criteria.</li> </ul>
Air Quality	<ul> <li>Stockpile of dusty material was covered entirely with impervious sheeting or sprayed with water so as to maintain the entire surface wet;</li> <li>The construction plants regularly maintained to avoid the emissions of black smoke;</li> </ul>
	• The construction plants switched off when it not in use;
	<ul> <li>Water spraying on haul road and dry site area was provided regularly;</li> </ul>
	<ul> <li>Where a vehicle leaving the works site is carrying a load of dusty materials, the load has covered entirely with clean impervious sheeting; and</li> </ul>
	• Before any vehicle leaving the works site, wheel watering has been performed.
Water Quality	<ul> <li>Debris and refuse generated on-site collected daily;</li> </ul>
	<ul> <li>Oils and fuels were stored in designated areas;</li> </ul>
	<ul> <li>The chemical waste storage as sealed area provided;</li> </ul>
	• Site hoarding with sealed foot were provided surrounding the boundary of working site to prevent wastewater or site surface water runoff get into public areas; and
	<ul> <li>Portable chemical toilets were provided on-site. A licensed contractor was regularly disposal and maintenance of these facilities.</li> </ul>
	Silt curtain was installed and maintained in accordance with EP condition
Waste and	• Excavated material reused on site as far as possible to minimize off-site disposal.
Chemical	<ul> <li>Scrap metals or abandoned equipment should be recycled if possible;</li> </ul>
Management	• Waste arising kept to a minimum and be handled, transported and disposed of in a suitable manner;
	• Disposal of C&D wastes to any designated public filling facility and/or landfill
	followed a trip ticket system; and
	<ul> <li>Chemical waste handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.</li> </ul>
General	<ul><li>The site is generally kept tidy and clean.</li><li>Mosquito control is performed to prevent mosquito breeding on site.</li></ul>



### 10. CONCLUSIONS AND RECOMMENDATIONS

### 10.1 CONCLUSIONS

- 10.1.1 This is the 2<sup>nd</sup> Quarterly EM&A report as presented the monitoring results and inspection findings for the reporting period from 1<sup>st</sup> March 2019 to 31<sup>st</sup> May 2019.
- 10.1.2 In the Reporting Period, no daytime construction noise monitoring results that triggered the Limit Level was recorded and no noise complaint (which is an Action Level exceedance) was received by the Project Consultant, EPD and the Contractors. However, twelve (12) evening additional construction noise monitoring results triggered the Limit Level. Investigation was undertaken by ET and it was considered that the exceedances recorded are unlikely caused by the Project.
- 10.1.3 In this Reporting Period, no 1-Hour TSP or 24-Hr TSP air quality monitoring exceedance was recorded. No NOE or the associated corrective actions were therefore issued.
- 10.1.4 For water quality monitoring, one (1) Action Level and two (2) Limit Level exceedance were recorded for Suspended Solids in the reporting period. Investigation for the cause of exceedance was carried out by ET subsequently and it is concluded that the exceedances recorded in this reporting period were unlikely caused by the Project.
- 10.1.5 No notification of summons or prosecution was recorded for the Project. However, one (1) documented complaint regarding marine water was received in the reporting quarter.


### 10.2 RECOMMENDATIONS

- 10.2.1 Due to wet season has approached, the Contractor was reminded that all the works to undertaking must be fulfill environmental statutory requirement, especially water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas.
- 10.2.2 In regards to the marine works, special attention should be paid on excavation works for the bridge pier foundations underway in which water quality mitigation measures such as erection of silt curtain should be properly implemented and maintained.



# Appendix A

**Project Layout Plan** 





Civil Engineering and Development Department


ARUP Ove Arup & Partners Hong Kong Limited

Agreement No. CE 43/2008(HY) Cross Bay Link, Tseung Kwan O – Investigation

B SECOND ISSUE A FIRST ISSUE Scale 1:5000 on A1 & 1:10000 on A3 FINAL










# Appendix B

Project Organization Chart & Contact Details of Key Personnel for the Project



### **Project Organization Structure**





### **Contact Details of Key Personnel for the Project**

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.	
CEDD	Project Proponent	CK Lam	2301 1398	2714 5174	
CEDD	Project Proponent	Simon Wong	2301 1398	2714 5174	
AECOM	Senior Resident Engineer	Jackie Chan	3595 8045	3596 6118	
AECOM	Resident Engineer	Kingman Chan	3595 8045	3596 6118	
ASC – N&T JV	Independent Environmental Checker	Kevin Li	2698 6833	2698 9383	
ASC – N&T JV	Senior Environmental Consultant	Tandy Tse	2698 6833	2698 9383	
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079	
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079	
AUES	Environmental Consultant	Martin Li	2959 6059	2959 6079	
CRBC	Site Agent	Raymond Cheng	6026 5971	2283 1689	
CRBC	Environmental Officer	Calvin So	9724 6254	2283 1689	
CRBC	Environmental Supervisor	Lila Lui	9790 5433	2283 1689	
Build King	Site Agent	Stephen Leung	9071 7657	TBA	
Build King	Environmental Officer	Stephen Leung	9071 7657	TBA	
Build King	Environmental Supervisor	Walter Wong	6584 7065	TBA	

### Legend:

CEDD (Employer) - Civil Engineering and Development Department

AECOM (Project Consultant) – AECOM Asia Co. Ltd.

ASC – N&T JV (IEC) – Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture

AUES (ET) – Action-United Environmental Services & Consulting

CRBC (the Main Contractor of the Works Contract 1) – China Road and Bridge Corporation

Build King (the Main Contractor of the Works Contract 2) - Build King Civil Engineering Limited



# **Appendix C**

**3-Month Rolling Construction Programme** 



# **Contract 1**

Activity/Name	Original Rer	naining Duration Start	Planned Start	Finish	Planned Finish	Total Float	Activity%Complete TRA Varia	ariance-FinishDate March2019 April 2019 May 2019 June 2019
s Bay Link,Tseung Kwan O Main Bridge and Associated Works Mar-19	Duration 1484	1162 15-Feb-18 A	29-Jun-18	12-May-22	21-Jul-22	276		24 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16
	1484	1162 29-Jun-18 A	29-Jun-18	12-May-22	21-Jul-22	275		70
ecutive Summary Programme	1240	1162 17-Sep-18 A	28-Feb-19	12-May-22	21-Jul-22	275		70
SP Section 2 of Works-All Works within Portion II,III,IV and VI ESP10920 CBL Main Bridge and Marine Viaduct	1240	1162 17-Sep-18 A	28-Feb-19	12-May-22	21-Jul-22	-89	6.29% 0	70
ESP10940 Pre-drilling Works	297	113 17-Sep-18 A	28-Feb-19	28-Jun-19	21-Dec-19	1324	61.95% 0	176
ESP10960 Piling Works  SP Section 5 of the Works-All Works within Portion V (CBL E&M Plantroom)	233	560 17-Nov-18 A 233 02-Apr-19	18-Apr-19 02-Apr-19	17-Sep-20 20-Nov-19	16-Feb-21 20-Nov-19	89 15	16.58% 0	152
ESP11260 Structural Works	233	233 02-Apr-19	02-Apr-19	20-Nov-19	20-Nov-19	15	0% 0	
reliminaries, Contractor's Design & Method Statement Submission & Approval	1048	704 29-Jun-18 A	29-Jun-18	08-Feb-21	11-May-21	369	070	92
SSP10400 Temporary Works Design	695	588 13-Aug-18 A	13-Aug-18	15-Oct-20	07-Jul-20	95	15.4% 0	-100
ESP10420 Method Statement Submission for Major Construction Works ESP10440 Contractor's Design Submission and Approval	736 869	643 27-Aug-18 A 674 06-Aug-18 A	27-Aug-18 06-Aug-18	09-Dec-20 09-Jan-21	31-Aug-20 21-Dec-20	55 229	12.64% 0 22.44% 0	-100 -19
SP10460 Alternative Design Submission and Approval	397	130 07-Aug-18 A	07-Aug-18	15-Jul-19	07-Sep-19	176	67.25% 0	54
SSP10480 General Submission SSP10500 Project Manager's Acceptance of Subcontractors	843 556	591 29-Jun-18 A 361 14-Aug-18 A	29-Jun-18 21-Feb-19	18-Oct-20 02-Mar-20	18-Oct-20 29-Aug-20	58 346	29.89% 0 35.07% 0	0 180
SSP10520 Preliminaries	234	120 12-Jul-18 A	08-Jan-19	05-Jul-19	29-Aug-19	953	48.72% 0	160 55
ESP10600 Precasting of Precast Shell ESP10620 Fabrication of Precast Box Girder	745 713	704 08-Nov-18 A 681 10-Nov-18 A	28-Apr-19 13-May-19	08-Feb-21 16-Jan-21	11-May-21 24-Apr-21	128 62	5.5% 0 4.49% 0	92
ESP10640 Fabrication of Steel Arch Bridge and Side Spans	636	636 16-Mar-19	04-Mar-19	10-Jan-21 10-Dec-20	28-Nov-20	-63	0% 0	70 -12
NCE, CE and PMI	0	0 15-Feb-18 A		28-Feb-19 A				EW, NCE, CE and PMI
tification of Compensation Event NCE	0	0 15-Feb-18 A		19-Feb-19 A				otification of Compensation Event NCE
ICE0181 NCE010 - No Possession of Portion VII	0	0 12-Feb-19 A					100%	No Possession of Portion VII 1 - Deeper Rockhead Level as Revealed by Marine GI (PD-E1-P8)
ICE0201 NCE011 - Deeper Rockhead Level as Revealed by Marine GI (PD-E1-P8) ICE0221 NCE012 - Deeper Rochead LEvel as Revealed by Marine GI (PD-E7-P1)	0	0 15-Feb-19 A 0 15-Feb-18 A					100% 100%	
ICE0241 NCE013 - Inclement Weathr for December 2018	0	0 19-Feb-19 A		20 5 1 10 1			100%	CE013 - Inclement Weathr for December 2018  V. Compensation Event CE
Impensation Event CE	0	0 28-Feb-19 A		28-Feb-19 A			1000/	CE007 - Deeper Rockhead Level as Revealed by Marine GI
CE0101 CE007 - Deeper Rockhead Level as Revealed by Marine GI  oject Manager's Instruction PMI	0	0 28-Feb-19 A 0 13-Dec-18 A		13-Dec-18 A			100%	CLOO/ -Deeper Rockiteau Lever as respenieu by Ivaniire (1
MI0021 PMI002 - Quotation for Implementation of the Specific Safety Procedures and Measures on Landfill Gas		0 13-Dec-18 A					100%	Landfill Gas (LFG)
iminaries, Contractor's Design & Method Statement Submission & Approval	422	246 13-Aug-18 A	13-Sep-18	08-Nov-19	08-Nov-19	1192		0
mporary Works Design	283	132 13-Aug-18 A	13-Sep-18	08-Aug-19	08-Aug-19	38		0
FDS2010 Formwork design for V-shaped pier and crossbeam construction (incl. 21 days TRA)	63	63 02-Apr-19	01-Apr-19	13-Jun-19	12-Jun-19	60	0% 21	-1 Formw
TDS2020 Temporary falsework design for V-shaped pier and crossbeam construction (incl. 21 days TRA)  TDS2120 Construction engineering for superstructure of steel arch bridge (incl. 7 days TRA)	56 127	56 10-May-19 100 13-Aug-18 A	09-May-19 13-Sep-18	13-Jul-19 02-Jul-19	12-Jul-19 07-Feb-19	-62	0% 21 21.26% 7	-1
TDS2160 Steel mould design for precast segments of TKOI viaducts (incl. 21 days TRA)	63	63 28-May-19	28-May-19	08-Aug-19	08-Aug-19	24	0% 21	0
ethod Statement Submission for Major Construction Works	204	102 30-Oct-18 A	09-Nov-18	04-Jul-19	22-Jun-19	256		-10
MDS1040 Method statement submission for fabrication of precast shell (incl. 35 days TRA)	61 42	15 30-Oct-18 A	09-Nov-18	25-Mar-19	18-Jan-19	33	75.41% 35	
MDS1050 Method statement submission for E&M plant room (incl. 21 days TRA)  MDS1090 Method statement submission for installation of precast shell (incl. 35 days TRA)	61	21 12-Feb-19 A 51 15-Feb-19 A	12-Feb-19 25-Feb-19	01-Apr-19 10-Jun-19	01-Apr-19 06-May-19	14 277	50% 21 16.39% 35	U Stando saarrien suomission of Edwy plan Footi (inc. 21 days 104)  Method sta
MDS1110 Method statement submission for fabrication of steel deck (incl. 21 days TRA)	77	77 06-Apr-19	25-Mar-19	04-Jul-19	21-Jun-19	36	0% 21	-11
MDS1130 Method statement submission for fabrication of arch ribs (incl. 21 days TRA)  MDS1135 Method statement submission for geometry control (incl. 21 days TRA)	70 67	70 15-Apr-19 67 15-Apr-19	03-Apr-19 03-Apr-19	04-Jul-19 01-Jul-19	22-Jun-19 19-Jun-19	36 39	0% 21 0% 21	-10
MDS1180 Method statement submission for casting of precast box girder (incl. 35 days TRA)	61	47 20-Feb-19 A	20-Feb-19	01-May-19	01-May-19	56	22.95% 35	Method statement submission for casting of precast box girder (
ontractor's Design Submission and Approval	211	211 08-Mar-19	08-Feb-19	08-Nov-19	08-Nov-19	85		0
CDS1040 Design of arch rib inspection cradle (incl. 14 days TRA)  CDS1060 Design of access facilities (incl. 14 days TRA)	100 125	100 03-Apr-19 125 08-Apr-19	03-Apr-19 08-Apr-19	27-Jul-19 30-Aug-19	27-Jul-19 30-Aug-19	37 41	0% 14 0% 14	0
Design of Tuned Mass Damper(TMD) (incl. 7 days TRA)	150	150 18-May-19	18-May-19	08-Nov-19	08-Nov-19	43	0% 7	0
Design of Electrical system for the E&M plant room (incl. 7 days TRA)	127	127 23-Mar-19	19-Mar-19	17-Aug-19	13-Aug-19	16	0% 7	4
DS1180 Design of Building Services system for the E&M plant room (incl. 7 days TRA)  DS1200 Design of Structural health monitoring system (incl. 14 days TRA)	127 172	127 13-May-19 172 08-Mar-19	13-May-19 08-Feb-19	07-Oct-19 24-Sep-19	07-Oct-19 27-Aug-19	16 124	0% 7 0% 14	24
ernative Design Submission and Approval	111	111 08-Mar-19	08-Feb-19	15-Jul-19	17-Jun-19	151		-24
DDA submission for bridge deck of entrusted works of TKOI Viaduct (incl. 35 days TRA)	111	111 08-Mar-19	08-Feb-19	15-Jul-19	17-Jun-19	151	0% 35	-24
eliminaries, Submission, Subcontracting and Procument	168	148 23-Aug-18 A	08-Feb-19	02-Aug-19	17-Aug-19	1290		15
P-GS1480 Steel main bridge shop drawings submission and approval (incl. 7 days TRA)	140	140 16-Mar-19 140 16-Mar-19	04-Mar-19 04-Mar-19	02-Aug-19	21-Jul-19 21-Jul-19	13	09/- 7	-12
P-GS1480 Steet main bridge snop drawings submission and approval (incl. / days TRA) P-GS1720 Submit the details of proposed steel work fabrication yard (incl. 14 days TRA)	21	21 05-Apr-19	24-Mar-19	02-Aug-19 25-Apr-19	21-Jul-19 13-Apr-19	-93	0% 7 0% 14	-12 Submit the details of proposed steel work fabrication yard (incl. 14 days
roject Manager's Acceptance of Subcontractors	103	98 23-Aug-18 A	08-Feb-19	13-Jun-19	01-Jun-19	1340		-12 Project
P-SP1040 ICE for E&M Works P-SP1160 Erection of PM's Office and Contractor Site Office	0	0		22-Mar-19 08-Nov-18 A	18-Mar-19 07-May-19	19	0% 0 100% 0	4
P-SP1100 Erection of PMs Office and Contractor site Office P-SP1200 Construction video film production	0	0		23-Aug-18 A	07-May-19 09-Mar-19		100% 0	198 Construction video film production
P-SP1220 Contract webpage	0	0		24-Aug-18 A	02-Mar-19	222	100% 0	190 💊 Contract webpage
P-SP1240 Public Relation Service P-SP1260 Contract computer facilities for PM	0	0		17-Apr-19 21-Sep-18 A	26-Feb-19 29-Mar-19	222	0% 0 100% 0	189 Gontract computer facilities for PM
P-SP1280 Physical Model CBL Bridge	0	0		08-Mar-19	08-Feb-19	1438	0%	-28   ♦ Physical Model CBL Bridge
P-SP1320 Marine bored piles P-SP1340 Design, supply and installation of SHMS (EW 011)	0	0		16-Nov-18 A 30-Mar-19	17-Apr-19 16-Feb-19	97	100% 0 0% 0	152
P-SP1360 Fabrication, transportation and installation of precast shell for pile cap	0	Ö		23-Oct-18 A	27-Apr-19		100% 0	186
P-SP1400 Transportation and installation of precast box girder P-SP1420 Fabrication of steel arch bridge and side spans (EW 009)	0	0		22-Apr-19 15-Mar-19*	18-Mar-19 04-Mar-19	-93	0% 0 0% 0	-35  -12  Transportation and installation of precast box girder  Fabrication of steel arch bridge and side spans (EW 009)
P-SP1440 Francation of steel arch bridge and side spans (EW 009)  Transportation and installation of steel side spans and steel arch bridge	0	0		13-Jun-19	01-Jun-19	7	0% 0	-12 • Transp
P-SP1500 R.C. structure for pilecap, pier and in-situ deck	0	0		11-Apr-19	24-Feb-19	18	0% 0	46 ♦ P.C. structure for pilecap, pier and in-situ deck  -1 • Prestressing, bearing and movement joints
P-SP1520 Prestressing, bearing and movement joints P-SP1540 Waterproofing Works	0	0		26-Apr-19 27-May-19	25-Apr-19 27-May-19	49 451	0% 0 0% 0	0 Swaterproofing Works
P-SP1560 Supply and installation of balustrade, steel parapet and sign gantry	0	0		18-Mar-19	18-Mar-19	79	0% 0	Supply and installation of balustrade, steel parapet and sign gantry
P-SP1600 Supply and installation of under bridge mobile gantry P-SP1620 Design, supply and installation of arch inspection cradle	0	0		18-Mar-19 18-Mar-19	18-Mar-19 18-Mar-19	47	0% 0 0% 0	0 \$ Supply and installation of under bridge mobile gantry 0 \$ Design, supply and installation of arch inspection cradle:
P-SP1640 Design, supply and installation of TMD	0	0		18-Mar-19	18-Mar-19	51	0% 0	0 S Design, supply and installation of TMD
P-SP1660 Design, supply and installation of dehumification system  P-SP1680 Design supply and installation of SCADA	0	0		17-Apr-19	26-Feb-19	78 130	0% 0 0% 0	-50 ◆ Design, supply and installation of dehumification system -20 ◆ Design, supply and installation of SCADA
P-SP1680 Design, supply and installation of SCADA P-SP1700 Electrical installation works for CBL Main bridge and Marine Viaduct	0	0		07-Apr-19 18-Mar-19	18-Mar-19 18-Mar-19	130	0% 0 0% 0	S Electrical installation works for CBL Main bridge and Marine Viaduct
P-SP1740 Architectural works for E&M plantroom	0	0		03-Jan-19 A	29-Mar-19		100% 0	85 Architectural works for E&M plantroom
P-SP1760 Building services for E&M plantroom	0	0		02-Apr-19	18-Mar-19	176	0% 0	-15 ♦ Building services for E&M plantroom
■ Remaining Level of Effort Remaining Work ♦ ◆	Milestone				CRBC			Date Revision Checked Appr
· ·	_							08-Mar-19 Monthly updated on 8 Mar 2019
Primary Baseline Critical Remaining Work	Summary	1	T	hree Mont	1. D.II.	n		<del></del>

P-SP1790 Design_supply and installation of cable hangers system  oliminaries  P-P11120 Design & Erection of project manager's site office  P-P11140 Design & Erection of contractor's site office  P-P11140 Design & Erection of Community liasion centre (PMI 001)  P-P11120 Physical Model for the marine viaducts of Cross Bay Link  asting & Fabrication Works  Information of TCSS for Cast-in Items (provide by others)  rication of Precast Shell and Precast Segments  ocast Shell  P-PS1020 Setting up precasting yard for precast shell (incl. 21 days TRA)  P-PS3080 Fabrication of Precast Box Girder  BG1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA)  Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)  Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	Obgred   Normal   Nor	0 95 19-Nov-18 A 0 19-Nov-18 A 0 19-Nov-18 A 95 08-Mar-19 5 08-Mar-19 204 08-Nov-18 A 0 129 08-Nov-18 A 129 08-Nov-18 A 30 08-Nov-18 A 99 07-Apr-19 161 10-Nov-18 A	08-Feb-19 08-May-19 08-May-19 08-Feb-19 08-Feb-19 10-Mar-19 10-Mar-19 10-Mar-19	07-Apr-19 05-Jul-19 15-Feb-19 A 02-Feb-19 A 05-Jul-19 13-Mar-19 27-Sep-19 08-Mar-19 14-Jul-19	07-Apr-19 17-Aug-19 06-Aug-19 17-Aug-19 05-Jun-19 13-Feb-19 18-Feb-19	50 1071 775	100% 0 1:	March 2019  24 03 10  0  37  39  99	7 24 31 07 14 21 28 05 12  *Design, supply and installation of cable hangers sy		June 2019 09 16
eliminaries  P-P11120 Design & Erection of project manager's site office P-P11140 Design & Erection of contractor's site office P-P11160 Design & Erection of Community liasion centre (PMI 001) P-P1120 Physical Model for the marine viaducts of Cross Bay Link asting & Fabrication Works  Information of TCSS for Cast-in Items (provide by others)  rication of Precast Shell and Precast Segments  ecast Shell P-PS1020 Setting up precasting yard for precast shell (incl. 21 days TRA) P-PS3080 Fabrication of Precast Segments  rication of Precast Box Girder  BG1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA) Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	0 132 75 85 95 5 204 0 111 111 90 99 186 120 89	95 19-Nov-18 A 0 19-Nov-18 A 0 19-Nov-18 A 0 19-Nov-18 A 55 08-Mar-19 5 08-Mar-19 204 08-Nov-18 A 0 129 08-Nov-18 A 129 08-Nov-18 A 129 08-Nov-18 A 99 07-Apr-19 161 10-Nov-18 A	08-May-19 08-May-19 08-Feb-19 08-Feb-19 08-Feb-19 10-Mar-19 10-Mar-19 10-Mar-19	05-Jul-19 15-Feb-19 A 02-Feb-19 A 05-Jul-19 13-Mar-19 27-Sep-19 08-Mar-19 14-Jul-19	17-Aug-19 06-Aug-19 17-Aug-19 05-Jun-19 13-Feb-19 15-Sep-19	775	100% 0 1: 100% 0 1:	0			09 16
P-P11120 Design & Erection of project manager's site office P-P11140 Design & Erection of contractor's site office P-P11140 Design & Erection of Community liasion centre (PMI 001) P-P11120 Physical Model for the marine viaducts of Cross Bay Link  asting & Fabrication Works Information of TCSS for Cast-in Items (provide by others)  rication of Precast Shell and Precast Segments  ecast Shell P-PS1020 Setting up precasting yard for precast shell (incl. 21 days TRA) P-PS3080 Fabrication of Precast shell for pile cap of Marine viaduct and main bridge(1st batch 4 nos)  rication of Precast Box Girder  BG1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA) Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	75 85 95 5 204 0 111 111 90 99 186 120 89	0 19-Nov-18 A 0 19-Nov-18 A 95 08-Mar-19 5 08-Mar-19 204 08-Nov-18 A 0 129 08-Nov-18 A 129 08-Nov-18 A 30 08-Nov-18 A 99 07-Apr-19 161 10-Nov-18 A	08-May-19 08-May-19 08-Feb-19 08-Feb-19 08-Feb-19 10-Mar-19 10-Mar-19 10-Mar-19	15-Feb-19 A 02-Feb-19 A 05-Jul-19 13-Mar-19 27-Sep-19 08-Mar-19 14-Jul-19	06-Aug-19 17-Aug-19 05-Jun-19 13-Feb-19 15-Sep-19	775	100% 0 1:	37 39 57			
P-P11140 Design & Erection of contractor's site office P-P11160 Design & Erection of Community liasion centre (PMI 001) P-P11220 Physical Model for the marine viaducts of Cross Bay Link  asting & Fabrication Works  Information of TCSS for Cast-in Items (provide by others)  rication of Precast Shell and Precast Segments  ecast Shell P-PS1020 Setting up precasting yard for precast shell (incl. 21 days TRA) P-PS3080 Fabrication of Precast shell for pile cap of Marine viaduct and main bridge(1st batch 4 nos)  rication of Precast Box Girder  BG1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA) Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	85 95 5 204 0 111 111 90 99 186 120 89	0 19-Nov-18 A 95 08-Mar-19 5 08-Mar-19 204 08-Nov-18 A 0 129 08-Nov-18 A 129 08-Nov-18 A 30 08-Nov-18 A 99 07-Apr-19 161 10-Nov-18 A	08-May-19 08-Feb-19 08-Feb-19 08-Feb-19 10-Mar-19 10-Mar-19 10-Mar-19	02-Feb-19 A 05-Jul-19 13-Mar-19 27-Sep-19 08-Mar-19 14-Jul-19	17-Aug-19 05-Jun-19 13-Feb-19 15-Sep-19		100% 0 1:	39 57			
P-P11220 Physical Model for the marine viaducts of Cross Bay Link asting & Fabrication Works  9000 Information of TCSS for Cast-in Items (provide by others) rication of Precast Shell and Precast Segments ecast Shell P-PS1020 Setting up precasting yard for precast shell (incl. 21 days TRA) P-PS3080 Fabrication of Precast shell for pile cap of Marine viaduct and main bridge(1st batch 4 nos) rication of Precast Box Girder  BG1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA) Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	5 204 0 111 111 90 99 186 120 89	5 08-Mar-19 204 08-Nov-18 A 0 129 08-Nov-18 A 129 08-Nov-18 A 30 08-Nov-18 A 99 07-Apr-19 161 10-Nov-18 A	08-Feb-19 08-Feb-19 10-Mar-19 10-Mar-19 28-Apr-19 10-Mar-19	13-Mar-19 27-Sep-19 08-Mar-19 14-Jul-19	13-Feb-19 15-Sep-19		00/ 0	24 :			
Asting & Fabrication Works  Information of TCSS for Cast-in Items (provide by others)  rication of Precast Shell and Precast Segments  ecast Shell  P-PS1020 Setting up precasting yard for precast shell (incl. 21 days TRA)  P-PS3080 Fabrication of Precast shell for pile cap of Marine viaduct and main bridge(1st batch 4 nos)  rication of Precast Box Girder  BG1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA)  Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	204 0 111 111 90 99 186 120 89 100	204 08-Nov-18 A  0  129 08-Nov-18 A  129 08-Nov-18 A  30 08-Nov-18 A  99 07-Apr-19  161 10-Nov-18 A	08-Feb-19  10-Mar-19  10-Mar-19  28-Apr-19 10-Mar-19	27-Sep-19 08-Mar-19 14-Jul-19 14-Jul-19	15-Sep-19		0% 0	24 Physic	l Model for the marine viaducts of Cross Bay Link		
rication of Precast Shell and Precast Segments  ecast Shell  PPS1020 Setting up precasting yard for precast shell (incl. 21 days TRA)  P-PS3080 Fabrication of Precast shell for pile cap of Marine viaduct and main bridge(1st batch 4 nos)  rication of Precast Box Girder  3G1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA)  Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	111 90 99 186 120 89	129 08-Nov-18 A 129 08-Nov-18 A 30 08-Nov-18 A 99 07-Apr-19 161 10-Nov-18 A	10-Mar-19 28-Apr-19 10-Mar-19	14-Jul-19 14-Jul-19	08-Feb-19	16		12 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	i violet for the matrix viadacts of Closs Bay Link		
P-PS1020 Setting up precasting yard for precast shell (incl. 21 days TRA) P-PS3080 Fabrication of Precast shell for pile cap of Marine viaduct and main bridge(1st batch 4 nos) rication of Precast Box Girder  BG1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA) BG1376 Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	90 99 186 120 89 100	129 08-Nov-18 A 30 08-Nov-18 A 99 07-Apr-19 161 10-Nov-18 A	10-Mar-19 28-Apr-19 10-Mar-19	14-Jul-19		-21	0% 7 -2	28 Information of	TCSS for Cast-in Items (provide by others)		
PS1020 Setting up precasting yard for precast shell (incl. 21 days TRA) PS3080 Fabrication of Precast shell for pile cap of Marine viaduct and main bridge(1st batch 4 nos)  rication of Precast Box Girder  GG1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA)  GG1376 Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	90 99 186 120 89 100	30 08-Nov-18 A 99 07-Apr-19 161 10-Nov-18 A	28-Apr-19 10-Mar-19		26-Jul-19	26		12			
PS3080 Fabrication of Precast shell for pile cap of Marine viaduct and main bridge(1st batch 4 nos)  rication of Precast Box Girder  GG1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA)  BG1376 Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	99 186 120 89 100	99 07-Apr-19 161 10-Nov-18 A	10-Mar-19	06-Apr-19	26-Jul-19 26-Jul-19	26	66.67% 21 1	12			
3G1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA) 3G1376 Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	120 89 100			14-Jul-19	26-Jun-19	26	0% 21 -	18			
3G1376 Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	89 100	60 10-Nov-18 A	08-Feb-19	15-Aug-19	09-Sep-19	59		25			
x Girder Fabrication - 1st Batch 7 Pieces		61 25-Jan-19 A	13-May-19 08-Feb-19	06-May-19 07-May-19	09-Sep-19 07-May-19	59 59	50% 14 12 31.46% 21	26 :	Procurem	ent and Delivery of Prestress	Tendons & Ancho
		100 08-May-19	08-May-19	15-Aug-19	15-Aug-19	59		0	<u> </u>		
-BG1380 Fabrication of Precast box girder, Cast-in Items and Prestressing -SE4-5 -BG1381 Fabrication of Precast box girder, Cast-in Items and Prestressing -NW5-4	75 75	75 08-May-19 75 02-Jun-19	08-May-19 02-Jun-19	21-Jul-19 15-Aug-19	21-Jul-19 15-Aug-19	59 59	0% 21 0%	0			
ication of Precast Pier	87	87 01-Jun-19	16-Apr-19	26-Aug-19	14-Jul-19	27	270	43			
F1220 Setting up precasting yard for precast pier (incl. 18 days TRA)	87	87 01-Jun-19	16-Apr-19	26-Aug-19	14-Jul-19	27	0% 21	43			
ication of Steel Arch Bridge and Side Spans	196	196 16-Mar-19	04-Mar-19	27-Sep-19	15-Sep-19	-43 -42	-	12			
prication of Steel Arch Bridge PF1035 Ist batch of shop drawing submission & approval	196 50	196 16-Mar-19 50 16-Mar-19	04-Mar-19 04-Mar-19	27-Sep-19 13-May-19	15-Sep-19 30-Apr-19	-43 -69	0% 0 -	12	10	t batch of shop drawing subm	ission & approva
PF1040 Setting up steel work fabrication yard	60	60 26-Apr-19	14-Apr-19	24-Jun-19	12-Jun-19	-93	0% 0 -	12			с пррточа
PF1045 Remaining shop drawing submission & approval PF1050 Procurement and delivery of steel material (incl. 35 days TRA)	120 125	120 16-Mar-19 125 26-May-19	04-Mar-19 14-May-19	02-Aug-19 27-Sep-19	20-Jul-19 15-Sep-19	-93	0% 0 - 0% 35 -	11	_		
n 1 of the Works-All Works within Portion I of the Site (Entrusted Works of TKOI Viadu		7 29-Mar-19		06-Apr-19	15 5cp-17	557	5.5 55 -		Section 1 of the Works-All Works within Portion I	of the Site (Entrusted Works o	f TKOI Viaduct)
drilling Works	7	7 29-Mar-19		06-Apr-19		557			Pre-drilling Works		
-drilling Works for Pier 5B (Bridge S400, 33.13m length, 5m socket)	7	7 29-Mar-19		06-Apr-19		531			Pre-drilling Works for Pier 5B (Bridge S400, 33.13		
1-PD0010 Installation of Temporary Sleeve Casings at Pier 5B	7	7 29-Mar-19		06-Apr-19		531	0%		Installation of Temporary Sleeve Casings at Pier 5E  Pre-drilling Works for Pier 9B (Bridge CT, 32.63m)		
-drilling Works for Pier 9B (Bridge CT, 32.63m length, 4.5m socket)  1-PD1054 Installation of Temporary Sleeve Casings at Pier 5B	7	7 29-Mar-19 7 29-Mar-19		06-Apr-19 06-Apr-19		557 557	0%		Installation of Temporary Sleeve Casings at Pier 5E		
on 2 of Works-All Works within Portion II,III,IV and VI	120	106 09-Oct-18 A	08-Feb-19	21-Jun-19	06-Jul-19	1331	070	15	1 3		
Main Bridge and Marine Viaduct	120	106 09-Oct-18 A	08-Feb-19	21-Jun-19	06-Jul-19	1331		15			
-drilling Works	82	78 09-Oct-18 A	08-Feb-19	14-Jun-19	06-Jul-19	1088		18			▼ Pre-dri
re-drilling Works for Pier W2 (55m length,4m socket)	15	0 01-Dec-18 A	06-Mar-19	12-Dec-18 A	22-Mar-19			80			
S2-PD20: Deploy silt curtain S2-PD23: Pre-drilling Works for W2 - P4 (55m length,4m socket) - rig No.1	7 4	0 01-Dec-18 A 0 08-Dec-18 A	06-Mar-19 09-Mar-19	01-Dec-18 A 12-Dec-18 A	13-Mar-19 13-Mar-19		100% 0 100% 0		silt curtain :: ling Works for W2 - P4 (55m length,4m socket) - rig No.1		
S2-PD23: Pre-drilling Works for W2- P5 (55m length,4m socket) - rig No.1	4	0 04-Dec-18 A	14-Mar-19	07-Dec-18 A	18-Mar-19		100% 0	80 —	Pre-drilling Works for W2- P5 (55m length,4m socket) - rig No.1		
S2-PD237   Pre-drilling Works for W2- P6 (55m length,4m socket) - rig No.1  re-drilling Works for Pier E1 (54-55m length,4m socket)	77	0 08-Dec-18 A 0 09-Oct-18 A	19-Mar-19 08-Mar-19	12-Dec-18 A 16-Jan-19 A	22-Mar-19 13-Jun-19		100% 0	80 : ' 174m socket)	Pre-drilling Works for W2- P6 (55m length,4m socket) - rig No.1		
S2-PD224 Mobilization of Jack up barge/ working platform	2	0 09-Oct-18 A	21-May-19	10-Oct-18 A	22-May-19		100% 0 1	79		<ul> <li>Mobilization of Jack</li> </ul>	
S2-PD224 Deploy silt curtain S2-PD226 Pre-drilling Works for E1- P1 (54-55m length,4m socket) - rig No.2 (NCE 006)	2 4	0 11-Oct-18 A 0 15-Oct-18 A	23-May-19 08-Mar-19	12-Oct-18 A 31-Oct-18 A	24-May-19 12-Mar-19		100% 0 1′ 100% 0 10	79 Pre-dril	ing Works for E1- P1 (54-55m length,4m socket) - rig No.2 (NCE 006)	<ul> <li>Deploy silt curtain</li> </ul>	1
S2-PD36( Pre-drilling Works for E1- P2 (54-55m length,4m socket) - rig No.2	4	0 13-Oct-18 A	13-Mar-19	03-Nov-18 A	16-Mar-19		100% 0 10	08 — Pr	-drilling Works for E1- P2 (54-55m length,4m socket) - rig No.2		
S2-PD362 Pre-drilling Works for E1- P3 (54-55m length,4m socket) - rig No.2 S2-PD364 Pre-drilling Works for E1- P4 (54-55m length,4m socket) - rig No.2	4	0 12-Nov-18 A 0 23-Nov-18 A	16-May-19 10-Jun-19	17-Nov-18 A 28-Nov-18 A	20-May-19 13-Jun-19			45	· ·	Pre-drilling Works for	E1- P3 (54-55m l
S2-PD37( Pre-drilling Works for E1- P7 (54-55m length,4m socket) - rig No.2	4	0 27-Nov-18 A	16-May-19	05-Dec-18 A	20-May-19		100% 0 13	30		Pre-drilling Works for	
S2-PD372   Pre-drilling Works for E1- P8 (54-55m length, 4m socket) - rig No.2 S2-PD374   Pre-drilling Works for E1- P9 (54-55m length, 4m socket) - rig No.2	4	0 19-Nov-18 A 0 21-Nov-18 A	21-May-19 30-May-19	24-Nov-18 A 26-Nov-18 A	24-May-19 03-Jun-19			43 50		Pre-drilling Work Pre-	s for E1- P8 (54-: -drilling Works for
S2-PD37t Pre-drilling Works for E1- P10 (54-55m length,4m socket) - rig No.2	4	0 15-Nov-18 A	04-Jun-19	20-Nov-18 A	08-Jun-19		100% 0 1:	59			<ul> <li>Pre-drilling Wo</li> </ul>
S2-PD378 Pre-drilling Works for E1-P11 (54-55m length,4m socket) - rig No.2 S2-PD380 Pre-drilling Works for E1-P12 (54-55m length,4m socket) - rig No.2	4	0 10-Nov-18 A 0 27-Nov-18 A	10-Jun-19 30-May-19	14-Nov-18 A 03-Dec-18 A	13-Jun-19 03-Jun-19			58 44		Pre-	— Pre-drill -drilling Works for
S2-PD382   Pre-drilling Works for E1- P13 (54-55m length,4m socket) - rig No.2	4	0 28-Dec-18 A	18-Mar-19	02-Jan-19 A	21-Mar-19		100% 0	64 -	Pre-drilling Works for E1-P13 (54-55m length,4m socket) - rig No.2		
S2-PD384 Pre-drilling Works for E1- P14 (54-55m length,4m socket) - rig No.2 S2-PD386 Pre-drilling Works for E1- P15 (54-55m length,4m socket) - rig No.2	4 4	0 03-Jan-19 A 0 14-Dec-18 A	22-Mar-19 10-Jun-19	07-Jan-19 A 27-Dec-18 A	26-Mar-19 13-Jun-19			64 33	Pre-drilling Works for E1- P14 (54-55m length,4m socket) - rig N	0.2	Pre-drill
S2-PD388 Pre-drilling Works for E1- P16 (54-55m length,4m socket) - rig No.2	4	0 28-Dec-18 A	10-Jun-19	16-Jan-19 A	13-Jun-19			17	D. 1.11. W. 1. 6. D. 170/51.		Pre-drill
re-drilling Works for Pier E2 (51m length,4m socket)  S2-PD22( Mobilization of Jack up barge/ working platform	28	12 18-Dec-18 A 0 18-Dec-18 A	04-Mar-19 04-Mar-19	30-Mar-19 19-Dec-18 A	04-Apr-19 05-Mar-19	350	100% 0	4 Mobilization of I	Pre-drilling Works for Pier E2 (51m length,4m socket)		
S2-PD22t Deploy silt curtain	2	0 20-Dec-18 A	06-Mar-19	21-Dec-18 A	07-Mar-19		100% 0	59 — Deploy silt cu	ain		
S2-PD39/ Pre-drilling Works for E2- P2 (51m length,4m socket) - rig No.2 S2-PD39/ Pre-drilling Works for E2- P3 (51m length,4m socket) - rig No.2	4 4	0 22-Jan-19 A 4 06-Mar-19 A	01-Apr-19 13-Mar-19	05-Mar-19 A 21-Mar-19	04-Apr-19 16-Mar-19	350	100% 0 0% 0	26	Pre-drilling Works for E2- P2 (5 lm length,4m socket)  Pre-drilling Works for E2- P3 (51m length,4m socket) - rig No.2	- ng No.2	
S2-PD394 Pre-drilling Works for E2- P4 (51m length,4m socket) - rig No.2 (PMI 005)	4	0 05-Jan-19 A	27-Mar-19	10-Jan-19 A	30-Mar-19		100% 0	65	Pre-drilling Works for E2- P4 (51m length,4m socket) - rig N	No.2 (PMI 005)	
S2-PD39t Pre-drilling Works for E2- P5 (51m length,4m socket) - rig No.2 S2-PD39t Pre-drilling Works for E2- P6 (51m length,4m socket) - rig No.2	4	4 22-Mar-19 4 27-Mar-19	18-Mar-19 22-Mar-19	26-Mar-19 30-Mar-19	21-Mar-19 26-Mar-19	350 350	0% 0 0% 0	4 -	Pre-drilling Works for E2- P5 (51m length,4m socket) - rig No.2  Pre-drilling Works for E2- P6 (51m length,4m socket) - rig No.2	Jo.2	
re-drilling Works for Pier E3 (52m length,4m socket) - ng No.2	28	0 09-Jan-19 A	22-Mar-19 27-Mar-19	30-Mar-19 13-Feb-19 A	26-Mar-19 14-May-19	330	U/0 U	71 g Works for Pier E3 (52m length,			
S2-PD40: Pre-drilling Works for E3- P3 (52m length,4m socket) - rig No.2 - Relocated	4	0 09-Jan-19 A	27-Mar-19	14-Jan-19 A	30-Mar-19		100%	62	Pre-drilling Works for E3- P3 (52m length,4m socket) - ng N		n cooked 31
S2-PD40 <sup>2</sup> Pre-drilling Works for E3- P4 (52m length,4m socket) - rig No.2 S2-PD40 <sup>2</sup> Pre-drilling Works for E3- P5 (52m length,4m socket) - rig No.2	4	0 01-Feb-19 A 0 26-Jan-19 A	29-Apr-19 04-May-19	13-Feb-19 A 31-Jan-19 A	03-May-19 08-May-19		100% 0 100% 0	75		rks for E3- P4 (52m length,4n ng Works for E3- P5 (52m ler	
S2-PD408 Pre-drilling Works for E3- P6 (52m length,4m socket) - rig No.2	4	0 16-Jan-19 A	09-May-19	23-Jan-19 A	14-May-19	20.0		86		Pre-drilling Works for E3- P6 (	
re-drilling Works for Pier W3 (57m length,4m socket) S2-PD20: Mobilization of Jack up barge/ working platform	52	12 15-Dec-18 A 0 15-Dec-18 A	13-Mar-19 13-Mar-19	17-Apr-19 17-Dec-18 A	03-May-19 14-Mar-19	226	100% 0	69 Moh	ization of Jack up barge/ working platform	iciigui,4iii socket)	
S2-PD20: Deploy silt curtain	2	0 18-Dec-18 A	15-Mar-19	19-Dec-18 A	16-Mar-19		100% 0		ploy silt curtain		
S2-PD23! Pre-drilling Works for W3- P2 (57m length, 4m socket) - rig No.1 S2-PD24! Pre-drilling Works for W3- P3 (57m length, 4m socket) - rig No.1	4	0 14-Feb-19 A 4 03-Apr-19	11-Apr-19 16-Apr-19	21-Feb-19 A 08-Apr-19	15-Apr-19 23-Apr-19	226	100% 0 0% 0	14	Pre-drilling Works: for W3- P2 (57m let Pre-drilling Works for W3- I		g No.1
S2-PD24: Pre-drilling Works for W3- P5 (57m length,4m socket) - rig No.1	4	4 09-Apr-19	29-Apr-19	12-Apr-19	03-May-19	226	0% 0	14	Pre-drilling Wo	rks for W3- P5 (57m length,4	m socket) - rig No
S2-PD247 Pre-drilling Works for W3- P6 (57m length,4m socket) - rig No.1 re-drilling Works for Pier W1 (56-57m length,4m socket)	4 57	4 13-Apr-19 22 13-Dec-18 A	29-Apr-19 08-Feb-19	17-Apr-19 02-Apr-19	03-May-19 20-May-19	226 1144	0% 0	10	Pre-drilling Works for Pier W1 (56-57m length,4m sock	rks for W3- P6 (57m length,4 et)	n socket) - rig N
S2-PD20   Pre-drilling Works for W1-P1 (56-57m length,4m socket) - rig No.1	4	0 27-Feb-19 A	08-Feb-19 08-Feb-19	02-Apr-19 07-Mar-19 A	20-May-19 12-Feb-19	1144	100% 0 -2	20 Pre-drilling W	rks for W1-P1 (56-57m length,4m socket) - rig No.1	7	
S2-PD251 Pre-drilling Works for W1- P2 (56-57m length,4m socket) - rig No.1	4	4 08-Mar-19 A	13-Feb-19	12-Mar-19	16-Feb-19	1153	0% 0 -2	20 Pre-dril	ing Works for W1-P2 (56-57m length,4m socket) - rig No.1		
S2-PD25: Pre-drilling Works for W1- P3 (56-57m length,4m socket) - rig No.1 S2-PD25: Pre-drilling Works for W1- P4 (56-57m length,4m socket) - rig No.1	4	0 01-Mar-19 A 4 08-Mar-19 A	18-Feb-19 22-Feb-19	07-Mar-19 A 16-Mar-19	21-Feb-19 26-Feb-19	1153			rks for W1- P3 (56-57m length,4m socket) - rig No.1 -drilling Works for W1- P4 (56-57m length,4m socket) - rig No.1		
				10 11111 17		, 1100	,	Date	Revision	Charlead	Λ , , , ,
■ Remaining Level of Effort Remaining Work ♦ M	/lilestone				<b>CRBC</b>			08-Mar-19	Monthly updated on 8 Mar 2019	Checked	Appro
Primary Baseline Critical Remaining Work	Summary		т	Three Mont		Drogues	nma	00-10181-19	INIOTHING UPUAICU OTTO IVIAI 2019		


ate : 08-Mar-19	Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works													
ActivityName	Original Rem	naining Duration Start	Planned Start	Finish	PlannedFinish	Total Float /	Activity% Complete TRA Var	tance - Finish Date	March 2019	April 2019	May 2019	June 2019		
S2-PD257 Pre-drilling Works for W1- P5 (56-57m length.4m socket) - rig No.1	Duration 5	5 18-Mar-19	27-Feb-19	22-Mar-19	02-Mar-19	1153	0% 0	-17	03 10 17	24 31 07 14 21 28 00  Pre-drilling Works for W1- P5 (56-57m length, 4m socket) - r	ig No.1	02 09 16		
S2-PD261 Pre-drilling Works for W1-P6 (56-57m length,4m socket) - rig No.1	4	1 05-Mar-19 A	04-Mar-19	08-Mar-19	07-Mar-19	102	75% 0	-1		rks for W1-P6 (56-57m length,4m socket) - rig No.1				
S2-PD26: Pre-drilling Works for W1- P7 (56-57m length,4m socket) - rig No.1	4	0 14-Dec-18 A	12-Apr-19	21-Dec-18 A	16-Apr-19		100% 0	92	Pro-drillin	Pre-drilling Works for W1-  g Works for W1- P8 (56-57m length,4m socket) - rig No.1	P7 (56-57m length,4m socket)	rig No.1		
S2-PD26: Pre-drilling Works for W1- P8 (56-57m length,4m socket) - rig No.1 S2-PD26: Pre-drilling Works for W1- P9 (56-57m length,4m socket) - rig No.1	4 4	0 21-Feb-19 A 0 13-Dec-18 A	08-Mar-19 08-Apr-19	26-Feb-19 A 17-Dec-18 A	12-Mar-19 11-Apr-19		100% 0 100% 0	92	- Fie-dillill	Pre-drilling Works for W1- P9 (56-	-57m length,4m socket) - rig No.	5.1		
S2-PD281 Pre-drilling Works for W1- P10 (56-57m length,4m socket) - rig No.1	4	4 09-Mar-19	13-Mar-19	13-Mar-19	16-Mar-19	102	0% 0	3	Pre-	drilling Works for W1- P10 (56-57m length,4m socket) - rig No.	1			
S2-PD28: Pre-drilling Works for WI - P11 (56-57m length,4m socket) - rig No.1	4 4	0 14-Dec-18 A	16-May-19	19-Dec-18 A	20-May-19		100% 0 100% 0	118		Pre-drilling Works for W1- P12 (56-57m length,4m socket) - r		orks for W1- P11 (56-57m		
S2-PD28: Pre-drilling Works for W1- P12 (56-57m length,4m socket) - rig No.1 S2-PD28: Pre-drilling Works for W1- P13 (56-57m length,4m socket) - rig No.1	4	0 22-Feb-19 A 4 14-Mar-19	18-Mar-19 22-Mar-19	02-Mar-19 A 18-Mar-19	21-Mar-19 26-Mar-19	102	100% 0 0% 0	7		Pre-drilling Works for W1- P13 (56-57m length,4m soc				
S2-PD28! Pre-drilling Works for W1-P14 (56-57m length,4m socket) - rig No.1	4	4 19-Mar-19	27-Mar-19	22-Mar-19	30-Mar-19	102	0% 0	7						
S2-PD291 Pre-drilling Works for W1- P15 (56-57m length,4m socket) - rig No.1 S2-PD292 Pre-drilling Works for W1- P16 (56-57m length,4m socket) - rig No.1	5 4	5 23-Mar-19 4 29-Mar-19	01-Apr-19	28-Mar-19	04-Apr-19	102 102	0% 0 0% 0	6		Pre-drilling Works for W1- P15 (56-57m let	ngth,4m socket) - rig No.1			
re-drilling Works for Pier W4 (52m length,4m socket)	42	20 09-Feb-19 A	06-Apr-19 04-May-19	02-Apr-19 16-May-19	10-Apr-19 06-Jun-19	230	0% 0	18		The drining Works for W1 110 (50		or Pier W4 (52m length,4		
S2-PD209 Mobilization of Jack up barge/ working platform	2	0 09-Feb-19 A	04-May-19	11-Feb-19 A	06-May-19		100% 0	67			Mobilization of Jack up barge/ wo	orking platform		
S2-PD20! Deploy silt curtain S2-PD21( Pre-drilling Works for W4- P1 (52m length,4m socket) - rig No.1	2 4	0 12-Feb-19 A 0 14-Feb-19 A	07-May-19 09-May-19	13-Feb-19 A 21-Feb-19 A	08-May-19 14-May-19		100% 0 100% 0	67			Deploy silt curtain  Pre-drilling Works for V	W4. P1 (52m length 4m s		
S2-PD21 Pre-drilling Works for W4- P1 (52m length, 4m socket) - rig No.1  S2-PD29 Pre-drilling Works for W4- P2 (52m length, 4m socket) - rig No.1	4	4 18-Apr-19	15-May-19	25-Apr-19	14-May-19 18-May-19	230	0% 0	18				s for W4- P2 (52m length		
S2-PD29t Pre-drilling Works for W4- P3 (52m length,4m socket) - rig No.1	4	4 26-Apr-19	20-May-19	30-Apr-19	23-May-19	230	0% 0	18				g Works for W4- P3 (52m		
S2-PD298   Pre-drilling Works for W4- P4 (52m length,4m socket) - rig No.1 S2-PD301   Pre-drilling Works for W4- P5 (52m length,4m socket) - rig No.1	4 4	4 02-May-19 4 07-May-19	24-May-19 29-May-19	06-May-19 10-May-19	28-May-19 01-Jun-19	230 230	0% 0 0% 0	18		:		drilling Works for W4- P4 Pre-drilling Works for W		
S2-PD302 Pre-drilling Works for W4-P6 (52m length,4m socket) - rig No.1	4	4 11-May-19	03-Jun-19	16-May-19	06-Jun-19	230	0% 0	18				- Pre-drilling Works		
re-drilling Works for Pier W5 (50m length,4m socket)	24	24 17-May-19	08-Jun-19	14-Jun-19	06-Jul-19	230		18			_	Pre-dri		
S2-PD211 Mobilization of Jack up barge/ working platform S2-PD211 Deploy silt curtain	2	2 17-May-19 2 20-May-19	08-Jun-19 11-Jun-19	18-May-19 21-May-19	10-Jun-19 12-Jun-19	230 230	0% 0 0% 0	18				<ul> <li>Mobilization</li> <li>Deploy sil</li> </ul>		
S2-PD211 Deploy silt curtain S2-PD212 Pre-drilling Works for W5- P1 (50m length,4m socket) - rig No.1	4	2 20-May-19 4 22-May-19	11-Jun-19 13-Jun-19	25-May-19 25-May-19	12-Jun-19 17-Jun-19	230	0% 0	18			_	— Pre		
S2-PD304 Pre-drilling Works for W5- P2 (50m length,4m socket) - rig No.1	4	4 27-May-19	18-Jun-19	30-May-19	21-Jun-19	230	0% 0	18						
S2-PD30t Pre-drilling Works for W5- P3 (50m length,4m socket) - rig No.1	4 4	4 31-May-19 4 05-Jun-19	22-Jun-19 27-Jun-19	04-Jun-19	26-Jun-19 02-Jul-19	230 230	0% 0	18			:			
S2-PD30\(\) Pre-drilling Works for W5- P4 (50m length,4m socket) - rig No.1 S2-PD31(\) Pre-drilling Works for W5- P5 (50m length,4m socket) - rig No.1	4	4 05-Jun-19 4 11-Jun-19	03-Jul-19	10-Jun-19 14-Jun-19	02-Jul-19 06-Jul-19	230	0% 0 0% 0	18						
re-drilling Works for Pier E4 (51m length,4m socket)	23	0 10-Oct-18 A	06-Mar-19	24-Nov-18 A	01-Apr-19			103						
S2-PD215 Deploy silt curtain S2-PD236 Deploy silt curtain	7 4	0 10-Oct-18 A	06-Mar-19	15-Oct-18 A	13-Mar-19		100% 0	121	Deploy:	silt curtain Pre-drilling Works for E4- P2 (51m length,4m socket) - rig N	io 2			
S2-PD32( Pre-drilling Works for E4- P2 (51m length,4m socket) - rig No.2 S2-PD32( Pre-drilling Works for E4- P3 (51m length,4m socket) - rig No.2	4	0 03-Nov-18 A 0 08-Nov-18 A	19-Mar-19 19-Mar-19	07-Nov-18 A 12-Nov-18 A	22-Mar-19 22-Mar-19		100% 0 100% 0	110		<ul> <li>Pre-drilling Works for E4- P2 (51m length,4m socket) - ng N</li> <li>Pre-drilling Works for E4- P3 (51m length,4m socket) - ng N</li> </ul>				
S2-PD32 <sup>2</sup> Pre-drilling Works for E4- P4 (51m length,4m socket) - rig No.2	4	0 22-Nov-18 A	19-Mar-19	24-Nov-18 A	22-Mar-19		100% 0	95		<ul> <li>Pre-drilling Works for E4- P4 (51m length,4m socket) - rig N</li> </ul>	lo.2			
S2-PD32t Pre-drilling Works for E4- P5 (51m length,4m socket) - rig No.2	4 4	0 17-Nov-18 A 0 13-Nov-18 A	23-Mar-19 28-Mar-19	22-Nov-18 A 16-Nov-18 A	27-Mar-19		100% 0 100% 0	101		Pre-drilling Works for E4- P5 (51m length,4m socket)  Pre-drilling Works for E4- P6 (51m length,4m s				
S2-PD32   Pre-drilling Works for E4- P6 (51m length,4m socket) - rig No.2 re-drilling Works for Pier E5 (57m length,4m socket)	21	0 10-Dec-18 A	08-Feb-19	28-Feb-19 A	01-Apr-19 01-Apr-19		100% 0	27 Pre	drilling Works for Pie	r E5 (57m length,4m socket)	sockety ing 110.2			
S2-PD221 Mobilization of Jack up barge/ working platform	2	0 10-Dec-18 A	23-Mar-19	12-Dec-18 A	25-Mar-19		100% 0	82		<ul> <li>Mobilization of Jack up barge/ working platform</li> </ul>				
S2-PD221 Deploy silt curtain	2	0 13-Dec-18 A	26-Mar-19	15-Dec-18 A	27-Mar-19		100% 0	81		Deploy silt curtain  Produilling Works for E5, D1 (57m length 4m of the product of the prod	nodrat) mia Na 2			
S2-PD22: Pre-drilling Works for E5- P1 (57m length,4m socket) - rig No.2 S2-PD33( Pre-drilling Works for E5- P2 (57m length,4m socket) - rig No.2	4 4	0 18-Dec-18 A 0 20-Dec-18 A	28-Mar-19 23-Mar-19	20-Dec-18 A 24-Dec-18 A	01-Apr-19 27-Mar-19		100% 0 100% 0	81 74		Pre-drilling Works for E5- P1 (57m length,4m s  Pre-drilling Works for E5- P2 (57m length,4m socket)				
S2-PD33 <sup>2</sup> Pre-drilling Works for E5- P4 (57m length,4m socket) - rig No.2	4	0 23-Feb-19 A	08-Feb-19	28-Feb-19 A	12-Feb-19		100% 0	-14 Pre	-drilling Works for E5	P4 (57m length,4m socket) - rig No.2				
re-drilling Works for Pier E6 (53m length,4m socket)	8	8 12-Jan-19 A	18-Feb-19	16-Mar-19	16-Mar-19	109		0		drilling Works for Pier E6 (53m length,4m socket)				
S2-PD224 Pre-drilling Works for E6- P1 (53m length,4m socket) - rig No.2 S2-PD34( Pre-drilling Works for E6- P2 (53m length,4m socket) - rig No.2	4 4	0 02-Mar-19 A 0 12-Jan-19 A	18-Feb-19 08-Mar-19	08-Mar-19 A 18-Jan-19 A	21-Feb-19 12-Mar-19		100% 0 100% 0	-13 42		rks for E6- P1 (53m length,4m socket) - rig No.2 g Works for E6- P2 (53m length,4m socket) - rig No.2				
S2-PD342 Pre-drilling Works for E6- P3 (53m length,4m socket) - rig No.2	4	0 21-Jan-19 A	13-Mar-19	28-Jan-19 A	16-Mar-19		100% 0	38	Pre-	drilling Works for E6- P3 (53m length,4m socket) - rig No.2				
S2-PD34 Pre-drilling Works for E6- P4 (53m length,4m socket) - rig No.2	4	0 22-Feb-19 A	22-Feb-19	01-Mar-19 A	26-Feb-19		100% 0	-3 Pı		6- P4 (53m length,4m socket) - rig No.2				
S2-PD34   Pre-drilling Works for E6- P5 (53m length,4m socket) - rig No.2 S2-PD34   Pre-drilling Works for E6- P6 (53m length,4m socket) - rig No.2	4 4	4 08-Mar-19 4 13-Mar-19	27-Feb-19 04-Mar-19	12-Mar-19 16-Mar-19	02-Mar-19 07-Mar-19	109 109	0% 0 0% 0	-8 -8		ng Works for E6- P5 (53m length,4m socket) - rig No.2 drilling Works for E6- P6 (53m length,4m socket) - rig No.2				
re-drilling Works for Pier E7 (56m length,4m socket)	16	0 26-Nov-18 A	23-Mar-19	11-Jan-19 A	11-Apr-19	109	070	73						
S2-PD22¢ Pre-drilling Works for E7- P1 (56m length,4m socket) - rig No.2	4	0 26-Nov-18 A	23-Mar-19	08-Dec-18 A	27-Mar-19		100% 0	87		Pre-drilling Works for E7- P1 (56m length,4m socket)				
S2-PD35(   Pre-drilling Works for E7- P2 (56m length,4m socket) - rig No.2 S2-PD35(   Pre-drilling Works for E7- P3 (56m length,4m socket) - rig No.2	4	0 10-Dec-18 A 0 14-Dec-18 A	28-Mar-19 23-Mar-19	13-Dec-18 A 18-Dec-18 A	01-Apr-19 27-Mar-19		100% 0 100% 0	87		Pre-drilling Works for E7- P2 (56m length,4m s Pre-drilling Works for E7- P3 (56m length,4m socket)				
S2-PD35 <sup>2</sup> Pre-drilling Works for E7- P4 (56m length,4m socket) - rig No.2	4	0 08-Jan-19 A	23-Mar-19	11-Jan-19 A	27-Mar-19		100% 0	61		— Pre-drilling Works for E7- P4 (56m length,4m socket)	- rig No.2			
S2-PD35t Pre-drilling Works for E7- P5 (56m length,4m socket) - rig No.2	4	0 29-Dec-18 A	02-Apr-19	05-Jan-19 A	06-Apr-19		100% 0	74		Pre-drilling Works for E7- P5 (56m lengt Pre-drilling Works for E7- P6 (56n				
S2-PD35t   Pre-drilling Works for E7- P6 (56m length,4m socket) - rig No.2 ng Works	111	0 19-Dec-18 A 106 17-Nov-18 A	08-Apr-19 13-Feb-19	29-Dec-18 A 21-Jun-19	11-Apr-19 01-Jul-19	452	100% 0	83		— Fle-diffilling Works for E7-10 (30h	ii ieiigui,4iii socket) - iig ivo.2			
2-PW1010 Procurement and delivery of steel casing (CE004, CE005, CE006)	75	5 23-Nov-18 A	18-Apr-19	12-Mar-19	01-Jul-19	74	93.33% 0	111						
2-PW1020 Mobilization of piling plant	28	5 17-Nov-18 A	18-Apr-19	12-Mar-19	15-May-19	44	82.14% 0	64			Mobilization of piling	g plant		
S2-PW20 Piling platform installation -W2	57	56 15-Feb-19 A	13-Feb-19	07-May-19	22-May-19 16-Feb-19	357	1000/	0 platform inst	tallation -W2		Piling Works for Pier W2			
S2-PW20   Piling platform installation -W2 Pile W2 -P3	9	0 15-Feb-19 A 4 18-Feb-19 A	13-Feb-19 18-Feb-19	16-Feb-19 A 16-Mar-19	16-Feb-19 02-Mar-19	37	100% 0	-12		W2 -P3				
S2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -W2-P3	5	0 18-Feb-19 A	18-Feb-19	19-Feb-19 A	22-Feb-19		100% 0	<ol> <li>Drive Casi</li> </ol>		the soil (40.4m length) -W2-P3				
S2-PW. Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air life.	fting - 4	1 20-Feb-19 A	23-Feb-19	13-Mar-19	27-Feb-19	34	75% 0	-12		CD and excavate the rock under rockhead level to founding leve ill steel cage and concreting -W1-P3	el (4m socket) - rig No.1 & air lift	tting -W2-P3		
S2-PW. Install steel cage and concreting -W1-P3  Pile W2 -P1	8	3 14-Mar-19 6 18-Feb-19 A	28-Feb-19 23-Feb-19	16-Mar-19 20-Mar-19	02-Mar-19 12-Mar-19	37 37	0% 0	-12 -7		Pile W2 -P1				
S2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -W2-P1	8	0 18-Feb-19 A	23-Feb-19	19-Feb-19 A	04-Mar-19		100% 0	11	<ul> <li>Drive Casing &amp; Gra</li> </ul>	b to excavate the soil (40.4m length) -W2-P1				
S2-PW. Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air life	fting - 4	3 20-Feb-19 A	05-Mar-19	16-Mar-19	08-Mar-19	34	18.75% 0	-7		all RCD and excavate the rock under rockhead level to founding	level (4m socket) - rig No.1 & ai	ir lifting -W2-P1		
S2-PW. Install steel cage and concreting -W2 - P1  Pile W2 -P6	3	3 18-Mar-19 7 18-Feb-19 A	09-Mar-19 05-Mar-19	20-Mar-19 25-Mar-19	12-Mar-19 21-Mar-19	37 36	0% 0	-7 -3		Install steel cage and concreting -W2 - P1  Pile W2 -P6				
S2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -W2-P6	8	0 18-Feb-19 A	05-Mar-19	19-Feb-19 A	13-Mar-19		100% 0	19		asing & Grab to excavate the soil (40.4m length) -W2-P6				
S2-PW. Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air life	fting - 4	4 27-Feb-19 A	14-Mar-19	21-Mar-19	18-Mar-19	34	0% 0	-3		Install RCD and excavate the rock under rockhead level to fou	anding level (4m socket) - rig No	o.1 & air lifting -W2-P6		
S2-PW. Install steel cage and concreting W2-P6 Pile W2-P4	3	3 22-Mar-19 7 18-Feb-19 A	19-Mar-19 14-Mar-19	25-Mar-19 29-Mar-19	21-Mar-19 30-Mar-19	36 35	0% 0	-3	_	■ Install steel cage and concreting W2-P6  Pile W2-P4				
S2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -W2-P4	8	0 18-Feb-19 A	14-Mar-19	19-Feb-19 A	22-Mar-19	33	100% 0	27	I —	<ul> <li>Drive Casing &amp; Grab to excavate the soil (40.4m length) -W.</li> </ul>				
S2-PW: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air life	fting - 4	4 28-Feb-19 A	23-Mar-19	26-Mar-19	27-Mar-19	34	0% 0	1		Install RCD and excavate the rock under rockhead lev		- rig No.1 & air lifting -V		
S2-PW: Install steel cage and concreting -W2-P4 Pile W2 -P2	3	3 27-Mar-19 7 18-Feb-19 A	28-Mar-19 23-Mar-19	29-Mar-19 03-Apr-19	30-Mar-19 10-Apr-19	35 34	0% 0	1		Install steel cage and concreting -W2-P4 Pile W2 -P2				
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -W2-P2	8	0 18-Feb-19 A	23-Mar-19	19-Feb-19 A	01-Apr-19	54	100% 0	35		Drive Casing & Grab to excavate the soil (40.4)	m length) -W2-P2			
S2-PW: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air life	fting - 4	4 01-Mar-19 A	02-Apr-19	30-Mar-19	06-Apr-19	34	0% 0	5		Install RCD and excavate the rock under	rockhead level to founding level	el (4m socket) - rig No.1 &		
S2-PW: Install steel cage and concreting -W2-P2 Pile W2 -P5	3	3 01-Apr-19	08-Apr-19	03-Apr-19	10-Apr-19	34 34	0% 0	5		— Install steel cage and concreting -W.  → Pile W2 -P5	2-P2			
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -W2-P5	5	7 18-Feb-19 A 0 18-Feb-19 A	11-Apr-19 11-Apr-19	12-Apr-19 19-Feb-19 A	27-Apr-19 16-Apr-19	34	100% 0	47		— Drive Casing & Grab to exc	cavate the soil (40.4m length) -W	V2-P5		
S2-PW: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air life		4 01-Mar-19 A	17-Apr-19	09-Apr-19	24-Apr-19	34	0% 0	10		Install RCD and	excavate the rock under rockhead	ad level to founding level		
S2-PW: Install steel cage and concreting -W2-P5	3	3 10-Apr-19	25-Apr-19	12-Apr-19	27-Apr-19	34	0% 0	10			age and concreting -W2-P5 Testing			
Testing  S2-PW. Sonic Test, interface core and full core for bored pile -W2	21	21 13-Apr-19 21 13-Apr-19	29-Apr-19 29-Apr-19	07-May-19 07-May-19	22-May-19 22-May-19	306 306	0% 0	13				interface core and full cor		
		21, 13 ( pt-17	2/ 14pt-1/	07 17my-17		500	370 0		Date	Revision	Checke			
■ Remaining Level of Effort Remaining Work ♦ ♦	Milestone				CRBC			<del> ,</del>			CHECKE	ed Appro		
Primary Baseline Critical Remaining Work	Summary		-	Three Mon		n .		<u>  (</u>	08-Mar-19	Monthly updated on 8 Mar 2019				
				nraa Man	tu KVIIINA	rrngrai	nme							


Actuty/Name	Original Ren Duration	naining Duration Start	Planned Start	Finish	PlannedFinish	Total Float Ad	tivity% Complete TRA Variar	ance-FinishDate March2019 April 2019 May 2019 June 2019
Piling Works for Pier E4	101	24 19-Dec-18 A	18-Feb-19	05-Apr-19	21-Jun-19	406		24   03   10   17   24   31   07   14   21   28   05   12   19   26   02   09   16     17   24   31   Works for Pier E4
S2-PW12 Piling platform installation -E4 Pile E4-P1	4 5	0 19-Dec-18 A 0 21-Dec-18 A	03-Jun-19 08-Jun-19	20-Dec-18 A 07-Jan-19 A	06-Jun-19 13-Jun-19		100% 0	133 — Piling platform inst
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -E4-P1	5	0 21-Dec-18 A	08-Jun-19	07-Jan-19 A	13-Jun-19		100% 0	126 — Drive Cas
Pile E4 -P6  S2-PW' Drive Casing & Grab to excavate the soil (40.4m length) -E4-P6	72 8	0 21-Dec-18 A 0 21-Dec-18 A	18-Feb-19 03-Jun-19	15-Feb-19 A 07-Jan-19 A	12-Jun-19 12-Jun-19		100% 0	94-P6 125 — Drive Casi
S2-PW: Install steel cage and concreting -E4-P6 Pile E4-P3	3 72	0 12-Feb-19 A 0 21-Dec-18 A	18-Feb-19 18-Feb-19	15-Feb-19 A 26-Feb-19 A	20-Feb-19 12-Jun-19		100% 0	5 Install steel cage and concreting -E4-P6
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -E4-P3	8	0 21-Dec-18 A	03-Jun-19	07-Jan-19 A	12-Jun-19		100% 0	125 — Drive Casi
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li S2-PWt Install steel cage and concreting -E4-P3	fting - 4 3	0 08-Feb-19 A 0 25-Feb-19 A	18-Feb-19 22-Feb-19	23-Feb-19 A 26-Feb-19 A	21-Feb-19 25-Feb-19		100% 0 100% 0	Install:RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -E4-P3  Install steel cage and concreting -E4-P3
Pile E4 -P4  S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E4-P4	80	0 21-Dec-18 A 0 21-Dec-18 A	22-Feb-19 13-Jun-19	21-Feb-19 A 07-Jan-19 A	21-Jun-19 21-Jun-19		1009/ 0	97 Pile E4 -P4
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li	fting - 4	0 08-Feb-19 A	22-Feb-19	18-Feb-19 A	26-Feb-19		100% 0 100% 0	8 Install RCI and exeavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -E4-P4
S2-PW( Install steel cage and concreting -E4-P4 Pile E4 -P5	7	0 19-Feb-19 A 0 20-Feb-19 A	27-Feb-19 27-Feb-19	21-Feb-19 A 04-Mar-19 A	01-Mar-19 06-Mar-19		100% 0	8 Install steel cage and concreting -E4-P4  3 Pile E4-P5
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li S2-PWt Install steel cage and concreting -E4-P5	fting - 4	0 20-Feb-19 A 0 04-Mar-19 A	27-Feb-19 04-Mar-19	02-Mar-19 A 04-Mar-19 A	02-Mar-19 06-Mar-19		100% 0 100% 0	Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -E4-P5  Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -E4-P5
Pile E4 -P2	7	0 15-Feb-19 A	07-Mar-19	08-Mar-19 A	14-Mar-19			6 Pile E4 -P2
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li S2-PWt Install steel cage and concreting -E4-P2	fting - 4	0 15-Feb-19 A 0 07-Mar-19 A	07-Mar-19 12-Mar-19	06-Mar-19 A 08-Mar-19 A	11-Mar-19 14-Mar-19		100% 0 100% 0	5 Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -E4-P2  6 Install steel cage and concreting -E4-P2
Testing S2-PW; Sonic Test, interface core and full core for bored pile -E4	21	21 13-Mar-19	15-Mar-19	05-Apr-19	08-Apr-19	348	09/ 0	Testing Sonic Test, interface core and full core for bored pile -E4
Piling Works for Pier E5	21 48	21 13-Mar-19 48 13-Apr-19	15-Mar-19 29-Apr-19	05-Apr-19 14-Jun-19	08-Apr-19 26-Jun-19	348 34	0% 0	10 Piling V
S2-PW62 Piling platform installation -E5 Pile E5 -P1	4 12	4 13-Apr-19 12 18-Apr-19	29-Apr-19 04-May-19	17-Apr-19 06-May-19	03-May-19 18-May-19	34 54	0% 0	10 —— Piling platform installation -E5  10 Tele E5 -P1
S2-PW( Drive Casing & Grab to excavate the soil (40.4m length) -E5-P1	5	5 18-Apr-19	04-May-19	26-Apr-19	09-May-19	34	0% 0	10 Drive Casing & Grab to excavate the soil (40.4m length
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li S2-PWt Install steel cage and concreting -E5-P1	Tung - 4	4 27-Apr-19 3 03-May-19	10-May-19 16-May-19	02-May-19 06-May-19	15-May-19 18-May-19	50 54	0% 0 0% 0	10 Install RCD and excavate the rock under rockh 10 Install steel cage and concreting -E5-P1
Pile E5 -P2  S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E5-P2	15	15 27-Apr-19 8 27-Apr-19	10-May-19 10-May-19	16-May-19 07-May-19	28-May-19 20-May-19	49 34	0% 0	10 Pile E5-P2  10 Drive Casing & Grab to excavate the soi
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li	fting - 4	4 08-May-19	21-May-19	11-May-19	24-May-19	46	0% 0	10 Install RCD and excavate the rock
S2-PWt Install steel cage and concreting -E5-P2 Pile E5 -P3	3 15	3 14-May-19 15 08-May-19	25-May-19 21-May-19	16-May-19 25-May-19	28-May-19 06-Jun-19	49	0% 0	10 Install steel cage and concretin
S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E5-P3	8	8 08-May-19	21-May-19	17-May-19	29-May-19	34	0% 0	10 Drive Casing & Grab to exce
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li S2-PWt Install steel cage and concreting -E5-P3	1ung - 4 3	4 18-May-19 3 23-May-19	30-May-19 04-Jun-19	22-May-19 25-May-19	03-Jun-19 06-Jun-19	42 44	0% 0 0% 0	10 — Install steel cage a
Pile E5 -P4  S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E5-P4	15 8	15 18-May-19 8 18-May-19	30-May-19 30-May-19	04-Jun-19 27-May-19	17-Jun-19 08-Jun-19	39 34	0% 0	10 Pile E5 -P4 10 Drive Casing &
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li	-	4 28-May-19	10-Jun-19	31-May-19	13-Jun-19	38	0% 0	10 — Install R
S2-PW( Install steel cage and concreting -E5-P4 Pile E5 -P5	15	3 01-Jun-19 15 28-May-19	14-Jun-19 10-Jun-19	04-Jun-19 14-Jun-19	17-Jun-19 26-Jun-19	39 34	0% 0	10 — Inst 10 V Pile E5
S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E5-P5 S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li	fling 4	8 28-May-19 4 06-Jun-19	10-Jun-19 19-Jun-19	05-Jun-19 11-Jun-19	18-Jun-19 22-Jun-19	34 34	0% 0 0% 0	10 10
S2-PWt Install steel cage and concreting -E5-P5	3	3 12-Jun-19	24-Jun-19	14-Jun-19	26-Jun-19	34	0% 0	10
S2-PW70 Piling platform installation -E7	4	101 13-Mar-19 4 13-Mar-19	15-Mar-19 15-Mar-19	21-Jun-19 16-Mar-19	24-Jun-19 19-Mar-19	53	0% 0	2 Piling platform installation -E7
Pile E7 -P1	12	12 16-Mar-19 5 16-Mar-19	20-Mar-19 20-Mar-19	30-Mar-19	02-Apr-19 25-Mar-19	73		Pile E7 -P1  Drive Casing & Grab to excavate the soil (40.4m length) -E7-P1
S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E7-P1 S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li	5	4 22-Mar-19	26-Mar-19	22-Mar-19 27-Mar-19	29-Mar-19	53 69	0% 0 0% 0	2 Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting
S2-PW'. Install steel cage and concreting -E7-P1  Pile E7 -P2	3 15	3 27-Mar-19 15 22-Mar-19	30-Mar-19 26-Mar-19	30-Mar-19 10-Apr-19	02-Apr-19 12-Apr-19	73 68	0% 0	2 Install steel cage and concreting -E7-P1 Pile E7 -P2
S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E7-P2	8	8 22-Mar-19	26-Mar-19	01-Apr-19	03-Apr-19	53	0% 0	2 Drive Casing & Grab to excavate the soil (40.4m length) -E7-P2 2 Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No
S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li S2-PW Install steel cage and concreting -E7-P2	fting - 4 3	4 01-Apr-19 3 06-Apr-19	04-Apr-19 10-Apr-19	06-Apr-19 10-Apr-19	09-Apr-19 12-Apr-19	65 68	0% 0 0% 0	2 Install steel cage and concreting -E7-P2
Pile E7 -P3  S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E7-P3	15 8	15 01-Apr-19 8 01-Apr-19	04-Apr-19 04-Apr-19	23-Apr-19 11-Apr-19	25-Apr-19 13-Apr-19	53	0% 0	Pile E7 :P3  Drive Casing & Grab to excavate the soil (40.4m length) -E7-P3
S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li	fting - 4	4 11-Apr-19	15-Apr-19	16-Apr-19	18-Apr-19	61	0% 0	2 Install RCD and excavate the rock under rockhead level to founding level (4m soci
S2-PW Install steel cage and concreting -E7-P3 Pile E7 -P4	15	3 16-Apr-19 15 11-Apr-19	23-Apr-19 15-Apr-19	23-Apr-19 03-May-19	25-Apr-19 06-May-19	63 58	0% 0	Pile E7-P4
S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E7-P4 S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li	8 fting - 4	8 11-Apr-19 4 24-Apr-19	15-Apr-19 27-Apr-19	24-Apr-19 29-Apr-19	26-Apr-19 02-May-19	53 57	0% 0 0% 0	Drive Casing & Grab to excavate the soil (40.4m length) -E7-P4  Install RCD and excavate the rock under rockhead level to found
S2-PW'. Install steel cage and concreting -E7-P4	3	3 29-Apr-19	03-May-19	03-May-19	06-May-19	58	0% 0	2 Install steel cage and concreting -E7-P4 Pile E7-P5
Pile E7 -P5  S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E7-P5	15 8	15 24-Apr-19 8 24-Apr-19	27-Apr-19 27-Apr-19	14-May-19 04-May-19	16-May-19 07-May-19	53	0% 0	2 Drive Casing & Grab to excavate the soil (40.4m length)
S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li S2-PW Install steel cage and concreting -E7-P5	fting 4	4 04-May-19 3 09-May-19	08-May-19 14-May-19	09-May-19 14-May-19	11-May-19 16-May-19	53 53	0% 0 0% 0	2 Install RCD and excavate the rock under rockhead le
Pile E7 -P6	12	12 14-May-19	17-May-19	28-May-19	30-May-19	53		2 Pile E7-P6
S2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -E7-P6 S2-PW. Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air li	fting 5	5 14-May-19 4 20-May-19	17-May-19 23-May-19	20-May-19 24-May-19	22-May-19 27-May-19	53 53	0% 0 0% 0	2 Drive Casing & Grab to excavate the 2 Install RCD and excavate the r
S2-PW Install steel cage and concreting -E7-P6 Testing	3 21	3 24-May-19 21 28-May-19	28-May-19 31-May-19	28-May-19 21-Jun-19	30-May-19 24-Jun-19	53 387	0% 0	2 Install steel cage and concr
S2-PW: Sonic Test, interface core and full core for bored pile -E7	21	21 28-May-19	31-May-19	21-Jun-19	24-Jun-19	387	0% 0	2
S2-PW75 Piling platform installation -E1	17 4	17 28-May-19 4 28-May-19	31-May-19 31-May-19	18-Jun-19 01-Jun-19	20-Jun-19 04-Jun-19	127 53	0% 0	Piling platform insta
Pile E1 -P1	12	12 01-Jun-19	05-Jun-19	17-Jun-19	19-Jun-19	128		Pile
<ul> <li>S2-PW. Drive Casing &amp; Grab to excavate the soil (42.4m length) -E1-P1</li> <li>S2-PW. Install RCD and excavate the rock under rockhead level to founding level (4m socket) &amp; air lifting -E1-F</li> </ul>	5 P1 (NC 4	5 01-Jun-19 4 08-Jun-19	05-Jun-19 12-Jun-19	08-Jun-19 13-Jun-19	11-Jun-19 15-Jun-19	53 113	0% 0 0% 0	2 Drive Casii
S2-PW Install steel cage and concreting -E1-P1 Pile E1 -P2	3 8	3 13-Jun-19 8 08-Jun-19	17-Jun-19 12-Jun-19	17-Jun-19 18-Jun-19	19-Jun-19 20-Jun-19	128 53	0% 0	2 2
S2-PW Drive Casing & Grab to excavate the soil (42.4m length) -E1-P2	8	8 08-Jun-19	12-Jun-19	18-Jun-19	20-Jun-19	53	0% 0	2
on 5 of the Works-All Works within Portion V (CBL E&M Plantroom)	77	77 02-Apr-19	02-Apr-19	09-Jul-19	09-Jul-19	13		
ndation Works PR1995 Installation of Sheet Pile	21	77 02-Apr-19 21 02-Apr-19	02-Apr-19 02-Apr-19	09-Jul-19 30-Apr-19	09-Jul-19 30-Apr-19	13	0% 0	0 Installation of Sheet Pile
PR2000 Excavation Works	28	28 02-May-19	02-Apr-19 02-May-19	04-Jun-19	04-Jun-19	13	0% 0	0 Excavation Works
Demaining Level of Effort     Demaining World	Milostor -				OF = -			Date Revision Checked Appro
■ Remaining Level of Effort Remaining Work ♦ ◀	Milestone	1			CRBC			08-Mar-19 Monthly updated on 8 Mar 2019


CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Quarterly EM&A Summary Report (March to May 2019)



**Contract 2** 









Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 2 of 2




Date	Revision	Checked	Approved
08-Mar-19	Three Month Rolling (Feb 2019)	HY	StL




# Appendix D

Monitoring Location (Air Quality, Noise and Water Quality)







CEDD

土木工程拓展署
Civil Engineering and
Development Department

 $ARUP \hbox{\tiny Ove Arup \& Partners} \\ \hbox{\tiny Hong Kong Limited}$ 

Agreement No. CE 43/2008(HY) Cross Bay Link, Tseung Kwan O - Investigation Locations of Water Quality Monitoring Stations

			Drawn		Date	Drawing No.		
				GL	03/13	DODEOC /EMA /W	0 /0/	٦4
С	THIRD ISSUE	03/13	Checked		Approved	209506/EMA/W	u/U	ן וע
3	SECOND ISSUE	01/13		JP	\$1			
4	FIRST ISSUE	03/11	Scale	1.	70000 (47)	Status	Rev.	۲ ا
ev.	Description	Date		11	:30000 (A3)	FINAL		J




# Appendix E


**Graphical Plots of Monitoring Results** 



Air Quality - 1 Hour TSP




**Air Quality - 24-Hour TSP** 







## **Construction Noise**






## Marine Water Quality - CC1 Mid-ebb












## Marine Water Quality - CC2 Mid-ebb












## Marine Water Quality - CC3 Mid-ebb












## Marine Water Quality - CC4 Mid-ebb












Marine Water Quality - CC13 Mid-ebb












Marine Water Quality - SWI1 Mid-ebb












## Marine Water Quality - CC1 Mid-Flood












## Marine Water Quality - CC2 Mid-Flood












## Marine Water Quality - CC3 Mid-Flood












## Marine Water Quality - CC4 Mid-Flood












## Marine Water Quality - CC13 Mid-Flood












## Marine Water Quality - SWI1 Mid-Flood









## Appendix F

**Meteorological Information** 



## The weather of March 2019

As the northeast monsoon over southern China was weaker than normal for most of the time in the month, March 2019 continued to be much warmer than usual in Hong Kong with a mean temperature of 21.0 degrees, 1.9 degree above the normal of 19.1 degrees and the fourth highest on record for March. The mean minimum temperature of the month was 19.4 degrees, 2.2 degrees above normal of 17.2 degrees and the third highest on record for March. Moreover, for the first quarter (January to March) of 2019, the mean temperature of 19.7, mean maximum temperature of 22.1 and mean minimum temperature of 18.1 were all the highest on record for the same period. Affected by troughs of low pressure over the coastal areas of Guangdong in the early part of the month, the weather of Hong Kong was also wetter than usual in March 2019. The total rainfall of 186.5 millimetres in the month was more than twice the normal of 82.2 millimetres. The accumulated rainfall recorded in the first three months of the year was 259.9 millimetres, nearly 61 percent above the normal figure of 161.3 millimetres for the same period.

### The weather of April 2019

The exceptionally warm weather in the first quarter of 2019 continued in April 2019, mainly attributing to the warmer than normal sea surface temperature and stronger than usual southerly flow in the lower atmosphere over the northern part of the South China Sea. The mean minimum temperature of 22.9 degrees and mean temperature of 24.7 degrees were both 2.1 degrees above the corresponding normal and respectively one of the highest and second highest on record for April. The mean maximum temperature of 27.2 degrees was 2.2 degrees above the normal and the fifth highest on record for April. The monthly rainfall was 185.8 millimetres, about 6 percent above the normal of 174.7 millimetres. The accumulated rainfall recorded in the first four months of the year was 445.7 millimetres, about 33 percent above the normal figure of 336.1 millimetres for the same period.

#### The weather of May 2019

With more than usual moisture content in the lower atmosphere over southern China, May 2019 was gloomier than usual in Hong Kong. The mean amount of cloud in the month was 83 percent, 7 percent above the normal of 76 percent and the duration of bright sunshine in the month was only 83.1 hours, about 41 percent lower than the normal figure of 140.4 hours and the second lowest on record for May. With less sunshine and the prevalence of the cooler easterlies in the early part of the month, the month was cooler than normal with the monthly mean temperature of 25.3 degrees, 0.6 degree below the normal figure of 25.9 degrees. Overall, attributing to the well above normal temperatures in March and April, the spring of Hong Kong in 2019 was still much warmer than usual with the mean temperature from March to May 2019 reaching 23.7 degrees, 1.2 degrees above the normal and one of the fifth highest on record for the same period. The monthly rainfall was 234.6 millimetres, about 23 percent below the normal of 304.7 millimetres. The accumulated rainfall recorded in the first five months of the year was 680.3 millimetres, about 6 percent above the normal figure of 640.8 millimetres for the same period.

\*The detailed meterological data for each successive day can be referred to in the Monthly EM&A Reports (March 2019, April 2019, and May 2019).



# Appendix G

**Waste Flow Table** 



## **Contract 1**

#### **Monthly Summary Waste Flow Table for <u>2018</u>** (year)

Name of Person completing the record: Kanny Cho (EO)

Project: Cross Bay Link, TKO, Main Bridge and Associated Works Contract No.: NE/2017/07

1 Toject : CI		,	struge and Ass				1	10		Contract No.: NE	
]	A	ctual Quantitie	es of Inert C&I	) Materials G	enerated Month	ıly	Actua	al Quantities of	of C&D Waste	s Generated M	onthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	$(in '000 m^3)$
Jan				_		_		_			
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Jul	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.837
Sep	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.305
Oct	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.065	0.000	0.000	0.008
Nov	0.000	0.000	0.000	0.000	0.000	0.320	0.000	0.000	0.000	0.000	0.009
Dec	0.000	0.000	0.000	0.000	0.276	0.000	0.000	0.000	0.000	0.000	0.004
Total	0.000	0.000	0.000	0.000	0.276	0.320	0.000	0.065	0.000	0.000	1.163

### Note:

- For non-inert portion of C&D material, assume the density of 1 m<sup>3</sup> general refuse is equal to 200 kg.
   For inert portion of C&D material, assume 6 m<sup>3</sup> per each full-filled dump truck.
- 3. All values are round off to the third decimal places.

#### **Monthly Summary Waste Flow Table for <u>2019</u>** (year)

Name of Person completing the record: <u>Calvin So (EO)</u>

Project : C	ross Bay Link,	, TKO, Main B	Bridge and Ass	ociated Work	S					Contract No.: NI	E/2017/07
	A	ctual Quantitie	es of Inert C&I	D Materials G	enerated Month	ly	Actua	al Quantities o	of C&D Waste	es Generated M	Ionthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	$(in '000m^3)$	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	$(in '000 m^3)$
Jan	0.845	0.000	0.000	0.000	0.845	0.000	0.000	0.023	0.000	0.000	0.077
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.032	0.000	0.000	0.036
Mar	0.042					0.000	0.081				
Apr	1.760	0.000	0.000	0.000	1.760	0.000	0.000	0.509	0.000	0.000	0.012
May	1.026	0.000	0.000	0.000	1.026	0.000	0.000	0.094	0.000	0.000	0.030
Jun											
Sub-total	3.673	0.000	0.000	0.000	3.673	0.000	0.000	0.687	0.000	0.000	0.236
Jul											
Aug											
Sep											
Oct											
Nov											
Dec	Dec										
Total	3.673	0.000	0.000	0.000	3.673	0.000	0.000	0.687	0.000	0.000	0.236

### Note:

- For non-inert portion of C&D material, assume the density of 1 m<sup>3</sup> general refuse is equal to 200 kg.
   For inert portion of C&D material, assume 6 m<sup>3</sup> per each full-filled dump truck.
- 3. All values are round off to the third decimal places.



**Contract 2** 

#### Monthly Summary Waste Flow Table for 2019 Year

		Actual Qua	ntities of Inert C&I	Materials Generat	ted Monthly			Actual Quantities	of C&D Wastes Go	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]
Jan	0.358	0.000	0.358	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.357
Feb	0.022	0.000	0.000	0.000	0.022	0.000	0.000	0.000	0.000	0.000	0.728
Mar	0.106	0.000	0.000	0.000	0.106	0.000	0.000	0.000	0.000	0.000	0.229
Apr	3.013	0.000	0.000	0.000	3.013	0.000	0.000	0.000	0.000	0.000	0.013
May	3.607	0.000	0.000	0.000	3.607	0.000	0.000	0.000	0.000	0.000	0.022
June											
SUB- TOTAL	7.106	0.000	0.358	0.000	6.748	0.000	0.000	0.000	0.000	0.000	1.349
Jul											
Aug											
Sep											
Oct											
Nov						·					
Dec											
TOTAL	7.106	0.000	0.358	0.000	6.748	0.000	0.000	0.000	0.000	0.000	1.349

Note: Conversion to 1000m<sup>3</sup> for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m³ for Inert C&D is weight in 1000kg multiply by 0.0005 Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Assume the loaded volume of a dump truck for internal inert waste transfer is 17.9 m<sup>3</sup>



## Appendix H

**Complaint Summary** 

Complaint Summary for Cross Bay Link, Tseung Kwan O

ET Log Ref.	Ref. No.	Complaint	Complaint Location	Complaint Nature	Complaint details	Follow up action
1	N08/RE/ 0000743 2-19	14-Mar-19	Junk Bay	Marine Water	discharged from work barges under CBL between 7:00 - 10pm. The complainant said he observed the act	According to ET's investigation, Contractor of Contract 1 (CRBC) had provided proper water mitigation measures to minimize the water impact of marine piling work to the nearby waterbody. No abnormal and turbid water discharged from site was observed. Nevertheless, the Contractor of Contract 1 was reminded to strictly implement all the water mitigation measures as stated in EP and EM&A Manual and ET will keep closely inspect the site condition in subsequent weekly site inspection.



# Appendix I

**Implementation Schedule for Environmental Mitigation Measures** 



		Objectives of the		Implementation		Requirements
EIA Ref	<b>Environmental Protection Measures/ Mitigation Measures</b>	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
<b>Dust Impa</b>	ct (Contraction Phase)					
S5.5.5.1	Regular watering under good site practice shall be adopted. In accordance with the "Control of Open Fugitive Dust Sources" (USEPA AP-42), watering once per hour on exposed worksites and haul road is recommended to achieve dust removal efficiency of 91.7%.	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	<ul> <li>APCO (Cap. 311);</li> <li>and</li> <li>Air Pollution</li> <li>Control</li> <li>(Construction</li> <li>Dust) Regulation</li> </ul>
S5.5.5.3	<ul> <li>The following dust suppression measures shall also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</li> <li>Any excavated or stockpiled dusty material shall be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed shall be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material shall not extend beyond the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a construction site shall be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet shall be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point shall be paved with concrete, bituminous materials or hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high shall be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;</li> <li>The portion of any road leading to the construction site that is within 30m of a vehicle entrance or exit shall be kept clear</li> </ul>	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	APCO (Cap. 311); and     Air Pollution     Control     (Construction     Dust) Regulation



		Objectives of the		Implen	nentation	Requirements
EIA Ref	<b>Environmental Protection Measures/ Mitigation Measures</b>	Recommended Measures &	Location/ Timing	Agent	Stage	and/or Standards to
		Main Concerns to Address		1180110	~ge	be Achieved
	<ul> <li>of dusty materials;</li> <li>Surfaces where any pneumatic or power driven drilling, cutting, polishing or other mechanical breaking operation takes place shall be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities shall be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting shall be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport shall be totally enclosed by impervious sheeting;</li> <li>Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>					
S5.5.5.4	<ul> <li>For the barging facilities at the site compound, the following good site practice is required:</li> <li>All road surfaces within the barging facilities shall be paved.</li> <li>Vehicles should pass through designated wheel wash facilities.</li> <li>Continuous water spray shall be installed at the loading point.</li> </ul>	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	Site compound	Contractor	Construction stage	APCO (Cap. 311);     and     Air Pollution     Control     (Construction     Dust) Regulation
\$5.5.5.5	An audit and monitoring programme during the construction phase should be implemented by the Contractor to ensure that the construction dust impacts are controlled to within the HKAQO. Detailed requirements for the audit and monitoring programmes are given separately in the EM&A manual.	Monitor the 1-Hour and 24-Hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period	dust monitoring station (Drawing no. 209506/EMA/	Contractor	Construction stage	APCO (Cap. 311);     and     Air Pollution     Control     (Construction     Dust) Regulation
Noise Impa	act (Contraction Phase)					



		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
S6.6.4.3	<ul> <li>Good site practice and noise management techniques:</li> <li>Only well-maintained plant shall be operated on-site and the plant shall be serviced regularly during the construction programme;</li> <li>Machines and plant (such as trucks, cranes) that are in intermittent use shall be shut down between work periods or throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction, where possible, shall be orientated so that the noise is directed away from nearby NSRs;</li> <li>Silencers or mufflers on construction equipment shall be properly fitted and maintained during the construction works;</li> <li>Mobile plant shall be sited as far away from NSRs as possible and practicable; and</li> <li>Material stockpiles, site office and other structures shall be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	To minimize construction noise impact arising from the Project on the affected NSRs	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.5-6	Use of quiet powered mechanical equipment and working methods	Reduce noise levels of plant items	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.7	Install site hoarding at the site boundaries between noisy construction activities and NSRs	Reduce the construction noise levels at low-level zone of NSRs through partial screening	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.8-11	Use of temporary or movable noise barriers and full enclosure for relatively fixed plant source	Screen the noisy plant items to be used at all construction sites	For plant items listed in Table 6.7 and Appendix 6.1 of the EIA report at all construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
	Implement a noise monitoring programme under the EM&A manual	Monitor the construction noise levels at the selected representative locations	Selected representative noise monitoring stations ( <b>Drawing no.</b> 209506/EMA/NS/001 & 209506/EMA/NS/002)	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.7.3.1	Partial enclosures along Road D9 and application of low noise surfacing material along CBL and Road D9	To minimize road traffic noise impact arising from the CBL and Road D9 on the affected NSRs	CBL and Road D9 (Drawing no. 209506/EMA/NS/003)	CEDD/ Contractor	During operational stage	• Annex 5, TM-EIAO



		Objectives of the		Impler	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures &	Location/ Timing	Agent	Stage	and/or Standards to	
		Main Concerns to Address		Agent	Stage	be Achieved	
	lity Impact (Contraction Phase)						
S8.6.4.3	<ul> <li>Marine Piling and Pile Excavation Works Marine piling and pile excavation works shall be undertaken in such a manner as to minimize re-suspension of sediments. Standard good practice measures shall be implemented, including the following requirements:</li> <li>All marine piling and pile excavation works shall be conducted within a floating single silt curtain.</li> <li>Mechanical closed grabs (with a size of5m3) shall be designed and maintained to avoid spillage and should seal tightly while being lifted.</li> <li>Barges shall have tight fitting seals to their bottom openings to prevent leakage of material.</li> <li>Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.</li> <li>Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water. Barges shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.</li> <li>Excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved.</li> <li>Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action.</li> <li>All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.</li> </ul>	To control potential impacts from marine piling and pile excavation works		Contractor	Construction stage	• TM-EIAO; and • WPCO	
	• The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.						
S8.6.4.4	Construction Site Runoff In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures, where appropriate, shall include the following:  • The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The	Control potential water quality impacts from construction site run-off	All construction sites	Contractor	Construction stage	• TM-EIAO; and • WPCO	



		Objectives of the		Implementation		Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction;  Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 shall be covered with tarpaulin or similar fabric during rainstorms. Measures shall be taken to prevent the washing away of construction materials, soil, silt or debris into any marine water bodies;  All vehicles and plant shall be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities shall be provided at every construction site exit where practicable. Wash-water shall have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road shall be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains;  Construction solid waste, debris and rubbish on site shall be collected, handled and disposed of properly to avoid water quality impacts;  All fuel tanks and storage areas shall be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; and  Regular environmental audit on the construction site shall be carried out in order to prevent any malpractices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds.					
S8.6.4.6	Sewage from workforce     Portable chemical toilets and sewage holding tanks shall be provided for handling the construction sewage generated by the workforce;     A licensed contractor shall be employed to provide	Control potential water quality impacts from sewage	All construction sites	Contractor	Construction stage	• TM-EIAO; and • WPCO



		Objectives of the		Implen	nentation	Requirements
EIA Ref	<b>Environmental Protection Measures/ Mitigation Measures</b>	Recommended Measures &	Location/ Timing	Agent	Stage	and/or Standards to
	annuanista and adamete newalls to lists and he man and list	Main Concerns to Address		8		be Achieved
	appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.					
	Monitoring Implement a marine water quality monitoring programme under the EM&A on level of suspended solids (SS) / turbidity and dissolved oxygen (DO) shall be carried out.	Control potential water quality impacts from marine piling and pile excavation works	Selected monitoring stations ( <b>Drawing no.</b> 209506/EMA/WQ/001)	Contractor	Construction station	• TM-EIAO; and • WPCO
S8.7.3.2	Operational phase – Runoff from road surface Proper drainage systems with silt traps and oil interceptors shall be installed, maintained and cleaned at regular intervals.	Control potential water quality impacts from road surface runoff	CBL and Road D9	Contractor	Construction and operational stage	TM-EIAO; and WPCO
	nagement (Contraction Phase)					
S9.5.2	<ul> <li>Good Site Practices         Recommendations for good site practices:         <ul> <li>Nomination of an approved personnel to be responsible for the implementation of good site practices, arrangements for collection and effective deposal to an appropriate facility of all wastes generated at the site;</li> <li>Training of site personnel in proper waste management and chemical handling procedures;</li> <li>Provision of sufficient waste disposal points and regular collection for disposal;</li> <li>Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre;</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and</li> <li>Implementation of a recording system for the amount of wastes generated/recycled and disposal sites.</li> </ul> </li> </ul>	Good site practices which ensure waste generated during construction phase is properly managed	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>



		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures &	Location/ Timing	Agent	Stage	and/or Standards to
50.5.4	W. A. D. J. A. M. S. S. S.	Main Concerns to Address	A 11		_	be Achieved
S9.5.4	<ul> <li>Waste Reduction Measures</li> <li>Recommendations for achieving waste reduction include:</li> <li>On-site reuse of any material excavated as far as practicable;</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal;</li> <li>Collection of aluminum cans and waste paper by individual collectors during construction should be encouraged. Separately labelled recycling bins should also be provided to segregate these wastes from other general refuse by the workforce;</li> <li>Recycling of any unused chemicals and those with remaining functional capacity as far as possible;</li> <li>Prevention of the potential damage or contamination to the construction materials though proper storage and good site practices;</li> <li>Planning and stocking of construction materials should be made carefully to minimize amount of waste generated avoid unnecessary generation of waste; and</li> <li>Training on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling should be provided to workers.</li> </ul>	To reduce amount of waste generated during construction phase	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>
S9.5.5-6	<ul> <li>Storage, Collection and Transportation of Waste Recommendations for proper storage include: <ul> <li>Waste such as soil should be handled and stored well to ensure secure containment;</li> <li>Stockpiling area should be provided with covers and water spraying system to prevent materials from being washed away and to reduce wind-blown litter; and</li> <li>Different locations should be designated to stockpile each material to enhance reuse.</li> </ul> </li> <li>With respect to the collection and transportation of waste from the construction works, the following is recommended: <ul> <li>Remove waste in a timely manner;</li> <li>Employ trucks with cover or enclosed containers for waste transportations;</li> <li>Obtain relevant waste disposal permits from the appropriate</li> </ul> </li> </ul>	To reduce the environmental implications of improper storage	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>



	Environmental Protection Measures/ Mitigation Measures	Objectives of the		Implementation		Requirements
EIA Ref		Recommended Measures & Main Concerns to Address		Agent	Stage	and/or Standards to be Achieved
	<ul><li>authorities; and</li><li>Disposal of waste should be done at licensed waste disposal facilities.</li></ul>					
S9.5.8-11	<ul> <li>C&amp;D Materials</li> <li>The following mitigation measures shall be implemented in handling the waste:</li> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;</li> <li>Carry out on-site sorting;</li> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified;</li> <li>Disposal of the C&amp;D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation;</li> <li>Standard formwork or pre-fabrication order to minimise the arising of C&amp;D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage; and</li> <li>The Contractor should recycle as much of the C&amp;D materials as possible on-site. Public fill and C&amp;D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.</li> </ul>	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> <li>ETWB TCW No. 06/2010</li> </ul>
S9.5.13	Excavated Marine Sediments  During transportation and disposal of the excavated marine sediments, the following measures shall be taken to minimize potential environmental impacts:  • Bottom opening of barges should be fitted with tight fitting	To minimize potential impacts on water quality	All construction sites where applicable	Contractor	Construction stage	• ETWBTC (Works) No. 34/2002



		Objectives of the		Implementation		Requirements	
EIA Ref	<b>Environmental Protection Measures/ Mitigation Measures</b>	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	<ul> <li>seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;</li> <li>Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation;</li> <li>Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP; and</li> <li>Barges should not be filled to a level that would cause the overflow of materials or sediment-laden water during loading or transportation.</li> </ul>						
S9.5.14-17	For those processes which generate chemical waste, the Contractor shall identify any alternatives that generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.	To ensure proper management of chemical waste	All construction sites	Contractor	Construction stage	• Waste Disposal (Chemical Waste) (General) Regulation;	
	If chemical waste is produced at the construction site, the Contractor is required to register with EPD as chemical waste producers. Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. Containers used for storage of chemical wastes shall:					<ul> <li>Code of Practice on the Packaging, Labelling and Storage of Chemical Waste</li> </ul>	
	• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;						
	• Have a capacity of less than 450 L unless the specification have been approved by EPD; and						
	Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations.  The transpared for above in all process above.						
	<ul> <li>The storage area for chemical wastes shall:</li> <li>Be clearly labelled and used solely for the storage of chemical wastes;</li> <li>Be enclosed on at least 3 sides;</li> </ul>						
	• Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest;						



	Environmental Protection Measures/ Mitigation Measures	Objectives of the		Implementation		Requirements	
EIA Ref		Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	<ul> <li>Have adequate ventilation;</li> <li>Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and</li> <li>Be arranged so that incompatible materials are adequately separated.</li> <li>Disposal of chemical waste shall:</li> <li>Be via a licensed waste collector; and</li> <li>Be to a facility licensed to receive chemical waste, such as the CWTC which also offers a chemical waste collection service and can supply the necessary storage containers; or</li> <li>Be to a re-user of the waste, under approval from EPD.</li> </ul>	Main Concerns to Address				De Acmeved	
S9.5.18	Sewage An adequate number of portable toilets shall be provided for the on-site construction workers. Any waste shall be transferred to a sewage treatment works by a licensed collector.	Proper handling of sewage from worker to avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)	
S9.5.19	General Refuse General refuse generated on-site shall be stored in enclosed bins or compaction units separately from construction and chemical wastes. Recycling bins shall also be provided to encourage recycling. A reputable waste collector shall be employed by the Contractor to remove general refuse from the site on a daily basis separately from the construction and chemical wastes. Burning of refuse on construction sites is prohibited by law.	Minimize production of general refuse and avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)	
S10.7.2.4	Good Site Practices – The integrity and effectiveness of all silt curtains shall be regularly inspected. Effluent monitoring should be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	TM-EIAO; and WPCO	
\$10.7.2.5	Site runoff control – For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff into marine waters is minimized.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	TM-EIAO; and WPCO	
S10.9.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the marine communities inside Junk Bay.	To minimize potential impacts on water quality and protect marine	Selected monitoring stations ( <b>Drawing no.</b> 209506/EMA/WQ/001)	Contractor	Construction stage	TM-EIAO; and WPCO	



		Objectives of the			nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
		communities within Junk Bay				
S11.6.2.2	Good Site Practices: – The integrity and effectiveness of all silt curtains should be regularly inspected. Effluent monitoring shall be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
S11.6.2.3	Site runoff control - For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff is minimized.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	• TM-EIAO; and • WPCO
S11.8.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the fishery resources.	To minimize potential impacts on water quality and protect fishery resources	Selected monitoring stations ( <b>Drawing no.</b> 209506/EMA/WQ/001)	Contractor	Construction stage	• TM-EIAO; and • WPCO
Landscape	and Visual					
S13.8.1.2	<ul> <li>The following mitigation measures should be implemented in the construction stage</li> <li>CM1 - The construction area and contractor's temporary works areas should be minimized to avoid impacts on adjacent landscape.</li> <li>CM2 - Reduction of construction period to practical minimum.</li> <li>CM3 - Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where the soil material meets acceptable criteria and where practical. The Contract Specification shall include storage and reuse of topsoil as appropriate.</li> <li>CM4 - Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).</li> </ul>	Minimize effects of landscape and visual impacts	Work site/during construction	Funded and implemented by CEDD		



	Environmental Protection Measures/ Mitigation Measures	Objectives of the			nentation	Requirements
EIA Ref		Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>CM5 – Trees unavoidably affected by the works shall be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme.</li> <li>CM6 – Advance screen planting to proposed roads and associated structures.</li> <li>CM7 – hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone).</li> <li>CM8 – Screening of construction works by hoardings/noise barriers around works area in visually unobtrusive colours, to screen Works.</li> <li>CM9 – Control night-time lighting and glare by hooding all lights.</li> <li>CM10 – Ensure no run-off into water body adjacent to the Project Area.</li> <li>CM11 – Avoidance of excessive height and bulk of</li> </ul>					
S13.8.1.2	buildings and structures  OM1 – Compensatory tree planting for all felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006.	Minimize effects of landscape and visual impacts	Within the site boundary of the proposed works	Funded and implemented by CEDD. Maintained by CEDD and LCSD.	construction and operational	
S13.8.1.2	<ul> <li>The following mitigation measures should be implemented in the operational stage:</li> <li>OM2 – A continuous belt of screen planting along the roads. Planting of the belt of trees shall be carried out as advance works ahead of other site formation and building works.</li> <li>OM3 – Maximise soft landscape of the site, where space permits, roadside berms /slope treatment works should be created.</li> <li>OM4 – During detailed design, refine structure layout to create a planting strips along the roads to enhance greenery.</li> <li>OM5 – Use appropriate (visually unobtrusive and</li> </ul>	Minimize effects of landscape and visual impacts	CBL and Road D9/during construction and operation	Funded and implemented by CEDD. Maintained by CEDD and LCSD.	construction and operational	



		Objectives of the		Implementation		Requirements	
EIA Ref	<b>Environmental Protection Measures/ Mitigation Measures</b>	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	<ul> <li>non-reflective) building materials and colours, and aesthetic design in built structures.</li> <li>OM6 – Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimizes potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill.</li> <li>OM7 – Avoidance of excessive height and bulk of buildings and structures</li> </ul>						
Landfill G							
S14.7.5	<ul> <li>Precautionary measures The following guidance has been extracted from the EPD's Landfill Gas Hazard Assessment Guidance Note Guidance to ensure a robust and comprehensive set of measures to protect workers are provided.</li> <li>During all works, safety procedures shall be implemented to minimize the risks of fires and explosions, asphyxiation of workers (especially in confined space) and toxicity effects resulting from contact with contaminated soils and groundwater.</li> <li>Safety officers who are specifically trained with regard to LFG and leachate related hazards and the appropriate actions to take in adverse circumstances shall be present on all worksites throughout the works.</li> <li>All personnel who work on site and all visitors to the site shall be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid physical contact with it.</li> <li>Those staff who work in, or have responsibility for "at risk" areas, including all excavation workers, supervisors and engineers working within the consultation zone, shall receive appropriate training on working in areas susceptible to LFG hazards.</li> <li>Enhanced personal hygiene practices including washing thoroughly after working and eating only in "clean" areas shall be adopted where contact may have been made with</li> </ul>	Health and safety of the workers	Construction sites within 250m Consultation Zone (Drawing no. 209506/EMA/LFG/001)	Contractor	Construction stage	• Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)	



		Objectives of the		Implementation		Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>leachate.</li> <li>Ground level construction plant shall be fitted with vertical exhausts at least 0.6m above ground level and with spark arrestors.</li> <li>During piping assembly or ducting construction, all valves/seals shall be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping /ducting shall be capped at the end of each working day.</li> <li>Mobile offices, equipment stores, mess rooms etc. shall be located on an area which has been proven to be gas free (by survey with portable gas detectors) and ongoing monitoring shall be carried out to ensure that these areas remain gas free. Alternatively, such buildings shall be raised clear of the ground. If buildings are raised clear of the ground, the minimum, clear separation distance (as measured from the highest point on the ground surface to the underside of the lowest floor joist) shall be 500mm. However, in this case, it is highly recommended that all the site offices, equipment stores and mess rooms should be located outside the 250m Consultation Zone.</li> <li>Smoking and naked flames shall be prohibited within confined spaces. "No Smoking" and "No Naked Flame" notices in Chinese and English shall be posted prominently around the construction site. Safety notices shall be posted warning of the potential hazards.</li> <li>Welding, flame-cutting or other hot works may only be carried out in confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Office. The permit to work procedure shall set down clearly the requirements for continuous monitoring of methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure shall also require the presence of an appropriately qualified person who shall be responsible for reviewing the gas measurements as they are made, and who shall have executive responsibility for suspending the wor</li></ul>	Main Concerns to Address		Agent	Stage	be Achieved



		Objectives of the		Implementa		nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	<ul> <li>unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise shall be permitted to carry out hot works in confined areas.</li> <li>During the construction works, adequate fire extinguishers and breathing apparatus sets shall be made available on site and appropriate training given in their use.</li> </ul>						
S14.7.6	<ul> <li>Landfill gas monitoring</li> <li>The following monitoring shall be undertaken when construction works are carried out in confined space within the 250m Consultation Zone:</li> <li>The works area shall be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's Guidance Note shall be followed. The monitoring frequency and areas to be monitored shall be set down prior to commencement of the works. Depending on the results of the measurements, actions required will vary. As a minimum these shall encompass the actions specified in Table 14.6 of the EIA report.</li> <li>When portable monitoring equipment is used, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person.</li> <li>All measurements shall be made with the monitoring tube located not more than 10mm from the surface.</li> <li>A standard form, detailing the location, time of monitoring and equipment used together with the gas concentrations measured, shall be used when undertaking manual monitoring to ensure that all relevant data are recorded.</li> <li>If methane (flammable gas) or carbon dioxide concentrations are in excess of the trigger levels or that of oxygen is below the level specified in the Emergency Management in the</li> </ul>	Health and safety of the workers	Confined space of construction sites within 250m Consultation Zone	Contractor	Construction stage	Landfill Gas     Hazard     Assessment     Guidance Note     (EPD/TR8/97)	
S14.7.8-9	following section, then evacuation shall be initiated.  Emergency management	Health and safety of the	Confined space of	Contractor	Construction	• Landfill Gas	
	In the event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety	workers	construction sites within 250m Consultation Zone		stage	Hazard Assessment	



		Objectives of the		Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG.					Guidance Note (EPD/TR8/97)	
	In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas.						
S14.7.16	<ul> <li>Protection measures – Operational phase</li> <li>An assumed presence of landfill gas shall be adopted at all times by maintenance workers;</li> <li>all maintenance workers inspecting any manhole shall be fully trained in the issue of LFG hazard;</li> <li>any manhole which is large enough to permit to access to personnel shall be subject to entry safety procedure;</li> <li>Code of Practice on Safety and Health at Work in Confined Spaces shall be followed to ensures compliance with the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance;</li> <li>a strictly regulated "work permit procedure" shall be implemented and the relevant safety procedures must be rigidly followed; and</li> <li>Adequate communication with maintenance staff shall be maintained with respect to LFG.</li> </ul>	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	Landfill Gas     Hazard     Assessment     Guidance Note     (EPD/TR8/97);     and     Code of Practice     on Safety and     Health at Work in     Confined Space	
\$14.7.17	General recommended precautionary & protection measures – Operational phase  LGF surveillance exercise shall be undertaken by the utility companies at the utility manholes/inspection chambers. The surveillance exercise shall be undertaken for the duration of the site occupancy, or until such time that EPD agree that surveillance is no longer required and this shall be based on all the available monitoring data for methane, carbon dioxide and oxygen.	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	<ul> <li>Landfill Gas         Hazard         Assessment         Guidance Note         (EPD/TR8/97);         and</li> <li>Code of Practice         on Safety and         Health at Work in         Confined Space</li> </ul>	