

JOB No.: TCS00975/18

**CEDD CONTRACT AGREEMENT NO. EDO/04/2018 -
ENVIRONMENTAL TEAM FOR CROSS BAY LINK, TSEUNG
KWAN O**

**QUARTERLY ENVIRONMENTAL MONITORING AND
AUDIT (EM&A) SUMMARY REPORT
(DECEMBER 2019 TO FEBRUARY 2020)**

**PREPARED FOR
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
(CEDD)**

Date	Reference No.	Prepared By	Certified By
22 May 2020	TCS00975/18/600/R0381v2	 Martin Li (Environmental Consultant)	 Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	21 May 2020	First Submission
2	22 May 2020	Amended against IEC's comments



Acuity Sustainability Consulting Limited –
Nature & Technologies (HK) Limited Joint Venture



Our ref: ASCL-2018009

AECOM Asia Company Limited
8/F., Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, New Territories, Hong Kong

Attention: Mr. Conrad NG

22 May 2020

Dear Sir,

Contract No. NE/2017/07 & NE/2017/08
Cross Bay Link, Tseung Kwan O
Quarterly EM&A Report for December 2019 to February 2020

I refer to the email of the ET concerning the Quarterly EM&A Report for December 2019 to February 2020 (Version 2) with Ref. No. TCS00975/18/600/R0381v2. We have no adverse comment on it and verify the captioned according to section 1.9 of Environmental Permit with No. EP-459-2013.

Yours faithfully,

A handwritten signature in black ink, appearing to be "Ki".

Li Wai Ming Kevin
Independent Environmental Checker

cc. Mr. T.W. TAM (ETL)
Mr. Wilson CHUNG (CEDD)

EXECUTIVE SUMMARY

- ES01 Civil Engineering and Development Department (hereafter referred as “CEDD”) is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as “the Project”) which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as “the EP-459/2013” or “the EP”).
- ES02 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 - Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called “the Service Contract”). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O - Investigation and other relevant statutory requirements.
- ES03 This is the 5th Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1st December 2019 to 29th February 2020 (hereinafter ‘the Reporting Period’).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

- ES04 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Table ES-4 Summary Environmental Monitoring Activities Undertaken in the Reporting Period

Issues	Environmental Monitoring Parameters / Inspection		Sessions
Air Quality	1-Hour TSP		51
	24-Hr TSP		16
Construction Noise	Leq (30min) Daytime		28
	Leq (5min) Evening ^(Note 1)		12
Water Quality	Marine Water Sampling ^(Note 2)		37
Inspection / Audit	Contract 1	ET Regular Environmental Site Inspection	12
		Joint site audit with Project Consultant and IEC	3
	Contract 2	ET Regular Environmental Site Inspection	12
		Joint site audit with Project Consultant and IEC	3

Note 1 Total sessions are counted by every 3 consecutive Leq5min

Note 2 Total sessions are counted by monitoring days

BREACH OF ACTION AND LIMIT (A/L) LEVELS

- ES05 No air quality monitoring exceedance was recorded in this Reporting Period. No daytime construction noise monitoring exceedance was recorded while ten (10) sessions of evening additional construction noise monitoring exceedances were recorded in this Reporting Period. For water quality monitoring, two (2) Action Level and one (1) Limit Level exceedances were recorded for Suspended Solids in the reporting period. NOEs were issued to notify EPD, AFCD, IEC, the Contractor and the Project Consultant. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Table ES-5 Summary Environmental Monitoring Parameter Exceedance in the Reporting Period

Environmental Issues	Monitoring Parameters	Action Level	Limit Level	Event & Action	
				Investigation Results	Corrective Actions
Air Quality	1-Hour TSP	0	0	--	--
	24-Hr TSP	0	0	--	--
Construction Noise	Leq _{30min} Daytime	3	0	Project related	Mitigation measures were enhanced.
	Leq _{5min} Evening	0	10	Not project related	NA
Water Quality (Marine Water)	DO	0	0	--	--
	Turbidity	0	0	--	--
	SS	2	1	Not project related	NA

Note: NOE – Notification of Exceedance

ES06 For the marine water and evening construction noise monitoring exceedances recorded in the reporting period, investigations were carried out and it was considered that the exceedances recorded are unlikely caused by the Project. Nevertheless, the Contractor was reminded to strictly follow the requirement stipulated in the applied CNP during evening works and check the implementation of silt curtain regularly to ensure no seepage of muddy water into the marine water body.

ENVIRONMENTAL COMPLAINT

ES07 Three (3) environmental complaint was recorded in this Reporting Period for the Project. The statistics of environmental complaint are summarized in the following table.

Table ES-6 Summary Environmental Complaint Records in the Reporting Period

Reporting Period	Contract	Environmental Complaint Statistics			Related with the Works Contract(s)
		Frequency	Cumulative	Complaint Nature	
1 December 2019 – 29	1	1	2	Noise	Yes
February 2020	2	2	2	Noise	Yes

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES08 No environmental summons or prosecutions was received in this Reporting Period for the Project. The statistics of environmental summons or prosecutions are summarized in the following tables.

Table ES-7 Summary Environmental Summons Records in the Reporting Period

Reporting Period	Contract	Environmental Summons Statistics			Related with the Works Contract(s)
		Frequency	Cumulative	Complaint Nature	
1 December 2019 – 29	1	0	0	NA	NA
February 2020	2	0	0	NA	NA

Table ES-8 Summary Environmental Prosecutions Records in the Reporting Period

Reporting Period	Contract	Environmental Prosecution Statistics			Related with the Works Contract(s)
		Frequency	Cumulative	Complaint Nature	
1 December 2019 – 29	1	0	0	NA	NA
February 2020	2	0	0	NA	NA

SITE INSPECTION BY EXTERNAL PARTIES

ES09 No site inspection was undertaken by AFCD within the Reporting Period. However, EPD inspection were undertaken on 20 December 2019 and 8 January 2020.

Table of Contents

1. INTRODUCTION	3
1.1 PROJECT BACKGROUND	3
1.2 REPORT STRUCTURE	3
2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION	4
2.1 PROJECT ORGANIZATION	4
2.2 CONSTRUCTION PROGRESS	4
2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS	4
3. SUMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND REQUIREMENTS	5
3.1 GENERAL	5
3.2 MONITORING PARAMETERS	5
3.3 MONITORING LOCATIONS	5
3.4 MONITORING FREQUENCY AND PERIOD	6
3.5 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	7
4. IMPACT MONITORING RESULT	9
4.1 RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH	9
4.2 RESULTS OF CONSTRUCTION NOISE MONITORING	9
4.3 RESULTS OF WATER QUALITY MONITORING	10
5. WASTE MANAGEMENT	12
5.1 GENERAL WASTE MANAGEMENT	12
5.2 RECORDS OF WASTE QUANTITIES	12
6. SITE INSPECTION	13
6.1 REQUIREMENTS	13
6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	13
7. LANDFILL GAS MONITORING	14
7.1 GENERAL REQUIREMENT	14
7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN	14
7.3 LANDFILL GAS MONITORING	14
8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	16
8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	16
9. IMPLEMENTATION STATUS OF MITIGATION MEASURES	17
9.1 GENERAL REQUIREMENTS	17
10. CONCLUSIONS AND RECOMMENDATIONS	18
10.1 CONCLUSIONS	18
10.2 RECOMMENDATIONS	18

LIST OF TABLES

TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	DESIGNATED AIR QUALITY MONITORING LOCATION RECOMMENDED IN EM&A MANUAL
TABLE 3-3	DESIGNATED CONSTRUCTION NOISE MONITORING LOCATION RECOMMENDED IN EM&A MANUAL
TABLE 3-4	INTERIM ALTERNATIVE LOCATION FOR AIR QUALITY AND NOISE MONITORING
TABLE 3-5	LOCATION OF WATER QUALITY MONITORING STATION
TABLE 3-6	ACTION AND LIMIT LEVELS FOR AIR QUALITY
TABLE 3-7	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-8	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF AIR QUALITY IMPACT MONITORING RESULTS
TABLE 4-2	SUMMARY OF CONSTRUCTION NOISE IMPACT MONITORING RESULTS
TABLE 4-3	RESULT SUMMARY OF DEPTH AVERAGE (SURFACE & MIDDLE LAYER) OF DO (MG/L)
TABLE 4-4	RESULT SUMMARY OF BOTTOM DEPTH OF DO (MG/L)
TABLE 4-5	RESULT SUMMARY OF DEPTH AVERAGE OF TURBIDITY (NTU)
TABLE 4-6	RESULT SUMMARY OF DEPTH AVERAGE OF SUSPENDED SOLID (MG/L)
TABLE 4-7	SUMMARY OF WATER QUALITY EXCEEDANCE
TABLE 5-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 5-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 6-1	SUMMARY OF SITE OBSERVATIONS OF CONTRACT 1
TABLE 6-2	SUMMARY OF SITE OBSERVATIONS OF CONTRACT 2
TABLE 7-1	ACTIONS IN THE EVENT OF LANDFILL GAS BEING DETECTED IN EXCAVATIONS
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES IN THE REPORTING PERIOD

LIST OF APPENDICES

APPENDIX A	PROJECT LAYOUT PLAN
APPENDIX B	PROJECT ORGANIZATION CHART & CONTACT DETAILS OF KEY PERSONNEL
APPENDIX C	3-MONTH ROLLING CONSTRUCTION PROGRAM
APPENDIX D	MONITORING LOCATION (AIR QUALITY, NOISE AND WATER QUALITY)
APPENDIX E	GRAPHICAL PLOTS OF MONITORING RESULTS
APPENDIX F	METEOROLOGICAL INFORMATION
APPENDIX G	WASTE FLOW TABLE
APPENDIX H	COMPLAINT SUMMARY
APPENDIX I	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

1. INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 Civil Engineering and Development Department (hereafter referred as “CEDD”) is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as “the Project”) which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as “the EP-459/2013” or “the EP”).
- 1.1.2 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 - Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called “the Service Contract”). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O - Investigation and other relevant statutory requirements.
- 1.1.3 As part of the EM&A programme, baseline monitoring shall be undertaken before the Project construction work commencement to determine the ambient environmental condition. The baseline air quality, background noise and water quality monitoring has been carried out between **21st September 2018** and **13th November 2018** at the designated and interim locations. The baseline monitoring report under the EP-459/2013 has been compiled by the ET and verified by Independent Environmental Checker (hereinafter the “IEC”) prior submitted to EPD on **19th November 2018** for endorsement.
- 1.1.4 This is the **5th** Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1st December 2019** to **29th February 2020** (hereinafter ‘the Reporting Period’).

1.2 REPORT STRUCTURE

- 1.2.1 The Environmental Monitoring and Audit (EM&A) Monthly Report is structured into the following sections:-

Section 1	<i>Introduction</i>
Section 2	<i>Project Organization and Construction Progress</i>
Section 3	<i>Summary of Impact Monitoring Requirements</i>
Section 4	<i>Impact Monitoring Results</i>
Section 5	<i>Waste Management</i>
Section 6	<i>Site Inspections</i>
Section 7	<i>Landfill Gas Monitoring</i>
Section 8	<i>Environmental Complaints and Non-Compliance</i>
Section 9	<i>Implementation Status of Mitigation Measures</i>
Section 10	<i>Conclusions and Recommendations</i>

2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION

2.1 PROJECT ORGANIZATION

2.1.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties can be referred to Monthly Report.

2.2 CONSTRUCTION PROGRESS

2.2.1 3-month rolling construction program of each Works Contract is enclosed in *Appendix C*; and the major construction activities undertaken in the Reporting Period is presented in below sub-sections.

Contract 1 (Contract No. NE/2017/07)

2.2.2 The major construction activities of Contract 1 undertaken in this Reporting Period are:-

- Piling works at Portion II
- Welding of steel bracket for precast shell installation at Portion II
- Fabrication of bottom deck panels, top deck panels and diaphragm panels at Portion II
- Fabrication of arch panel
- Precast shell fabrication at Portion II
- Stainless steel gully fabrication at Portion II
- Modification work for precast yard at Portion II

Contract 2 (Contract No. NE/2017/08)

2.2.3 The major construction activities of Contract 2 undertaken in this Reporting Period are:-

- Bored-Piling Works (Portion III, VI & VII)
- Pre-bored Socket H-Pile (Portion VI)
- Pre-drilling Works (Portion VI)
- Excavation Work (Portion VI)
- Drainage Installation Work (Portion III & VI)
- Sheet pile Work (Portion VI)
- Footing construction (Portion III & VI)
- Excavation & RC works (Superstructure) (Portion III)
- Installation of temporary road lightings & removal of existing road lightings (Portion VI)

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.3.1 All the documents required under Environmental Permit No. EP-459/2013 were submitted within the required timeframe. The details can be referred to the Monthly Report.

2.3.2 Upon completed baseline monitoring, a Baseline Monitoring Report was verified by IEC on 19 November 2018 and submitted to EPD on that day for endorsement.

2.3.3 The notification of Project dedicated web site to EPD was made on 9 January 2019 (<http://www.envcbltko.hk/>).

3. SUMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND REQUIREMENTS

3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit Programmes and requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project. A summary of EM&A programmes and requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 Monitoring parameters of air quality, noise and water quality are summarized in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> 1-hour TSP by Real-Time Portable Dust Meter; and 24-hour TSP by High Volume Air Sampler
Noise	<ul style="list-style-type: none"> Leq (30min) in six consecutive Leq(5 min) between 07:00-19:00 on normal weekdays Supplementary information for data auditing, statistical results such as L₁₀ and L₉₀ shall also be obtained for reference.
Water Quality	<ul style="list-style-type: none"> In-situ measurement – Dissolved Oxygen (DO) concentration (mg/L) & saturation (%), pH, Salinity (mg/L), Temperature (°C) and Turbidity (NTU); and Laboratory analysis – SS (mg/L)

3.3 MONITORING LOCATIONS

Air Quality and Construction Noise

3.3.1 According to the Approved EM&A Manual Section 5.4 and Section 6.3, three (3) representative air sensitive receivers (ASR) and four (4) representative noise sensitive receivers were designated as monitoring stations. The designated air quality and noise monitoring locations are listed in *Table 3-2* and *Table 3-3*, and illustrated in *Appendix D*.

Table 3-2 Designated Air Quality Monitoring Location recommended in EM&A Manual

ID	Location in the EM&A Manual	Currently Situation
AM1	Tung Wah Group of Hospitals Aided Primary School & Secondary School	Not yet construct
AM2	Lohas Park Stage 2 (Planned Development in Area 86)	Under Construction
AM3	Lohas Park Stage 3 (Planned Development in Area 86)	Under Construction

Table 3-3 Designated Construction Noise Monitoring Location recommended by EM&A Manual

ID	Location	Currently Situation
CNMS-1	Lohas Park Stage 1(Planned Development in Area 86, Package 5) (Southeast facade)	Available for resident occupation in November 2019
CNMS-2	Lohas Park Stage 1 (Planned Development in Area 86, Package 6) (Southeast facade)	Under Construction
CNMS-3	Lohas Park Stage 3 (Planned Development in Area 86,Package 11) (West facade)	Under Construction
CNMS-4	Tung Wah Group of Hospitals Aided Primary School & Secondary School (Southwest facade)	Not yet construct

3.3.2 As observed and confirmed by ET and IEC during the joint site visit on 29th August 2018, the designated air quality and noise monitoring locations are under construction or yet to construct. It is considered that these designated locations are not appropriate to perform air quality and noise monitoring. In this regard, alternative locations were proposed as interim arrangement to carry out air quality and noise monitoring before occupation of the designated monitoring location. A letter enclosed with the alternative location proposal and IEC verification (Our Ref:

TCS00975/18/300/L0038) was sent to EPD on 19th October 2018 and the proposal was agreed by EPD. Therefore, air quality and construction noise impact monitoring would be performed at the agreed alternative locations until the designated sensitive receivers occupied and granted the premises.

- 3.3.3 The designated and interim alternative monitoring location for impact air quality and noise monitoring in the Reporting Period are summarized in Table 3-4 and illustrated in *Appendix D*.

Table 3-4 Interim alternative location for air quality and noise monitoring

Location ID	Monitoring Parameter	Location
AM4	1-Hour TSP Air Quality	Podium of Lohas Park Phase 2A (Le Prestige)
AM5	24-Hour TSP Air Quality	Boundary of Site Office near Junction of Wan Po Road and Wan O Road
CNMS-1	Noise (L_{eq} , L_{10} & L_{90})	Podium of Lohas Park Package 4
CNMS-5	Noise (L_{eq} , L_{10} & L_{90})	Podium of Lohas Park Phase 2A (Le Prestige)

Remark: Since 24-Hour TSP Air Quality monitoring is not granted at AM4 Lohas Park Phase 2A, the 24-Hour TSP monitoring was therefore proposed at AM5 which is located at the boundary of the project site office.

Water Quality

- 3.3.4 According to Table 7.1 of the approved EM&A Manual Section 7.4, two Control Stations (C3 & C4), six (6) sensitive receivers (CC1, CC2, CC3, CC4, CC13 & SWI1) and one (1) Gradient station (II) are recommended to perform water quality monitoring. Details and coordinate of these water quality monitoring stations are described in *Table 3-5* and the locations is shown in *Appendix D*.

Table 3-5 Location of Water Quality Monitoring Station

Station	Coordinates		Description
	Easting	Northing	
CC1	843201	816416	Sensitive Receiver – Coral Sites at Chiu Keng Wan
CC2	844076	817091	Sensitive Receiver – Coral Sites at Junk Bay
CC3	844606	817941	Sensitive Receiver – Coral Sites at Junk Island
CC4	845444	815595	Sensitive Receiver – Coral Sites at Fat Tong Chau West
CC13	844200	817495	Sensitive Receiver – Coral Sites at Junk Bay near Chiu Keng Wan
SWI1	845512	817442	Sensitive Receiver – Tseung Kwan O Salt Water Intake
C3	843821	816211	Control Station (Ebb Tide) – within Junk Bay
C4	844621	815770	Control Station (Flood Tide) – within Junk Bay
II	844602	817675	Gradient Station – in between Lam Tin Tunnel (LTT) and CBL

3.4 MONITORING FREQUENCY AND PERIOD

- 3.4.1 To according with the approved *EM&A Manual*, impact monitoring requirements are presented as follows.

Air Quality Monitoring

- 3.4.2 Air quality impact monitoring frequency is as follows:

- Once every 6 days of 24-hour TSP and 3 times of 1-hour TSP monitoring; during course of works throughout the construction period

Construction Noise Monitoring

- 3.4.3 Construction noise monitoring frequency is as follows:

- One set of $L_{eq(30min)}$ measurements in a weekly basis between 07:00 and 19:00 hours on normal weekdays during course of works as throughout the construction period
- If construction works are extended to include works during the hours of 1900-0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under the NCO shall be obtained by the Contractor.

Water Quality (Marine Water) Monitoring

3.4.4 Marine water impact monitoring frequency is as follows:

- Three days a week, at mid ebb and mid flood tides during course of pile excavation works for the bridge pier foundations underway. Moreover, the intervals between 2 consecutive sets of monitoring day shall not be less than 36 hours.

3.5 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.5.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. A summary of the Action/Limit (A/L) Levels for air quality, construction noise and water quality are shown in **Tables 3-6, 3-7 and 3-8** respectively.

Table 3-6 Action & Limit Levels of Air Quality (1-Hour & 24-Hr TSP)

Monitoring Station	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-Hour TSP	24-Hr TSP	1-Hour TSP	24-Hr TSP
AM4	278	NA	500	NA
AM5	NA	190	NA	260

Note: 1-Hour & 24-Hr TSP of Action Level = (Average Baseline Results \times 1.3 + Limit level)/2

Table 3-7 Action and Limit Levels for Construction Noise, dB(A)

Monitoring Location	Action Level	Limit Level (Leq30min)
	Time Period: 0700-1900 hours on normal weekdays	
CNMS-1	When one or more documented complaints are received	75 dB(A)
CNMS-5		

Remarks:

1. Construction noise monitoring will be resumed at the designated locations CNMS-2, CNMS-3 and CNMS4 once they are available and permission are granted;
2. The designated locations CNMS-1, CNMS-2 and CNMS-3 are located at residential building which are still under construction, Limit Level of 75dB(A) will be adopted until they are occupied;
3. The designated location CNMS-4 is located at planned school and still not yet to construction. When the school occupied and operated, Limit Level of 70dB(A) should be adopted and should be reduced to 65dB(A) during examination period; and
4. If construction works are required during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority shall be followed.

Table 3-8 Action and Limit Levels for Water Quality

Monitoring Station	Depth Average of SS (mg/L)			
	Action Level		Limit Level	
CC1	7.8	OR 120% of upstream control station at the same tide of the same day (Control Station C3 at Ebb tide and Control Station C4 at Flood tide), whichever is higher	9.3	OR 130% of upstream control station at the same tide of the same day (Control Station C3 at Ebb tide and Control Station C4 at Flood tide), whichever is higher
CC2	9.0		9.2	
CC3	8.2		9.0	
CC4	13.8		15.4	
CC13	8.9		10.3	
SWI1	8 mg/L		10 mg/L	
Monitoring Location	Dissolved Oxygen (mg/L)			
	Depth Average of Surface and Mid-depth		Bottom	
	Action Level	Limit Level	Action Level	Limit Level
CC1	5.8	5.7	5.3	5.2
CC2	5.8	5.7	5.3	5.1
CC3	5.5	5.4	4.9	4.7
CC4	5.7	5.7	5.5	5.4

Monitoring Station	Depth Average of SS (mg/L)			
	Action Level		Limit Level	
CC13	5.6	5.5	5.3	5.2
SWI1	5.4	4.8	5.1	5.0
Monitoring Location	Depth Average of Turbidity (NTU)			
	Action Level		Limit Level	
CC1	5.8	OR 120% of upstream control station at the same tide of the same day (Control Station C3 at Ebb tide and Control Station C4 at Flood tide) , whichever is higher	6.0	OR 130% of upstream control station at the same tide of the same day (Control Station C3 at Ebb tide and Control Station C4 at Flood tide) , whichever is higher
CC2	4.6		5.5	
CC3	4.8		5.4	
CC4	6.1		7.1	
CC13	6.0		6.3	
SWI1	6.1		7.1	

3.5.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan as stated EM&A Manual.

4. IMPACT MONITORING RESULT

4.1 RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH

4.1.1 During the Reporting Period, **51** sessions of 1-hour TSP and **16** sessions of 24-hours TSP monitoring were carried out and the monitoring results are summarized in **Table 4-1**. The relevant graphical plots are shown in **Appendix E**.

Table 4-1 Summary of Air Quality Impact Monitoring Results

Monitoring Location	1-hour TSP ($\mu\text{g}/\text{m}^3$)			24-hour TSP ($\mu\text{g}/\text{m}^3$)		
	Min	Max	Average	Min	Max	Average
AMS-4	51	116	79			
Record Date	14-Feb-20	7-Dec-19	51 events			
AMS-5				39	173	111
Record Date				11-Feb-20	17-Feb-20	16 events

4.1.2 As shown in **Table 4-1**, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action / Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.

4.1.3 No adverse impact due to weather condition on the monitoring result was observed in reporting quarter. The summary of meteorological information for the Reporting Period is shown in **Appendix F**.

4.2 RESULTS OF CONSTRUCTION NOISE MONITORING

4.2.1 **14** sessions of daytime construction noise monitoring and **6** sessions of evening construction noise monitoring were performed at the interim alternative location CNMS-1 in the reporting period; and **14** sessions of daytime construction noise monitoring and **6** sessions of evening construction noise monitoring were performed at the interim alternative location CNMS-5 in the reporting period. The noise monitoring results at interim alternative location CNMS-5 is summarized in **Table 4-2** and **Table 4-3**. The relevant graphical plots are shown in **Appendix E**.

Table 4-2 Summary of Daytime Construction Noise Impact Monitoring Results

Monitoring Location	Leq, 30min (dB(A))		
	Min	Max	Average
CNMS-1	57.3	69.2	65.5
Record Date	3-Feb-20	26-Feb-20	14 sessions
CNMS-5	63.3	70.5	67.0
Record Date	3-Feb-20	10-Jan-20	14 sessions

4.2.2 All the measured daytime construction noise results were below 75dB(A) of the acceptance criteria. However, three (3) occasions of environmental complaints regarding construction noise was received in the Report Period, which has one occasion complaint was related Contract 1 and two occasions were related Contract 2. No non-compliance was therefore found during the Reporting Period.

Table 4-3 Summary of Evening Construction Noise Impact Monitoring Results

Monitoring Location	Leq, 5min (dB(A))		
	Min	Max	Average
CNMS-1	52.2	58.9	54.6
Record Date	3-Dec-19	11-Dec-19	6 sessions
CNMS-5	59.0	63.0	61.9
Record Date	18-Dec-19	23-Dec-19	6 sessions

4.2.3 A total of ten (10) limit level evening noise monitoring exceedances were recorded in the reporting period due to the measured results were higher than 55dB(a) of the acceptance criteria.

Investigations were undertaken by ET accordingly and it was considered the exceedances recorded were unlikely due to the Project.

4.3 RESULTS OF WATER QUALITY MONITORING

4.3.1 In this Reporting Period, a total of **37** sampling days were performed for marine water monitoring at the nine designated locations. Monitoring results of 3 key parameters: dissolved oxygen (DO), turbidity and suspended solids are summarized in **Tables 4-4 to 4-7** and the graphical plots are shown in **Appendix E**.

Table 4-4 Results Summary of Depth Average (Surface & Middle Layer) of DO (mg/L)

Tidal		CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
Mid-Ebb	Average	7.55	7.54	7.48	7.55	7.55	7.48	7.50	7.57	7.52
	Min	5.07	5.18	5.37	5.29	5.21	5.37	6.53	4.77	5.31
	Max	8.20	8.32	8.20	8.24	8.35	8.44	8.06	8.18	8.21
Mid-Flood	Average	7.59	7.56	7.49	7.54	7.57	7.55	7.52	7.56	7.54
	Min	6.71	6.74	6.43	6.40	6.86	6.57	6.71	6.69	6.75
	Max	8.20	8.33	8.22	8.22	8.33	8.26	8.14	8.16	8.21

Table 4-5 Results Summary of Bottom Depth of DO (mg/L)

Tidal		CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
Mid-Ebb	Average	7.47	7.43	7.24	NA	7.49	7.45	7.42	7.49	7.37
	Min	6.54	6.62	6.03	NA	6.70	6.26	7.45	7.51	7.39
	Max	8.15	8.21	7.90	NA	8.22	8.28	7.46	7.52	7.40
Mid-Flood	Average	7.48	7.43	7.28	NA	7.51	7.48	7.42	7.47	7.37
	Min	6.62	6.44	6.24	NA	6.55	4.84	6.53	6.59	6.29
	Max	8.16	8.23	8.02	NA	8.28	8.33	7.92	7.90	8.07

Remark: No Dissolved Oxygen (Bottom) monitoring data available for CC4 due to the water depth measured at CC4 during the monitoring days were less than 3 meters.

Table 4-6 Results Summary of Depth Average of Turbidity (NTU)

Tidal		CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
Mid-Ebb	Average	1.37	1.60	1.72	1.42	1.28	1.40	1.35	1.35	1.87
	Min	0.56	0.77	0.93	0.63	0.57	0.56	0.59	0.37	1.02
	Max	3.86	4.40	4.30	2.87	3.88	3.80	3.17	4.27	4.34
Mid-Flood	Average	1.31	1.42	1.73	1.39	1.35	1.41	1.41	1.38	1.55
	Min	0.74	0.72	0.92	0.64	0.55	0.31	0.57	0.50	0.96
	Max	3.83	2.35	4.30	4.32	5.25	3.89	3.50	3.80	2.79

Table 4-7 Results Summary of Depth Average of Suspended Solids (mg/L)

Tidal		CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
Mid-Ebb	Average	3.60	3.56	3.70	3.58	3.45	4.33	3.72	3.34	3.78
	Min	1.00	1.47	1.00	1.00	1.03	1.85	1.35	1.08	1.10
	Max	10.43	8.45	7.50	6.75	7.22	10.08	8.23	7.13	9.10
Mid-Flood	Average	3.38	3.83	3.47	3.75	3.61	3.80	3.19	3.23	3.73
	Min	1.10	1.00	1.12	1.00	1.12	1.65	1.35	1.02	1.15
	Max	6.90	7.83	7.72	8.50	7.02	9.65	8.80	7.80	8.18

4.3.2 A summary of exceedances for the four parameters: dissolved oxygen (DO), turbidity and suspended solids (SS) are shown in **Table 4-8**.

4.4 TABLE 4-8 SUMMARY OF WATER QUALITY EXCEEDANCE

Station	DO (Ave of Top & mid-depth)		DO (Bottom Depth)		Turbidity (Depth Ave)		SS (Depth Ave)		Total Exceedance for the Station	
	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL
CC1	0	0	0	0	0	0	1	0	1	0
CC2	0	0	0	0	0	0	0	0	0	0

Station	DO (Ave of Top & mid-depth)		DO (Bottom Depth)		Turbidity (Depth Ave)		SS (Depth Ave)		Total Exceedance for the Station	
	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL
CC3	0	0	0	0	0	0	0	0	0	0
CC4	0	0	NA	NA	0	0	0	0	0	0
CC13	0	0	0	0	0	0	0	0	0	0
SWI1	0	0	0	0	0	0	1	1	1	1
No of Exceedance	0	0	0	0	0	0	2	1	2	1

- 4.4.1 In this Reporting Period, a total of two (2) Action Level and one (1) Limit Level exceedances of Suspended Solids recorded.
- 4.4.2 Upon confirmation of the monitoring result, Notification of Exceedances (NOEs) have been issued to relevant parties. Investigation for the cause of exceedance was carried out by ET. Since silt curtains as water quality mitigation measure were properly implemented, no abnormal and turbid discharge made from the construction site was observed during the course of marine water sampling, it is considered that the exceedances of suspended solid recorded in this period were unlikely caused by the Project. Nevertheless, the Contractor was reminded to check the implementation of silt curtain regularly to ensure no seepage of muddy water into the marine water body.

5. WASTE MANAGEMENT

5.1 GENERAL WASTE MANAGEMENT

5.1.1 Waste management would be carried out by an on-site Environmental Officer or an Environmental Consultant from time to time.

5.2 RECORDS OF WASTE QUANTITIES

5.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste; and
- General Refuse

5.2.2 According to the information provided by Contractor of Contract 1 and Contract 2, waste disposal was made in the Reporting period are summarized in *Tables 5-1* and *5-2*.

Table 5-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Contract No	Quantity			Disposal Location
		Dec 2019	Jan 2020	Feb 2020	
Total Generated C&D Materials (Inert) (in '000m ³)	1	1.104	1.020	0.102	TKO 137
	2	0.700	1.374	1.750	
Reused in this Project (Inert) (in '000m ³)	1	0	0	0	-
	2	0	0	0	-
Reused in other Projects (Inert) (in '000m ³)	1	0	0	0	-
	2		0	0	-
Disposal as Public Fill (Inert) (in '000m ³)	1	1.104	1.020	0.102	TKO 137
	2	0.700	1.374	1.750	
Imported Fill ('000m ³)	1	0	0	0	-
	2	0	0	0	-

Table 5-2 Summary of Quantities of C&D Wastes

Type of Waste	Contract No	Quantity			Disposal Location
		Dec 2019	Jan 2020	Feb 2020	
Recycled Metal ('000kg)	1	0	0	0	-
	2	0	0		
Recycled Paper / Cardboard Packing ('000kg)	1	0.100	0.088	0.095	Licensed collector
	2	0	0	0	
Recycled Plastic ('000kg)	1	0	0	0	-
	2	0	0	0	
Chemical Wastes ('000kg)	1	0	0	0	Licensed collector
	2	0	0.036	0	
General Refuses ('000m ³)	1	0.154	0.100	0.073	NENT
	2	0.012	0.019	0.004	

5.2.3 The Monthly Summary Waste Flow Table of the Contracts 1 and Contract 2 are shown in [Appendix G](#).

6. SITE INSPECTION

6.1 REQUIREMENTS

6.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

Contract 1

6.2.1 In this Reporting Period, **12** events of weekly joint site inspection was carried out for Contract 1 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in **Table 6-1** and the details of site inspection can be found in relevant EM&A monthly report.

Table 6-1 Summary of Site Observations of the Contract 1

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
December 2019	4, 11, 17 & 27 December 2019	4	Completed
January 2020	2, 6, 13 & 22 January 2020	5	Completed
February 2020	5, 12, 19 & 26 February 2020	4	Completed

6.2.2 In the Reporting Period, no non-compliance was recorded for Contract 1; however, **13** observations were recorded during the site inspections and the major findings were related to water quality and chemical management mitigation measures. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 2

6.2.3 In this Reporting Period, **12** events of weekly joint site inspection was carried out for Contract 2 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in **Table 6-2** and the details of site inspection can be found in relevant EM&A monthly report.

Table 6-2 Summary of Site Observations of the Contract 2

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
December 2019	4, 11, 17 & 27 December 2019	7	Completed
January 2020	2, 6, 13 & 22 January 2020	4	Completed
February 2020	5, 12, 19 & 26 February 2020	6	Completed

6.2.4 In the Reporting Period, no non-compliance was recorded for Contract 2; however, **17** observations were recorded during the site inspections and the major findings were related to general housekeeping and chemical management mitigation measures. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

7. LANDFILL GAS MONITORING

7.1 GENERAL REQUIREMENT

- 7.1.1 Pursuant to Section 13 of the Project's EM&A Manual, Landfill gas monitoring shall perform during construction activities within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill. For landfill gas monitoring requirements, pre entry and routine measurement shall be undertaken in accordance with the *Factories and Industrial Undertaking (Confined Spaces) Regulation*.
- 7.1.2 According to Environmental Mitigation Implementation Schedule (EMIS) S14.7.6, portable monitoring equipment can be used to conduct landfill gas monitoring. Moreover, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person.

7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN

- 7.2.1 In event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG. In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The Limit levels and relevant Action Plans for landfill gas detected in utilities and any on-site areas following construction is listed in *Table 7-1*.

Table 7-1 Actions in the Event of Landfill Gas Being Detected in Excavations

Parameter	Limit Level	Actions
Methane	>10% LEL (i.e. >0.5% by volume)	<ul style="list-style-type: none"> • Post "No Smoking" signs • Prohibit hot works • Ventilate to restore methane to <10% LEL
	>20% LEL (i.e. >1% by volume)	<ul style="list-style-type: none"> • Stop excavation works • Evacuate personnel/prohibit entry • Increase ventilation to restore methane to <10% LEL
Carbon dioxide	>0.5%	<ul style="list-style-type: none"> • Ventilate to restore carbon dioxide to <0.5%
	>1.5%	<ul style="list-style-type: none"> • Stop excavation works • Evacuate personnel/prohibit entry • Increase ventilation to restore carbon dioxide to <0.5%
Oxygen	<19%	Ventilation to restore oxygen >19%
	<18%	<ul style="list-style-type: none"> • Stop excavation works • Evacuate personnel/prohibit entry • Increase ventilation to restore oxygen to >19%

- 7.2.2 In the event of the trigger levels specified in Table 9-1 being exceeded, the Safety Officer shall be responsible for dealing with any emergency which may occur due to landfill gas.

7.3 LANDFILL GAS MONITORING

- 7.3.1 In the Reporting Period, landfill gas monitoring was conducted at the zone Wan O Road which excavation work of Contract 2 was carried out.
- 7.3.2 There were a total of 68 days monitoring were carried by the Safety Officer or an approved and qualified persons. The results of landfill gas measurement are summarized in *Table 7-2*.

Table 7-2 Summary of Landfill Gas Measurement Results

Landfill Gas Parameter	Action Level	Limit Level	Detectable at LMR	
			Min	Max
Methane	>10% LEL (>0.5% v/v)	>20% LEL (>1% v/v)	0.1%	0.1%
Oxygen	<19%	<18%	20.7%	21.0%
Carbon Dioxide	>0.5%	>1.5%	0.1%	0.2%

7.3.3 The measurement results shown that slightly methane concentration was detected, oxygen concentration measured was over 19.0 % and Carbon Dioxide was between 0.1% and 0.2 %. No exceedance was triggered and therefore no corrective action was required accordingly

8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.1.1 In the Reporting Period, three (3) environmental complaints were received with respect to the construction noise arising from Contract 1 and 2. Besides, no summons and prosecution under the EM&A Programme was lodged for the project. The statistical summary table of environmental complaint is presented in *Tables 8-1, 8-2 and 8-3*. A summarized record of all complaints received was provided in *Appendix H*.

Table 8-1 Statistical Summary of Environmental Complaints

Reporting Period	Contract	Environmental Complaint Statistics		
		Frequency	Cumulative	Complaint Nature
1 – 31 December 2019	1	0	1	NA
1 – 31 January 2020		0	1	NA
1 – 29 February 2020		1	2	Noise
1 – 31 December 2019	2	0	0	NA
1 – 31 January 2020		2	2	Noise
1 – 29 February 2020		0	2	NA

Table 8-2 Statistical Summary of Environmental Summons

Reporting Period	Contract	Environmental Complaint Statistics		
		Frequency	Cumulative	Complaint Nature
1 – 31 December 2019	1	0	0	NA
1 – 31 January 2020		0	0	NA
1 – 29 February 2020		0	0	NA
1 – 31 December 2019	2	0	0	NA
1 – 31 January 2020		0	0	NA
1 – 29 February 2020		0	0	NA

Table 8-3 Statistical Summary of Environmental Prosecution

Reporting Period	Contract	Environmental Complaint Statistics		
		Frequency	Cumulative	Complaint Nature
1 – 31 December 2019	1	0	0	NA
1 – 31 January 2020		0	0	NA
1 – 29 February 2020		0	0	NA
1 – 31 December 2019	2	0	0	NA
1 – 31 January 2020		0	0	NA
1 – 29 February 2020		0	0	NA

9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in [Appendix I](#).

9.1.2 The Contractors had been implementing the required environmental mitigation measures according to the Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by the Contractors in this Reporting Month are summarized in [Table 9-1](#).

Table 9-1 Environmental Mitigation Measures in the Reporting Period

Issues	Environmental Mitigation Measures
Construction Noise	<ul style="list-style-type: none"> • Regularly to maintain all plants, so only the good condition plants were used on-site ; • If possible, all mobile plants onsite operation has located far from NSRs; • When machines and plants (such as trucks) were not in using, it was switched off; • Wherever possible, plant was prevented oriented directly the nearby NSRs; • Provided quiet powered mechanical equipment to use onsite; • Weekly noise monitoring was conducted to ensure construction noise meet the criteria.
Air Quality	<ul style="list-style-type: none"> • Stockpile of dusty material was covered entirely with impervious sheeting or sprayed with water so as to maintain the entire surface wet; • The construction plants regularly maintained to avoid the emissions of black smoke; • The construction plants switched off when it not in use; • Water spraying on haul road and dry site area was provided regularly; • Where a vehicle leaving the works site is carrying a load of dusty materials, the load has covered entirely with clean impervious sheeting; and • Before any vehicle leaving the works site, wheel watering has been performed.
Water Quality	<ul style="list-style-type: none"> • Debris and refuse generated on-site collected daily; • Oils and fuels were stored in designated areas; • The chemical waste storage as sealed area provided; • Site hoarding with sealed foot were provided surrounding the boundary of working site to prevent wastewater or site surface water runoff get into public areas; and • Portable chemical toilets were provided on-site. A licensed contractor was regularly disposal and maintenance of these facilities. • Silt curtain was installed and maintained in accordance with EP condition
Waste and Chemical Management	<ul style="list-style-type: none"> • Excavated material reused on site as far as possible to minimize off-site disposal. • Scrap metals or abandoned equipment should be recycled if possible; • Waste arising kept to a minimum and be handled, transported and disposed of in a suitable manner; • Disposal of C&D wastes to any designated public filling facility and/or landfill followed a trip ticket system; and • Chemical waste handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.
General	<ul style="list-style-type: none"> • The site is generally kept tidy and clean. • Mosquito control is performed to prevent mosquito breeding on site.

10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS


- 10.1.1 This is the **5th** Quarterly EM&A report as presented the monitoring results and inspection findings for the reporting period from **1st December 2019** to **29th February 2020**.
- 10.1.2 In the Reporting Period, no daytime construction noise monitoring results that triggered the Limit Level was recorded. However, ten (10) sessions of evening additional construction noise monitoring results triggered the Limit Level. Investigation was undertaken by ET and it was considered that the exceedances recorded are unlikely caused by the Project.
- 10.1.3 In this Reporting Period, no 1-Hour TSP or 24-Hr TSP air quality monitoring exceedance was recorded. No NOE or the associated corrective actions were therefore issued.
- 10.1.4 For water quality monitoring, two (2) Action Level and one (1) Limit Level exceedance were recorded for Suspended Solids in the reporting period. Investigation for the cause of exceedance was carried out by ET subsequently and it is concluded that the exceedances recorded in this reporting period were unlikely caused by the Project.
- 10.1.5 In the Reporting Period, three (3) environmental complaints were received with respect to the construction noise arising from the contract 1 and 2 of the Project. Investigation for the complaints were undertaken by ET and mitigation measures were enhanced by the contractor. Nevertheless, the Contractor of Contract 1 and 2 were reminded to implement the noise mitigation measures as stated in EP and EM&A Manual as far as practicable.
- 10.1.6 No notification of summons or prosecution was received and recorded for the Project.

10.2 RECOMMENDATIONS

- 10.2.1 Due to the dry and windy season has begun in Hong Kong, the Contractors were reminded that all the works to undertaking must be fulfill environmental statutory requirement, especially construction dust come from working sites of the Project.
- 10.2.2 In regards to the marine works, special attention should be paid on excavation works for the bridge pier foundations underway in which water quality mitigation measures such as erection of silt curtain should be properly implemented and maintained.

Appendix A


Project Layout Plan



Printed by : HKGTAA014
 File name : G:\env\proj\lect\209506-50\draw\Inis\20130122_EIA_Additional_Serv\ce_2012\chapter_1_Introduction\209506_EIA_IN_001.dgn
 1/25/2013

 土木工程拓展署 Civil Engineering and Development Department	 ARUP Ove Arup & Partners Hong Kong Limited	Job Title Agreement No. CE 43/2008(HY) Cross Bay Link, Tseung Kwan O - Investigation	Drawing Title GENERAL LAYOUT PLAN		Drawn GL	Date 01/13	Drawing No. 209506/EIA/IN/001	
			Checked JP	Approved ST	B SECOND ISSUE 01/13	Scale 1:5000 on A1 & 1:10000 on A3	Status FINAL	Rev. B
			A FIRST ISSUE 07/11	Date	Description			

PLOT DRW: N:\I\Design & Engineering\Cad Administration\Pictor\..._CRBC.COL_A3.pltcf9
 MODELNAME: Default PRINTED BY: User 11/01/2018 8:38:25
 FILENAME: N:\I\Design & Engineering\Drawing\SK-CI.C00.021-20181010.dgn



NOTES:

- ALL SETTING OUT POINTS SHOWN ON THIS SET OF DRAWINGS ARE FOR REFERENCE ONLY. THE EXACT LIMIT OF SITE BOUNDARY SHALL BE VERIFIED AND DETERMINED BY THE CONTRACTOR ON SITE.
- THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NOS. 60329339/CI/C00/1022 AND 1023.

- LEGEND:**
- SITE BOUNDARY
 - PORTION I
 - PORTION II
 - PORTION III
 - PORTION IV
 - PORTION V
 - PORTION VI
 - PORTION VII
 - WORKS AREA A
 - WORKS AREA B

Works area under Contract 1

A	FIRST ISSUE	HK	KN	AC	19/09/18
Rev	Amendment	By	Chk.	App.	Date

PROJECT MANAGER: PROJECT MANAGER:
 土木工程拓展署
 Civil Engineering and Development Department

SUPERVISOR:

CONTRACTOR:
 中國路橋工程有限責任公司
 China Road and Bridge Corp.


CONTRACT NO. AND TITLE:
 Contract No. NE/2017/07
 CROSS BAY LINK, TSEUNG KWAN O - MAIN BRIDGE AND ASSOCIATED WORKS

DRAWING TITLE:

SCALE @ A1: 1:1000
 DRAWING NO:
 Copyright Reserved
 版權所有 不得翻印

SETTING OUT POINTS		
POINTS	EASTING	NORTHING
001	844512.175	817604.422
002	844498.695	817557.993
003	844598.186	817407.065
004	844596.769	817404.339
005	845132.374	817153.641
006	845500.00	817088.580
007	845524.969	817088.226
008	845524.909	817236.307
009	845558.095	817236.307
010	845558.095	817195.885
011	845550.234	817174.288
012	845550.219	817158.042
013	845562.850	817139.744
014	845562.850	817035.700
015	845550.850	817035.670
016	845524.969	817035.670
017	846030.606	817036.089
018	846030.604	817038.387
019	846200.700	817038.418
020	846200.700	817038.796
021	846205.200	817042.796
022	846205.200	817138.796
023	846245.180	817138.796
024	846246.698	816900.099
025	846206.155	816900.099

SETTING OUT POINTS		
POINTS	EASTING	NORTHING
026	846204.700	816926.589
027	846199.263	816926.590
028	846144.269	816926.589
029	846091.080	816926.744
030	845969.970	816926.504
031	846199.197	816975.364
032	846188.983	816993.582
033	846144.274	816999.997
034	846144.274	817000.722
035	846091.204	817000.679
036	845970.070	817000.581
037	845970.069	817000.099
038	845550.850	817000.099
039	845524.969	817000.099
040	845550.850	816953.291
041	845500.00	816952.636
042	845076.990	817029.022
043	844534.373	817264.536
044	844525.572	817267.627
045	844525.199	817266.527
046	844444.018	817285.203
047	844456.043	817347.194
048	844482.530	817341.743
049	844502.889	817386.445
050	844403.015	817604.422




NOTE:
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NOS. 60329339/C1/COO/1021 AND 1023.

LEGEND:
 Works area under Contract 1
 Works area under Contract 2

N:\I\Design & Engineering\Cad Administration\Pictor\A3\CRBC_COL_A3.plt\cfp
 10/10/2018 10:07:20 User
 MODELNAME: C:\Users\user\Documents\Projects\CRBC\CRBC_COL_A3.dwg
 FILENAME: CRBC_COL_A3.dwg
 PLOT DRW: Defout
 PRINTED BY: User
 PRINTED AT: 11/21/18
 N:\I\Design & Engineering\Cad Administration\Pictor\A3\CRBC_COL_A3.plt\cfp

Rev	Amendment	By	Chk.	App.	Date
PROJECT MANAGER:		PROJECT MANAGER:			
 土木工程拓展署 Civil Engineering and Development Department					
SUPERVISOR:					
CONTRACTOR:		 中國路橋工程有限責任公司 China Road and Bridge Corp.			
CONTRACT NO. AND TITLE: Contract No. NE/2017/07 CROSS BAY LINK, TSEUNG KWAN O - MAIN BRIDGE AND ASSOCIATED WORKS					
DRAWING TITLE:					
SCALE @ A1			DRAWING NO:		
Copyright Reserved 版權所有 不得翻印					



NOTE:
1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH
DRAWING NOS. 60329339/C1/COO/1021 AND 1022.

- LEGEND:
- Works area under Contract 1
 - Works area under Contract 2

MTRC
TSEUNG KWAN O DEPOT

LOHAS PARK

CUT LINE B-B
SEE DRAWING NO. 60329339/C1/COO/1022

Loading & Unloading Marine Area

WORKS AREA A

WORKS AREA B

PORTION V

JUNK BAY
(TSEUNG KWAN O)

PLOT DRW: N:\I\Design & Engineering\Cad Administration\Pictor-vv_CRBC_COL_A3.pltcf9
 MODELNAME: Default PRINTED BY: User 22/11/2018 10:00:59
 FILENAME: N:\I\Design & Engineering\Drawing\SK-CI-COO_025_208822.dgn

Rev	Amendment	By	Chk.	App.	Date

PROJECT MANAGER: PROJECT MANAGER:
 土木工程拓展署
 Civil Engineering and Development Department

SUPERVISOR:

CONTRACTOR:
 中國路橋工程有限責任公司
 China Road and Bridge Corp.

CONTRACT NO. AND TITLE:
 Contract No. NE/2017/07
 CROSS BAY LINK, TSEUNG KWAN O -
 MAIN BRIDGE AND ASSOCIATED WORKS

DRAWING TITLE:
 SCALE @ A1
 DRAWING NO:
 Copyright Reserved
 版權所有 不得翻印

Appendix B

**Project Organization Chart &
Contact Details of Key Personnel for the Project**

Contact Details of Key Personnel for the Project

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Project Proponent	CK Lam	2301 1398	2714 5174
CEDD	Project Proponent	Sheri Leung	2301 1398	2714 5174
AECOM	Senior Resident Engineer	Jackie Chan	3595 8045	3596 6118
AECOM	Resident Engineer	Kingman Chan	3595 8045	3596 6118
ASC – N&T JV	Independent Environmental Checker	Kevin Li	2698 6833	2698 9383
ASC – N&T JV	Senior Environmental Consultant	Tandy Tse	2698 6833	2698 9383
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Martin Li	2959 6059	2959 6079
CRBC	Site Agent	Raymond Suen	9779 8871	2283 1689
CRBC	Environmental Officer	Calvin So	9724 6254	2283 1689
CRBC	Environmental Supervisor	Lila Lui	9790 5433	2283 1689
Build King	Site Agent	Stephen Leung	9071 7657	TBA
Build King	Environmental Officer	Michael Lam	6476 4299	TBA
Build King	Environmental Supervisor	Kenneth Hung	6170 9304	TBA

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Project Consultant) – AECOM Asia Co. Ltd.

ASC – N&T JV (IEC) – Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture

AUES (ET) – Action-United Environmental Services & Consulting

CRBC (the Main Contractor of the Works Contract 1) – China Road and Bridge Corporation

Build King (the Main Contractor of the Works Contract 2) - Build King Civil Engineering Limited

Appendix C

3-Month Rolling Construction Programme

Contract 1

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Planned Start	Finish	Planned Finish	Total Hours	Activity % Complete	TRA	Variance - Finish Date	Gantt Chart (Timeline)											
												28	02	09	16	23	01	08	15	22	29	05	12
CDS1120	Design of Isolation panel and its structural frame (incl. 7 days TRA)	97	60	19-Nov-20 A	27-Mar-20	18-Apr-20	17-Jul-20	63	38.14%	7	77	[Gantt bar: 19-Nov-20 to 17-Jul-20]											
CDS1140	Design of Functional lighting system, road lighting system, etc (incl. 7 days TRA)	97	97	20-Apr-20	19-Mar-20	10-Aug-20	09-Jul-20	63	0%	7	-27	[Gantt bar: 20-Apr-20 to 09-Jul-20]											
CDS1160	Design of Electrical system for the E&M plant room	100	50	09-Oct-19 A	09-Dec-19	29-Mar-20	17-Mar-20	47	50%	0	-12	[Gantt bar: 09-Oct-19 to 17-Mar-20]											
CDS1180	Design of Building Services system for the E&M plant room	100	40	02-Sep-19 A	02-Sep-19	19-Mar-20	10-Dec-19	-16	60%	0	-100	[Gantt bar: 02-Sep-19 to 10-Dec-19]											
CDS1200	Design of Structural health monitoring system (incl. 14 days TRA)	172	40	12-Jun-19 A	08-Jul-19	26-Mar-20	23-Jan-20	-51	76.74%	14	-54	[Gantt bar: 12-Jun-19 to 23-Jan-20]											
CDS1220	Design of SCADA system(SCADAS) (incl. 14 days TRA)	171	171	18-Feb-20	18-Feb-20	03-Sep-20	03-Sep-20	168	0%	14	0	[Gantt bar: 18-Feb-20 to 03-Sep-20]											
Alternative Design Submission and Approval		111	10	30-Mar-19 A	08-Apr-19	20-Feb-20	14-Aug-19	2			-163	[Gantt bar: 30-Mar-19 to 14-Aug-19]											
ADS1030	DDA submission for bridge deck of entrusted works of TKOI Viaduct (incl. 35 days TRA)	111	10	30-Mar-19 A	08-Apr-19	20-Feb-20	14-Aug-19	2	90.99%	35	-163	[Gantt bar: 30-Mar-19 to 14-Aug-19]											
Preliminaries, Submission, Subcontracting and Procurement		379	72	28-Mar-19 A	08-Apr-19	20-Apr-20	20-Apr-20	297			0	[Gantt bar: 28-Mar-19 to 20-Apr-20]											
General Submission		379	72	28-Mar-19 A	08-Apr-19	20-Apr-20	20-Apr-20	106			0	[Gantt bar: 28-Mar-19 to 20-Apr-20]											
P-GS1480	Steel main bridge shop drawings submission and approval (incl. 7 days TRA)	140	18	28-Mar-19 A	08-Apr-19	26-Feb-20	25-Aug-19	-143	87.14%	7	-185	[Gantt bar: 28-Mar-19 to 25-Aug-19]											
P-GS1680	Submit the details of proposed precast yard for precast segment (incl. 21 days TRA)	49	49	03-Mar-20	03-Mar-20	20-Apr-20	20-Apr-20	106	0%	21	0	[Gantt bar: 03-Mar-20 to 20-Apr-20]											
Project Manager's Acceptance of Subcontractors		23	23	17-Oct-19 A	08-Jan-20	02-Mar-20	02-Mar-20	346			0	[Gantt bar: 17-Oct-19 to 02-Mar-20]											
P-SP1460	Fabrication and transportation of precast segment	0	0			02-Mar-20	02-Mar-20	50	0%	0	0	[Milestone: 02-Mar-20]											
P-SP1470	Fabrication of Precast Pile Cap Shell for TKOI Viaduct	0	0			02-Mar-20	02-Mar-20	51	0%	0	0	[Milestone: 02-Mar-20]											
P-SP1480	Erection of precast segment	0	0			02-Mar-20	02-Mar-20	346	0%	0	0	[Milestone: 02-Mar-20]											
P-SP1540	Waterproofing Works	0	0			08-Feb-20	08-Jan-20	200	0%	0	-31	[Milestone: 08-Feb-20]											
P-SP1580	Supply and installation of steel parapet and sign gantry	0	0			08-Feb-20	08-Jan-20	209	0%	0	-31	[Milestone: 08-Feb-20]											
P-SP1770	Flexible pavement works	0	0			08-Feb-20	03-Feb-20	13	0%	0	-5	[Milestone: 08-Feb-20]											
P-SP1810	Fabricate and transport precast v-piers with crossbeam	0	0			17-Oct-19 A	02-Mar-20		100%	0	137	[Milestone: 17-Oct-19]											
Precasting & Fabrication Works		554	329	19-Apr-19 A	12-Jun-19	02-Jan-21	23-Nov-20	-70			-40	[Gantt bar: 19-Apr-19 to 23-Nov-20]											
Fabrication of Precast Shell and Precast Segments		167	167	09-Feb-20	09-Jan-20	24-Jul-20	27-May-20	-50			-58	[Gantt bar: 09-Feb-20 to 27-May-20]											
Precast Shell		167	167	09-Feb-20	09-Jan-20	24-Jul-20	27-May-20	-50			-58	[Gantt bar: 09-Feb-20 to 27-May-20]											
CBL - E1 and W1 Side Shells (2nos.)		167	167	09-Feb-20	09-Jan-20	24-Jul-20	27-May-20	-50			-58	[Gantt bar: 09-Feb-20 to 27-May-20]											
P-PS9010	Casting Bed Preparation for Side Shells (small) - Additional Casting Beds	87	87	09-Feb-20	09-Jan-20	05-May-20	08-Mar-20	-50	0%	0	-58	[Gantt bar: 09-Feb-20 to 08-Mar-20]											
P-PS9020	Fabrication of Side Shells (C Shape) E1	40	40	06-May-20	09-Mar-20	14-Jun-20	17-Apr-20	-50	0%	0	-58	[Gantt bar: 06-May-20 to 17-Apr-20]											
P-PS9040	Fabrication of Side Shells (C Shape) W1	40	40	15-Jun-20	18-Apr-20	24-Jul-20	27-May-20	-50	0%	0	-58	[Gantt bar: 15-Jun-20 to 27-May-20]											
Fabrication of Precast Box Girder		197	212	08-Dec-19 A	08-Feb-20	07-Sep-20	05-Aug-20	0			-33	[Gantt bar: 08-Dec-19 to 05-Aug-20]											
Box Girder Fabrication - 1st Batch (10 Pieces)		144	117	08-Dec-19 A	08-Feb-20	04-Jun-20	11-Jun-20	0			7	[Gantt bar: 08-Dec-19 to 11-Jun-20]											
P-BG1400	Transfer and delivery the 1st Batch Box Girder to HONG KONG (except NW5-4) ** planned to Commenced from early Apr 2020	60	60	06-Apr-20		04-Jun-20		0	0%	0		[Gantt bar: 06-Apr-20 to 04-Jun-20]											
P-BG1408	Fabrication of Precast box girder, Including Cast-in Items -Span E6-E7(North)	102	67	08-Dec-19 A	29-Mar-20	15-Apr-20	11-Jun-20	0	34.31%	0	57	[Gantt bar: 08-Dec-19 to 11-Jun-20]											
P-BG1409	Fabrication of Precast box girder, Including Cast-in Items -Span W3-W4(North)	75	75	24-Feb-20*	04-Mar-20	08-May-20	17-May-20	0	0%	0	9	[Gantt bar: 24-Feb-20 to 17-May-20]											
P-BG1425	Fabrication of Precast box girder, Including Cast-in Items -Span E7-Abut(North)	102	92	09-Jan-20 A	08-Feb-20	10-May-20	22-Apr-20	0	9.8%	0	-18	[Gantt bar: 09-Jan-20 to 22-Apr-20]											
Box Girder Fabrication - 2nd Batch (8 Pieces)		125	125	06-May-20	29-Mar-20	07-Sep-20	05-Aug-20	0			-33	[Gantt bar: 06-May-20 to 05-Aug-20]											
P-BG1407	Fabrication of Precast box girder, Including Cast-in Items -Span W2-W3(North)	75	75	31-May-20	21-Apr-20	13-Aug-20	04-Jul-20	0	0%	0	-40	[Gantt bar: 31-May-20 to 04-Jul-20]											
P-BG1445	Fabrication of Precast box girder, Including Cast-in Items -Span E3-E4(North)	75	75	06-May-20	29-Mar-20	19-Jul-20	11-Jun-20	0	0%	0	-38	[Gantt bar: 06-May-20 to 11-Jun-20]											
P-BG1446	Fabrication of Precast box girder, Including Cast-in Items -Span E3-E4(South)	75	75	25-Jun-20	23-May-20	07-Sep-20	05-Aug-20	0	0%	0	-33	[Gantt bar: 25-Jun-20 to 05-Aug-20]											
Fabrication of Precast Pier		256	236	04-Oct-19 A	09-Jan-20	01-Oct-20	31-Aug-20	23			-31	[Gantt bar: 04-Oct-19 to 31-Aug-20]											
P-PF1230	Fabrication of Precast pier (1st batch 3 nos) - E4, E5, E6 (Include 10 days TRA)	137	20	04-Oct-19 A	20-Jan-20	28-Feb-20	08-May-20	-20	85.4%	10	70	[Gantt bar: 04-Oct-19 to 08-May-20]											
P-PF1420	Fabrication of Precast pier (2nd batch 4 nos) - E7 W3, W4, W5(include 10 days TRA)	150	150	09-Feb-20	09-Jan-20	07-Jul-20	06-Jun-20	-20	0%	10	-31	[Gantt bar: 09-Feb-20 to 06-Jun-20]											
P-PF1430	Fabrication of Precast pier (3rd batch 3 nos) (incl. 10 days TRA) - W2,E2, E3	60	60	19-May-20	18-Apr-20	17-Jul-20	16-Jun-20	99	0%	10	-31	[Gantt bar: 19-May-20 to 16-Jun-20]											
P-PF1440	Fabrication of Precast Cross Beam (4th Batch 2 nos.) (Incl. 10 days TRA) - E1, W1- including modification of casting bed	140	140	15-May-20	14-Apr-20	01-Oct-20	31-Aug-20	-20	0%	10	-31	[Gantt bar: 15-May-20 to 31-Aug-20]											
Fabrication of Steel Arch Bridge and Side Spans		554	329	19-Apr-19 A	12-Jun-19	02-Jan-21	23-Nov-20	-126			-40	[Gantt bar: 19-Apr-19 to 23-Nov-20]											
Fabrication of Side Spans		333	311	14-Nov-19 A	27-Dec-19	02-Jan-21	23-Nov-20	-143			-40	[Gantt bar: 14-Nov-19 to 23-Nov-20]											
P-PF1080	Fabrication of steel deck of Side Spans - C01 to C07	188	151	14-Nov-19 A	27-Dec-19	26-Jul-20	04-Jun-20	-143	19.68%	7	-52	[Gantt bar: 14-Nov-19 to 04-Jun-20]											
P-PF1081	Sub-assembly of Side Span - C01 to C07	80	80	12-Jun-20	20-Apr-20	30-Aug-20	08-Jul-20	-123	0%	0	-53	[Gantt bar: 12-Jun-20 to 08-Jul-20]											
P-PF1082	Fabrication of steel deck of Side Spans - C22 to C28	173	160	23-Dec-19 A	04-Jun-20	02-Jan-21	23-Nov-20	-143	7.51%	7	-40	[Gantt bar: 23-Dec-19 to 23-Nov-20]											
Fabrication of Steel Arch Bridge		554	312	19-Apr-19 A	12-Jun-19	16-Dec-20	05-Nov-20	-109			-41	[Gantt bar: 19-Apr-19 to 05-Nov-20]											
Design, Drawing, Procurement		227	61	19-Apr-19 A	12-Jun-19	09-Apr-20	24-Jan-20	-4			-76	[Gantt bar: 19-Apr-19 to 24-Jan-20]											
P-PF1045	Remaining shop drawing submission & approval (NCE 014)	65	60	29-Jun-19 A	21-Nov-19	09-Apr-20	24-Jan-20	-4	7.69%	0	-76	[Gantt bar: 29-Jun-19 to 24-Jan-20]											
P-PF1050	Procurement and delivery of steel material (incl. 35 days TRA)	125	10	19-Apr-19 A	12-Jun-19	18-Feb-20	14-Oct-19	-135	92%	35	-127	[Gantt bar: 19-Apr-19 to 14-Oct-19]											
Fabrication and sub-assembly Work		499	312	29-Jun-19 A	06-Aug-19	16-Dec-20	05-Nov-20	-109			-41	[Gantt bar: 29-Jun-19 to 05-Nov-20]											

■ Remaining Level of Effort
 ■ Remaining Work
 ■ Critical Remaining Work
 ■ Actual Work
— Primary Baseline
 — Baseline Milestone
 ◆ Milestone
 ◆ Baseline Milestone
 ◆ Milestone
 ◆ Baseline Milestone
 ◆ Milestone
 ◆ Baseline Milestone

CRBC
Three Month Rolling Programme

Date	Revision	Checked	Approved
08-Feb-20	Monthly updated on 08 Feb 2020		

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Planned Start	Finish	Planned Finish	Total Cost	Activity % Complete	IRA	Variance - Finish Date	Gantt Chart (February 2020 to May 2020)											
												28	02	09	16	23	01	08	15	22	29	05	12
P-PF1065	Welding Procedure trials	90	10	29-Jun-19 A	06-Aug-19	18-Feb-20	03-Nov-19	-135	88.89%	0	-107	[Gantt bar for P-PF1065]											
P-PF1101	Fabrication of panel plate for C08 to C14	204	62	30-Aug-19 A	30-Aug-19	10-Apr-20	22-Feb-20	-125	69.61%	7	-48	[Gantt bar for P-PF1101]											
P-PF1110	Sub-assembly of Main Span - Decking C08 to C14	147	132	23-Dec-19 A	17-Jan-20	06-Jul-20	15-May-20	-86	10.2%	0	-52	[Gantt bar for P-PF1110]											
P-PF1120	Fabrication of Main Span - Decking C15- C21	217	132	10-Oct-19 A	02-Mar-20	03-Sep-20	07-Sep-20	-13	39.17%	7	4	[Gantt bar for P-PF1120]											
P-PF1155	Main Span Coating	190	190	10-Jun-20	30-Apr-20	16-Dec-20	05-Nov-20	-109	0%	0	-41	[Gantt bar for P-PF1155]											
P-PF1170	Fabrication of Main Span - Arch rib NG01 to NG19	284	277	25-Nov-19 A	09-Dec-19	11-Nov-20	21-Aug-20	-125	2.46%	7	-82	[Gantt bar for P-PF1170]											
P-PF1190	Fabrication of Main Span - Arch rib SG01 to SG19	252	252	09-Feb-20	09-Jan-20	17-Oct-20	21-Sep-20	-94	0%	7	-26	[Gantt bar for P-PF1190]											
Section 2 of Works-All Works within Portion II,III,IV and VI		335	303	24-Sep-19 A	08-Jan-20	07-Dec-20	07-Dec-20	241			0	[Summary bar for Section 2]											
CBL Main Bridge and Marine Viaduct		335	303	24-Sep-19 A	08-Jan-20	07-Dec-20	07-Dec-20	241			0	[Summary bar for CBL Main Bridge and Marine Viaduct]											
Piling Works		25	18	28-Dec-19 A	08-Jan-20	29-Feb-20	05-Feb-20	150			-21	[Summary bar for Piling Works]											
Piling Works for Pier W1		21	3	28-Dec-19 A	08-Jan-20	12-Feb-20	31-Jan-20	-26			-10	[Summary bar for Piling Works for Pier W1]											
Testing		21	3	28-Dec-19 A	08-Jan-20	12-Feb-20	31-Jan-20	-26			-10	[Summary bar for Testing]											
S2-PW2100	Sonic Test, interface core and full core for bored pile -W1	21	3	28-Dec-19 A	08-Jan-20	12-Feb-20	31-Jan-20	-26	85.71%	0	-10	[Gantt bar for S2-PW2100]											
Piling Works for Pier W5		21	18	07-Feb-20 A	13-Jan-20	29-Feb-20	05-Feb-20	150			-21	[Summary bar for Piling Works for Pier W5]											
Testing		21	18	07-Feb-20 A	13-Jan-20	29-Feb-20	05-Feb-20	150			-21	[Summary bar for Testing]											
S2-PW5380	Sonic Test, interface core and full core for bored pile -W5	21	18	07-Feb-20 A	13-Jan-20	29-Feb-20	05-Feb-20	150	14.29%	0	-21	[Gantt bar for S2-PW5380]											
Pile Cap		175	151	24-Sep-19 A	09-Jan-20	12-Aug-20	15-Jun-20	104			-48	[Summary bar for Pile Cap]											
Pile Cap (L+R) for Pier W1		138	114	04-Feb-20 A	09-Jan-20	29-Jun-20	02-Jun-20	-33			-22	[Summary bar for Pile Cap (L+R) for Pier W1]											
S2-PC2057	Welding of Steel Bracket -W1 (12nos.)	28	26	04-Feb-20 A	09-Jan-20	10-Mar-20	13-Feb-20	-33	7.14%	0	-22	[Gantt bar for S2-PC2057]											
S2-PC2060	Installation of precast shell -W1 (L+R)	18	18	11-Mar-20	14-Feb-20	31-Mar-20	05-Mar-20	-33	0%	0	-22	[Gantt bar for S2-PC2060]											
S2-PC2080	Pilehead treatment -W1(L+R)	30	30	01-Apr-20	06-Mar-20	12-May-20	14-Apr-20	-33	0%	0	-22	[Gantt bar for S2-PC2080]											
S2-PC2740	Rebar fixing and Concreting -W1	30	30	25-May-20	27-Apr-20	29-Jun-20	02-Jun-20	-33	0%	0	-22	[Gantt bar for S2-PC2740]											
Pile Cap for Pier E5		10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	126			-24	[Summary bar for Pile Cap for Pier E5]											
S2-PC2820	Preparation works for pier installation -E5	10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	126	0%	0	-24	[Gantt bar for S2-PC2820]											
Pile Cap for Pier E6		10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	122			-24	[Summary bar for Pile Cap for Pier E6]											
S2-PC2840	Preparation works for pier installation -E6	10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	122	0%	0	-24	[Gantt bar for S2-PC2840]											
Pile Cap for Pier E7		10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	150			-24	[Summary bar for Pile Cap for Pier E7]											
S2-PC2860	Preparation works for pier installation -E7	10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	150	0%	0	-24	[Gantt bar for S2-PC2860]											
Pile Cap (C Side Cap) for Pier E1		148	40	11-Nov-19 A	13-Feb-20	12-Aug-20	15-Jun-20	-9			-48	[Summary bar for Pile Cap (C Side Cap) for Pier E1]											
S2-PC2460	Welding of Steel Bracket -E1 (4nos.)	21	0	11-Nov-19 A	13-Feb-20	16-Nov-19 A	07-Mar-20		100%	0	90	[Gantt bar for S2-PC2460]											
S2-PC2461	Installation of pre-cast side shell and construction of structure gap x2 sides -E1	40	40	26-Jun-20	28-Apr-20	12-Aug-20	15-Jun-20	-9	0%	0	-48	[Gantt bar for S2-PC2461]											
Pile Cap for Pier W2		10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	245			-24	[Summary bar for Pile Cap for Pier W2]											
S2-PC2050	Preparation works for pier installation -W2	10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	245	0%	0	-24	[Gantt bar for S2-PC2050]											
Pile Cap for Pier W3		74	32	31-Oct-19 A	12-Feb-20	14-May-20	02-May-20	90			-10	[Summary bar for Pile Cap for Pier W3]											
S2-PC2110	Welding of Steel Bracket -W3 (6nos.)	14	0	31-Oct-19 A	12-Feb-20	08-Dec-19 A	27-Feb-20		100%	0	64	[Gantt bar for S2-PC2110]											
S2-PC2120	Installation of precast shell -W3	10	0	27-Nov-19 A	28-Feb-20	27-Nov-19 A	10-Mar-20		100%	0	83	[Gantt bar for S2-PC2120]											
S2-PC2140	Pilehead treatment -W3	14	0	02-Jan-20 A	06-Mar-20	09-Jan-20 A	21-Mar-20		100%	0	59	[Gantt bar for S2-PC2140]											
S2-PC2160	Rebar fixing and 1st stage Concreting -W3	19	12	04-Feb-20 A	23-Mar-20	18-Apr-20	02-Apr-20	90	36.84%	0	-10	[Gantt bar for S2-PC2160]											
S2-PC2720	Preparation works for pier installation -W3	10	10	04-May-20	20-Apr-20	14-May-20	02-May-20	90	0%	0	-10	[Gantt bar for S2-PC2720]											
Pile Cap for Pier W4		44	10	24-Sep-19 A	28-Feb-20	16-Apr-20	23-Apr-20	116			6	[Summary bar for Pile Cap for Pier W4]											
S2-PC2170	Welding of Steel Bracket -W4 (6nos.)	14	0	24-Sep-19 A	28-Feb-20	03-Oct-19 A	14-Mar-20		100%	0	133	[Gantt bar for S2-PC2170]											
S2-PC2180	Installation of precast shell -W4	10	0	10-Oct-19 A	09-Apr-20	10-Oct-19 A	23-Apr-20		100%	0	158	[Gantt bar for S2-PC2180]											
S2-PC2200	Pilehead treatment -W4	14	0	20-Nov-19 A	12-Mar-20	25-Nov-19 A	27-Mar-20		100%	0	100	[Gantt bar for S2-PC2200]											
S2-PC2220	Rebar fixing and 1st stage Concreting -W4	10	0	30-Nov-19 A	28-Mar-20	09-Dec-19 A	09-Apr-20		100%	0	98	[Gantt bar for S2-PC2220]											
S2-PC2760	Preparation works for pier installation -W4	10	10	01-Apr-20	09-Mar-20	16-Apr-20	19-Mar-20	116	0%	0	-20	[Gantt bar for S2-PC2760]											
Pile Cap for Pier W5		99	59	14-Jan-20 A	14-Feb-20	15-Jun-20	22-May-20	117			-20	[Summary bar for Pile Cap for Pier W5]											
S2-PC2230	Welding of Steel Bracket -W5 (8nos.)	20	0	14-Jan-20 A	14-Feb-20	03-Feb-20 A	07-Mar-20		100%	0	29	[Gantt bar for S2-PC2230]											
S2-PC2240	Installation of precast shell -W5 (8nos.)	10	10	01-Apr-20	09-Mar-20	16-Apr-20	19-Mar-20	116	0%	0	-20	[Gantt bar for S2-PC2240]											
S2-PC2260	Pilehead treatment -W5	18	18	17-Apr-20	20-Mar-20	09-May-20	14-Apr-20	117	0%	0	-20	[Gantt bar for S2-PC2260]											
S2-PC2280	Rebar fixing and 1st stage Concreting -W5	11	11	11-May-20	15-Apr-20	22-May-20	27-Apr-20	117	0%	0	-20	[Gantt bar for S2-PC2280]											
S2-PC2780	Preparation works for pier installation -W5	10	10	04-Jun-20	12-May-20	15-Jun-20	22-May-20	117	0%	0	-20	[Gantt bar for S2-PC2780]											
Pile Cap (L+R) for Pier E1		30	26	09-Jan-20 A	21-Jan-20	10-Mar-20	27-Feb-20	15			-10	[Summary bar for Pile Cap (L+R) for Pier E1]											

█ Remaining Level of Effort
 █ Remaining Work
 █ Critical Remaining Work
 █ Actual Work
 Primary Baseline
 Baseline Milestone
◆ Milestone
▶ Summary

CRBC
Three Month Rolling Programme

Date	Revision	Checked	Approved
08-Feb-20	Monthly updated on 08 Feb 2020		

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Planned Start	Finish	Planned Finish	Total Hours	Activity % Complete	TRA	Variance - Finish Date	Gantt Chart (February 2020 to May 2020)																											
												February 2020							March 2020							April 2020							May 2020						
S2-PC2450	Rebar fixing and Concreting -E1 (L+R)	30	26	09-Jan-20 A	21-Jan-20	10-Mar-20	27-Feb-20	15	13.33%	0	-10	[Gantt bar for S2-PC2450]																											
Pile Cap for Pier E2		54	54	01-Apr-20	06-Mar-20	09-Jun-20	14-May-20	141	0%	0	-22	[Gantt bar for Pile Cap for Pier E2]																											
S2-PC2300	Installation of precast shell -E2	10	10	01-Apr-20	06-Mar-20	16-Apr-20	17-Mar-20	141	0%	0	-22	[Gantt bar for S2-PC2300]																											
S2-PC2320	Pilehead treatment -E2	14	14	17-Apr-20	18-Mar-20	05-May-20	02-Apr-20	141	0%	0	-22	[Gantt bar for S2-PC2320]																											
S2-PC2340	Rebar fixing and 1st stage Concreting -E2	10	10	06-May-20	03-Apr-20	16-May-20	18-Apr-20	141	0%	0	-22	[Gantt bar for S2-PC2340]																											
S2-PC2900	Preparation works for pier installation -E2	10	10	29-May-20	04-May-20	09-Jun-20	14-May-20	141	0%	0	-22	[Gantt bar for S2-PC2900]																											
Pile Cap for Pier E3		10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	235	0%	0	-24	[Gantt bar for Pile Cap for Pier E3]																											
S2-PC2920	Preparation works for pier installation -E3	10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	235	0%	0	-24	[Gantt bar for S2-PC2920]																											
Pile Cap for Pier E4		10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	130	0%	0	-24	[Gantt bar for Pile Cap for Pier E4]																											
S2-PC2800	Preparation works for pier installation -E4	10	10	10-Feb-20	09-Jan-20	20-Feb-20	20-Jan-20	130	0%	0	-24	[Gantt bar for S2-PC2800]																											
Associated, E&M Works for CBL Main Bridge and Marine Viaduct		235	235	10-Feb-20	09-Jan-20	21-Nov-20	20-Oct-20	207	0%	0	-27	[Gantt bar for Associated, E&M Works]																											
Procurement and Delivery of Associated, E&M Works		235	235	10-Feb-20	09-Jan-20	21-Nov-20	20-Oct-20	207	0%	0	-27	[Gantt bar for Procurement and Delivery]																											
S2-AW2006	Procurement and Delivery Under Bridge mobile gantry	180	180	26-Feb-20	29-Jan-20	03-Oct-20	03-Sep-20	-36	0%	0	-24	[Gantt bar for S2-AW2006]																											
S2-AW2008	Procurement and delivery of arch inspection cradle	210	210	10-Mar-20	07-Feb-20	21-Nov-20	20-Oct-20	-91	0%	0	-27	[Gantt bar for S2-AW2008]																											
S2-AW2010	Procurement and delivery of TMD	120	120	05-Mar-20	03-Feb-20	31-Jul-20	29-Jun-20	301	0%	0	-27	[Gantt bar for S2-AW2010]																											
S2-AW2012	Procurement and delivery of dehumidification system	180	180	10-Feb-20	09-Jan-20	15-Sep-20	18-Aug-20	253	0%	0	-24	[Gantt bar for S2-AW2012]																											
Pier (Precast Pier under CSD)		121	153	17-Jan-20 A	21-Jan-20	10-Jul-20	06-Jun-20	76	0%	0	-34	[Gantt bar for Pier (Precast Pier under CSD)]																											
Pier Erection with Crane Barge 1000 Tons		72	104	17-Jan-20 A	21-Jan-20	22-May-20	23-Apr-20	119	0%	0	-29	[Gantt bar for Pier Erection with Crane Barge 1000 Tons]																											
Mobilised the 1000 Tons Crane		56	42	17-Jan-20 A		21-Mar-20		122	0%	0		[Gantt bar for Mobilised the 1000 Tons Crane]																											
S2-PR3000	Modification ,Inspection and approval of the 1000 Tons Crane **Initial 14 days	41	32	17-Jan-20 A		11-Mar-20		122	21.95%	3		[Gantt bar for S2-PR3000]																											
S2-PR3010	Mobilization of crane barge (~1000T) (incl.3days TRA)	10	10	12-Mar-20		21-Mar-20		122	0%	3		[Gantt bar for S2-PR3010]																											
Pier E5		23	23	27-Mar-20	31-Jan-20	27-Apr-20	26-Feb-20	100	0%	0	-48	[Gantt bar for Pier E5]																											
S2-PR3600	Installation of Pier -E5	4	4	27-Mar-20	31-Jan-20	31-Mar-20	04-Feb-20	96	0%	0	-48	[Gantt bar for S2-PR3600]																											
S2-PR3620	Rebar fixing and 2nd stage Concreting for connection between pier and pile cap -E5	14	14	01-Apr-20	05-Feb-20	21-Apr-20	20-Feb-20	100	0%	0	-48	[Gantt bar for S2-PR3620]																											
S2-PR3640	Installation of temp. bearing/jacking system -E5	5	5	22-Apr-20	21-Feb-20	27-Apr-20	26-Feb-20	100	0%	0	-48	[Gantt bar for S2-PR3640]																											
Pier E6		23	23	23-Mar-20	07-Feb-20	22-Apr-20	04-Mar-20	109	0%	0	-38	[Gantt bar for Pier E6]																											
S2-PR3660	Installation of Pier -E6	4	4	23-Mar-20	07-Feb-20	26-Mar-20	11-Feb-20	96	0%	0	-38	[Gantt bar for S2-PR3660]																											
S2-PR3680	Rebar fixing and 2nd stage Concreting for connection between pier and pile cap -E6	14	14	27-Mar-20	12-Feb-20	16-Apr-20	27-Feb-20	109	0%	0	-38	[Gantt bar for S2-PR3680]																											
S2-PR3700	Installation of temp. bearing/jacking system -E6	5	5	17-Apr-20	28-Feb-20	22-Apr-20	04-Mar-20	109	0%	0	-38	[Gantt bar for S2-PR3700]																											
Pier E7		23	23	24-Apr-20	24-Mar-20	22-May-20	23-Apr-20	100	0%	0	-23	[Gantt bar for Pier E7]																											
S2-PR3720	Installation of Pier -E7	4	4	24-Apr-20	24-Mar-20	28-Apr-20	27-Mar-20	100	0%	0	-23	[Gantt bar for S2-PR3720]																											
S2-PR3740	Rebar fixing and 2nd stage Concreting for connection between pier and pile cap -E7	14	14	29-Apr-20	28-Mar-20	16-May-20	17-Apr-20	100	0%	0	-23	[Gantt bar for S2-PR3740]																											
S2-PR3760	Installation of temp. bearing/ jacking system -E7	5	5	18-May-20	18-Apr-20	22-May-20	23-Apr-20	100	0%	0	-23	[Gantt bar for S2-PR3760]																											
Pier E4		23	23	01-Apr-20	21-Jan-20	04-May-20	19-Feb-20	96	0%	0	-58	[Gantt bar for Pier E4]																											
S2-PR3540	Installation of Pier -E4	4	4	01-Apr-20	21-Jan-20	06-Apr-20	24-Jan-20	96	0%	0	-58	[Gantt bar for S2-PR3540]																											
S2-PR3560	Rebar fixing and 2nd stage Concreting for connection between pier and pile cap -E4	14	14	07-Apr-20	29-Jan-20	25-Apr-20	13-Feb-20	96	0%	0	-58	[Gantt bar for S2-PR3560]																											
S2-PR3580	Installation of tem. bearing/ Jacking System -E4	5	5	27-Apr-20	14-Feb-20	04-May-20	19-Feb-20	96	0%	0	-58	[Gantt bar for S2-PR3580]																											
Pier Erection with crane barge 4000 Tons		18	18	18-Jun-20	18-May-20	10-Jul-20	06-Jun-20	65	0%	0	-27	[Gantt bar for Pier Erection with crane barge 4000 Tons]																											
Pier W3		18	18	18-Jun-20	18-May-20	10-Jul-20	06-Jun-20	65	0%	0	-27	[Gantt bar for Pier W3]																											
S2-PR3100	Installation of Pier -W3	4	4	18-Jun-20	18-May-20	22-Jun-20	21-May-20	61	0%	0	-27	[Gantt bar for S2-PR3100]																											
S2-PR3120	Rebar fixing and 2nd stage Concreting for connection between pier and pile cap -W3	14	14	23-Jun-20	22-May-20	10-Jul-20	06-Jun-20	65	0%	0	-27	[Gantt bar for S2-PR3120]																											
Pier W4		4	4	23-Jun-20	22-May-20	27-Jun-20	26-May-20	61	0%	0	-27	[Gantt bar for Pier W4]																											
S2-PR3240	Installation of Pier -W4	4	4	23-Jun-20	22-May-20	27-Jun-20	26-May-20	61	0%	0	-27	[Gantt bar for S2-PR3240]																											
Concrete Bridge Decks		256	256	27-Mar-20	20-Mar-20	07-Dec-20	07-Dec-20	173	0%	0	0	[Gantt bar for Concrete Bridge Decks]																											
Erection of Precast Girder for Marine Viaduct		62	62	27-Mar-20	20-Mar-20	27-May-20	14-May-20	114	0%	0	-13	[Gantt bar for Erection of Precast Girder for Marine Viaduct]																											
S2-CB2000	Mobilization of crane barge (~4000T) (incl.3days TRA)	10	10	27-Mar-20	20-Mar-20	05-Apr-20	29-Mar-20	143	0%	3	-7	[Gantt bar for S2-CB2000]																											
East Side of Precast Girder		20	20	05-May-20	20-Apr-20	27-May-20	14-May-20	96	0%	0	-11	[Gantt bar for East Side of Precast Girder]																											
S2-CB2500	Erection of precast girder for span E4 - E5 (North Deck)	5	5	05-May-20	20-Apr-20	09-May-20	24-Apr-20	96	0%	0	-11	[Gantt bar for S2-CB2500]																											
S2-CB2520	Erection of precast girder for span E4 - E5 (South Deck)	5	5	22-May-20	09-May-20	27-May-20	14-May-20	96	0%	0	-11	[Gantt bar for S2-CB2520]																											
S2-CB2540	Erection of precast girder for span E5 - E6 (North Deck)	5	5	11-May-20	25-Apr-20	15-May-20	02-May-20	96	0%	0	-11	[Gantt bar for S2-CB2540]																											
S2-CB2560	Erection of precast girder for span E5 - E6 (South Deck)	5	5	16-May-20	04-May-20	21-May-20	08-May-20	96	0%	0	-11	[Gantt bar for S2-CB2560]																											
Procurement and Delivery		180	180	06-May-20	06-May-20	07-Dec-20	07-Dec-20	138	0%	0	0	[Gantt bar for Procurement and Delivery]																											

█ Remaining Level of Effort
 █ Remaining Work
 █ Primary Baseline
 █ Critical Remaining Work
 █ Actual Work
 ◆ Milestone
 ◆ Baseline Milestone
 ◀ Summary

CRBC
Three Month Rolling Programme

Date	Revision	Checked	Approved
08-Feb-20	Monthly updated on 08 Feb 2020		


Contract 2

Contract No.: NE/2017/08 - Cross Bay Link, Tseung Kwan O - Road D9 and Associated Works														2019												2020			2021			2022			2023	
Activity ID	Activity Name	Original Duration	Actual Duration	Remaining Duration	Calendar	Start	Finish	Late Start	Late Finish	Total Float	TRA	Activity % Complete	Predecessor Details	Successor Details	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2			
PORIII.UT.HP1410	Pile Loading Test (28D Concrete Cube + 14D Setup)	33.0	0.0	33.0	(6days)	02-Mar-20 08:00	09-Apr-20 18:00	05-Oct-20 13:00	13-Nov-20 13:00	176.5	0	0%	PORIII.UT.HP1020: FS, PORIII.UT.HP1010: FS, MS1050-01: FS	PORIII.UT.ST1010: FS																						
MPU20200208.7.4.2.6 Construction of U-trough Structure		86.0	0.0	86.0		14-Apr-20 08:00	08-Jul-20 18:00	13-Nov-20 13:00	02-Mar-21 13:00	236.5																										
PORIII.UT.ST1010	Excavation to Pile Cap Founding Level (+4.4mPD to +3.8mPD)(2000m3)	15.0	0.0	15.0	(6days)	14-Apr-20 08:00	02-May-20 18:00	13-Nov-20 13:00	01-Dec-20 13:00	176.5	0	0%	PORIII.ED1060: FS, PORIII.UT.HP1410: FS, PORIII.UT.BP1030: FS, NCE017REP: FS, TW1600: FS, TW1640: FS, MS1300: FS	PORIII.UT.ST1020: FS																						
PORIII.UT.ST1020	Plate Load Test	7.0	0.0	7.0	(7days)	03-May-20 08:00	09-May-20 18:00	01-Dec-20 13:00	08-Dec-20 13:00	212.5	0	0%	PORIII.UT.ST1010: FS	PORIII.UT.ST1030: FS																						
PORIII.UT.ST1030	Construction of Base Slab Phase 1-1 (north) (3bays, 14D/bay, 3teams)	16.0	0.0	16.0	(6days)	11-May-20 08:00	28-May-20 18:00	08-Dec-20 13:00	29-Dec-20 13:00	176.5	0	0%	TW1280: FS, PORIII.UT.ST1020: FS, NCE010REP: FF	PORIII.UT.ST1040: FS, PORIII.UT.ST1050: FS																						
PORIII.UT.ST1040	Construction of Base Slab Phase 1-2 (north) (2bays, 14D/bay, 2teams)	15.0	0.0	15.0	(6days)	29-May-20 08:00	15-Jun-20 18:00	22-Jan-21 13:00	09-Feb-21 13:00	196.5	0	0%	PORIII.UT.ST1030: FS, NCE010REP: FF	PORIII.UT.ST1060: FS																						
PORIII.UT.ST1050	Construction of Base Slab Phase 2-1 (south) (3bays, 14D/bay, 3teams)	16.0	0.0	16.0	(6days)	29-May-20 08:00	16-Jun-20 18:00	29-Dec-20 13:00	18-Jan-21 13:00	176.5	0	0%	PORIII.UT.ST1030: FS	PORIII.UT.ST1060: FS, PORIII.UT.ST1070: FS																						
PORIII.UT.ST1060	Construction of Base Slab Phase 2-2 (south) (2bays, 14D/bay, 2teams)	15.0	0.0	15.0	(6days)	17-Jun-20 08:00	06-Jul-20 18:00	09-Feb-21 13:00	02-Mar-21 13:00	195.5	0	0%	PORIII.UT.ST1050: FS, PORIII.UT.ST1040: FS	PORIII.UT.ST1090: FS																						
PORIII.UT.ST1070	Construction of Wall Phase 1 - 1 (North) (3 bays, 7D/bay, 3teams)	9.0	0.0	9.0	(6days)	17-Jun-20 08:00	27-Jun-20 18:00	18-Jan-21 13:00	28-Jan-21 13:00	176.5	0	0%	PORIII.UT.ST1050: FS	PORIII.UT.ST1075: FS																						
PORIII.UT.ST1075	Construction of Wall Phase 1 - 2 (North) (2 bays, 7D/bay, 2teams)	8.0	0.0	8.0	(6days)	29-Jun-20 08:00	08-Jul-20 18:00	28-Jan-21 13:00	06-Feb-21 13:00	176.5	0	0%	PORIII.UT.ST1070: FS	PORIII.UT.ST1080: FS																						
MPU20200208.7.6 Construction of the At-grade Noise Semi Enclosures		151.0	8.0	143.0		01-Feb-20 08:00 A	30-Jun-20 18:00	16-Feb-20 13:00	09-Nov-20 13:00	131.5																										
MPU20200208.7.6.1 Construction of Northern Drainage		105.0	0.0	105.0	(6days)	10-Feb-20 08:00	17-Jun-20 18:00	08-May-20 13:00	09-Nov-20 13:00	118.5																										
PORIII.AG.1048	Sheet Piles Installation SMH008 Construction (~20m length)	3.0	0.0	3.0	(6days)	10-Feb-20 08:00	12-Feb-20 13:00	25-Sep-20 13:00	29-Sep-20 13:00	188.5	0	0%	PORIII.AG.1042: FS 26.0	PORIII.AG.1048-01: FS																						
PORIII.AG.1048-01	Excavation to Formation Level for SMH008 Construction	3.0	0.0	3.0	(6days)	13-Feb-20 08:00	15-Feb-20 18:00	29-Sep-20 13:00	05-Oct-20 13:00	188.5	0	0%	PORIII.AG.1048: FS	PORIII.AG.1048-02: FS																						
PORIII.AG.1048-02	Manhole Construction for SMH008 (14D/manhole)	14.0	0.0	14.0	(6days)	17-Feb-20 08:00	03-Mar-20 18:00	05-Oct-20 13:00	21-Oct-20 13:00	188.5	0	0%	PORIII.AG.1048-01: FS	PORIII.AG.1048-03: FS																						
PORIII.AG.1048-03	Laying of Drainage Pipe SMH007 to SMH008	5.0	0.0	5.0	(6days)	04-Mar-20 08:00	09-Mar-20 18:00	21-Oct-20 13:00	28-Oct-20 13:00	188.5	0	0%	PORIII.AG.1048-02: FS	PORIII.AG.1048-04: FS																						
PORIII.AG.1048-04	Backfilling of Drainage Trench for SMH007 to SMH008	10.0	0.0	10.0	(6days)	10-Mar-20 08:00	20-Mar-20 18:00	28-Oct-20 13:00	09-Nov-20 13:00	188.5	0	0%	PORIII.AG.1048-03: FS	PORIII.AG.1130: FS																						
PORIII.AG.1080	Excavation from +5.5mPD to +3.5mPD (include Demolition of existing manhole) (SMH001A-SMH003)	10.0	0.0	10.0	(6days)	29-Apr-20 08:00	12-May-20 18:00	08-May-20 13:00	20-May-20 13:00	6.5	0	0%	PORIII.AG.1070: FS -2.0	PORIII.AG.1090: FS -5.0																						
PORIII.AG.1090	Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH001A to SMH003	7.0	0.0	7.0	(6days)	07-May-20 08:00	14-May-20 18:00	14-May-20 13:00	22-May-20 13:00	6.5	0	0%	PORIII.AG.1080: FS -5.0	PORIII.AG.1100: FS																						
PORIII.AG.1100	Manhole Construction and pipe laying for SMH001A to SMH003	14.0	0.0	14.0	(6days)	15-May-20 08:00	30-May-20 18:00	22-May-20 13:00	08-Jun-20 13:00	6.5	0	0%	PORIII.AG.1090: FS	PORIII.AG.1105: FS																						
PORIII.AG.1105	Backfilling of Drainage Trench for SMH001A to SMH003 (max 4 layers, 5D/layer)	15.0	0.0	15.0	(6days)	01-Jun-20 08:00	17-Jun-20 18:00	08-Jun-20 13:00	26-Jun-20 13:00	6.5	0	0%	PORIII.AG.1100: FS	PORIII.AG.1120-002: FS																						
MPU20200208.7.6.2 Construction of Pad Footing		151.0	8.0	143.0		01-Feb-20 08:00 A	30-Jun-20 18:00	16-Mar-20 13:00	13-Aug-20 13:00	43.5																										
PORIII.AG.1070	Shifting of Site Vehicle Access to Seawall Side	7.0	0.0	7.0	(6days)	23-Apr-20 08:00	02-May-20 18:00	02-May-20 13:00	11-May-20 13:00	6.5	0	0%	WO.CA.TTA2010: FS, PORIII.AG.1160-03: FS	PORIII.AG.1080: FS -2.0, PORIII.AG.1060-26: FS, WO.CA.TTA2NP.1052: FS																						
PORIII.AG.1110	Utilities Ducts Laying across Road D9 (South Portion)	20.0	0.0	20.0	(6days)	09-Mar-20 08:00	31-Mar-20 18:00	16-Mar-20 13:00	09-Apr-20 13:00	6.5	0	0%	PORIII.AG.1160-02: FS	PORIII.AG.1160-03: FS, PORIII.AG.1057: FS																						
MPU20200208.7.6.2.1 Base Slab (18 Bays, north & south bound)		151.0	8.0	143.0		01-Feb-20 08:00 A	30-Jun-20 18:00	03-May-20 13:00	09-Jul-20 13:00	8.5																										
PORIII.AG.1060-12	Construction of Pad Footing Bay NB-N1, S1, S3 Base Slab	15.0	0.0	15.0	(6days)	10-Mar-20 08:00	26-Mar-20 18:00	02-Jun-20 13:00	19-Jun-20 13:00	66.5	0	0%	PORIII.AG.1060-10: FS, PORIII.AG.1120-001: FS	PORIII.AG.1060-15: FS, PORIII.AG.1060-29: FS																						
PORIII.AG.1060-15	Construction of Pad Footing Bay NB-S2, 4, 6 Base Slab	15.0	0.0	15.0	(6days)	27-Mar-20 08:00	17-Apr-20 18:00	19-Jun-20 13:00	09-Jul-20 13:00	66.5	0	0%	PORIII.AG.1060-12: FS	PORIII.AG.1120-01: FS, PORIII.AG.1060-32: FS																						
PORIII.AG.1060-20	Home Quarantine due to Wuhan Pneumonia (NCE083)	14.0	8.0	6.0	(7days)	01-Feb-20 08:00 A	14-Feb-20 18:00	03-May-20 13:00	09-May-20 13:00	84.5	0	57.14%		PORIII.AG.1060-25: FS																						
PORIII.AG.1060-25	Excavation for Construction of Bay NB-N1, NB-S1-S6	10.0	0.0	10.0	(6days)	15-Feb-20 08:00	26-Feb-20 18:00	09-May-20 13:00	21-May-20 13:00	66.5	0	0%	PORIII.AG.1060-11: FS 1.0, PORIII.AG.1060-20: FS	PORIII.AG.1120-001: FS, PORIII.AG.1060-18: FS -2.0																						
PORIII.AG.1060-26	Excavation for Construction of Bay NB-S7-S16	10.0	0.0	10.0	(6days)	04-May-20 08:00	14-May-20 18:00	26-Jun-20 13:00	09-Jul-20 13:00	45.5	0	0%	PORIII.AG.1070: FS	PORIII.AG.1120-01: FS																						
PORIII.AG.1120-001	Construction of Blinding for Bay NB-N1, NB-S1-S6	10.0	0.0	10.0	(6days)	27-Feb-20 08:00	09-Mar-20 18:00	21-May-20 13:00	02-Jun-20 13:00	66.5	0	0%	PORIII.AG.1060-25: FS	PORIII.AG.1060-12: FS																						
PORIII.AG.1120-002	Construction of Blinding for Bay NB-N12-N16, NB-S7-S16	10.0	0.0	10.0	(6days)	18-Jun-20 08:00	30-Jun-20 18:00	26-Jun-20 13:00	09-Jul-20 13:00	6.5	0	0%	PORIII.AG.1105: FS	PORIII.AG.1120-01: FS																						
MPU20200208.7.6.2.2 Wall Stem (18 Bays, north & south bound)		72.0	0.0	72.0	(6days)	25-Feb-20 08:00	25-May-20 18:00	19-May-20 13:00	13-Aug-20 13:00	66.5																										
PORIII.AG.1060-18	Construction of Pad Footing Bay NB-N7, 9, 11 Wall Stem	12.0	0.0	12.0	(6days)	25-Feb-20 08:00	09-Mar-20 18:00	19-May-20 13:00	02-Jun-20 13:00	66.5	0	0%	PORIII.AG.1060-25: FS -2.0, PORIII.AG.1060-01: FS	PORIII.AG.1060-21: FS																						
PORIII.AG.1060-21	Construction of Pad Footing Bay NB-N5, 8, 10 Wall Stem	12.0	0.0	12.0	(6days)	10-Mar-20 08:00	23-Mar-20 18:00	02-Jun-20 13:00	16-Jun-20 13:00	66.5	0	0%	PORIII.AG.1060-18: FS, PORIII.AG.1060-04: FS	PORIII.AG.1060-24: FS																						

█ Actual Level of Effort ◆ Milestone
█ Actual Work ◆ summary
█ Remaining Work
█ Critical Remaining Work



Contract No.: NE/2017/08 - Cross Bay Link, Tseung Kwan O - Road D9 and Associated Works																																
Activity ID	Activity Name	Original Duration	Actual Duration	Remaining Duration	Calendar	Start	Finish	Late Start	Late Finish	Total Float	TRA	Activity % Complete	Predecessor Details	Successor Details	2019				2020				2021				2022				2023	
															Q4	Q1	Q2	Q3	Q4	Q1												
PORIII.AG.1060-24	Construction of Pad Footing Bay NB-N2, 4 Wal Stem	12.0	0.0	12.0	(6days)	24-Mar-20 08:00	07-Apr-20 18:00	16-Jun-20 13:00	02-Jul-20 13:00	66.5	0	0%	PORIII.AG.1060-21: FS, PORIII.AG.1060-11: FS	PORIII.AG.1060-27: FS																		
PORIII.AG.1060-27	Construction of Pad Footing Bay NB-N3, 6 Wal Stem	12.0	0.0	12.0	(6days)	08-Apr-20 08:00	24-Apr-20 18:00	02-Jul-20 13:00	16-Jul-20 13:00	66.5	0	0%	PORIII.AG.1060-24: FS, PORIII.AG.1060-10: FS	PORIII.AG.1060-29: FS																		
PORIII.AG.1060-29	Construction of Pad Footing Bay NB-N1, S1, S3 Wall Stem	12.0	0.0	12.0	(6days)	25-Apr-20 08:00	11-May-20 18:00	16-Jul-20 13:00	30-Jul-20 13:00	66.5	0	0%	PORIII.AG.1060-27: FS, PORIII.AG.1060-12: FS	PORIII.AG.1060-32: FS																		
PORIII.AG.1060-32	Construction of Pad Footing Bay NB-S2, 4, 6 Wal Stem	12.0	0.0	12.0	(6days)	12-May-20 08:00	25-May-20 18:00	13-Aug-20 13:00	13-Aug-20 13:00	66.5	0	0%	PORIII.AG.1060-29: FS, PORIII.AG.1060-15: FS	PORIII.AG.1120-20: FS																		
MPU20200208.7.6.3 Construction of Southern Drainage		82.0	8.0	74.0		01-Feb-20 08:00 A	22-Apr-20 18:00	16-Feb-20 13:00	02-May-20 13:00	9.5																						
PORIII.AG.1160-00	Home Quarantine due to Wuhan Pneumonia (NCE083)	14.0	8.0	6.0	(7days)	01-Feb-20 08:00 A	14-Feb-20 18:00	16-Feb-20 13:00	22-Feb-20 13:00	7.5		57.14%		PORIII.AG.1160-01: FS																		
PORIII.AG.1160-01	Excavation for Construction of Manhole and Pipe Laying between SMH203 to SMH205	5.0	0.0	5.0	(6days)	15-Feb-20 08:00	20-Feb-20 18:00	22-Feb-20 13:00	28-Feb-20 13:00	6.5	0	0%	PORIII.AG.1060-11: FS 1.0, PORIII.AG.1160-00: FS	PORIII.AG.1160-02: FS																		
PORIII.AG.1160-02	Manhole Construction and Pipe Laying between SMH203 to SMH205	14.0	0.0	14.0	(6days)	21-Feb-20 08:00	07-Mar-20 18:00	28-Feb-20 13:00	16-Mar-20 13:00	6.5	0	0%	PORIII.AG.1160-01: FS	PORIII.AG.1110: FS																		
PORIII.AG.1160-03	Backfilling to Interim Formation Level (+5.5mPD)	15.0	0.0	15.0	(6days)	01-Apr-20 08:00	22-Apr-20 18:00	09-Apr-20 13:00	02-May-20 13:00	6.5	0	0%	PORIII.AG.1110: FS	PORIII.AG.1070: FS																		
MPU20200208.7.8 Wan O Road		382.0	117.0	265.0		15-Oct-19 08:00 A	30-Oct-20 13:00	18-Feb-20 13:00	21-Nov-20 13:00	21.5																						
MPU20200208.7.8.2 Carriage Way Excavation Permit		382.0	117.0	265.0		15-Oct-19 08:00 A	30-Oct-20 18:00	18-Feb-20 13:00	21-Nov-20 13:00	21.5																						
MPU20200208.7.8.2.1 TTA Stage 1		171.0	117.0	54.0		15-Oct-19 08:00 A	02-Apr-20 18:00	19-Feb-20 13:00	21-Jul-20 13:00	109.5																						
WO.CA.TTA1020	Home Quarantine due to Wuhan Pneumonia (NCE083)	14.0	7.0	6.0	(7days)	02-Feb-20 08:00 A	14-Feb-20 18:00	10-Jun-20 13:00	16-Jun-20 13:00	122.5		57.14%		WO.CA.TTA1030: FS, WO.CA.TTA1030-01: FS																		
WO.CA.TTA1030	UU Diversion and Installation of Sheet Pile at Northern Footpath (Except Roundabout)	38.0	84.0	10.0	(6days)	28-Oct-19 08:00 A	26-Feb-20 18:00	16-Jun-20 13:00	29-Jun-20 13:00	98.5	0	73.68%	WO.CA.TTA1010: SS, WO.CA.TTA1040: FF, WO.CA.TTA1020: FS	WO.CA.TTA1060: FS, WO.CA.TTA2NP.1070: FS, WO.CA.TTA1030-01: FF																		
WO.CA.TTA1030-01	Uncharted Mass Concrete at Northern Footpath (NCE080)	15.0	45.0	10.0	(6days)	12-Dec-19 08:00 A	26-Feb-20 18:00	16-Jun-20 13:00	29-Jun-20 13:00	98.5	0	33.33%	WO.CA.TTA1030: FF, WO.CA.TTA1020: FS	WO.CA.TTA1060: FS																		
WO.CA.TTA1040	Installation of Utility/Ground Settlement Points	15.0	95.0	5.0	(6days)	15-Oct-19 08:00 A	14-Feb-20 18:00	22-Jun-20 13:00	29-Jun-20 13:00	108.5	0	66.67%	WO.CA.TTA1010: SS	WO.CA.TTA1030: FF																		
MPU20200208.7.8.2.1.1 Predrilling for Northern Footpath (13nos, 10D/hole + 5D TRA, 1-3 rigs)		45.0	0.0	45.0	(6days)	11-Feb-20 08:00	02-Apr-20 18:00	19-Feb-20 13:00	29-Apr-20 13:00	18.5																						
MPU20200208.7.8.2.1.1.5 Rig 5		45.0	0.0	45.0	(6days)	11-Feb-20 08:00	02-Apr-20 18:00	19-Feb-20 13:00	29-Apr-20 13:00	18.5																						
WO.CA.TTA.PD1090	Predrilling at Northern Footpath of Wan O Road (PD109)	15.0	0.0	15.0	(6days)	11-Feb-20 08:00	27-Feb-20 18:00	19-Feb-20 13:00	07-Mar-20 13:00	7.5	5	0%	WO.CA.TTA2SP.1260: FS	WO.CA.TTA.PD1120: FS, WO.CA.TTA2NP.1020: FS																		
WO.CA.TTA.PD1120	Predrilling at Northern Footpath of Wan O Road (PD110)	15.0	0.0	15.0	(6days)	28-Feb-20 08:00	16-Mar-20 18:00	20-Mar-20 13:00	08-Apr-20 13:00	18.5	5	0%	WO.CA.TTA.PD1090: FS, WO.CA.TTA1A050: FS	WO.CA.TTA.PD1130: FS																		
WO.CA.TTA.PD1130	Predrilling at Northern Footpath of Wan O Road (PD123)	15.0	0.0	15.0	(6days)	17-Mar-20 08:00	02-Apr-20 18:00	08-Apr-20 13:00	29-Apr-20 13:00	18.5	5	0%	WO.CA.TTA.PD1120: FS	WO.CA.TTA2SP.1270: FS																		
MPU20200208.7.8.2.1.2 TTA Stage 1A		101.0	68.0	33.0	(6days)	15-Nov-19 08:00 A	18-Mar-20 18:00	18-Mar-20 13:00	21-Jul-20 13:00	98.5																						
WO.CA.TTA1A050	Inspection pit for Remaining Predrilling for PBSh Work (46hrs) (2pit/hole, 1 team)	23.0	68.0	2.0	(6days)	15-Nov-19 08:00 A	11-Feb-20 18:00	18-Mar-20 13:00	20-Mar-20 13:00	32.5	0	91.3%	WO.CA.TTA1010: FS, WO.CA.TTA1A010: FF	WO.CA.TTA.PD1120: FS																		
WO.CA.TTA1A060	Concrete Block Installation as Lateral Support on top of Box Culvert	18.0	0.0	18.0	(6days)	27-Feb-20 08:00	18-Mar-20 18:00	29-Jun-20 13:00	21-Jul-20 13:00	98.5	0	0%	WO.CA.TTA1A010: FS, WO.CA.TTA1030: FS, WO.CA.TTA1030-01: FS	WO.CA.TTA2NP.1070: FS																		
MPU20200208.7.8.2.3 TTA Stage 2		222.0	6.0	216.0	(6days)	03-Feb-20 08:00 A	30-Oct-20 18:00	18-Feb-20 13:00	21-Nov-20 13:00	18.5																						
MPU20200208.7.8.2.3.1 Northern Portion		108.0	0.0	108.0	(6days)	28-Feb-20 08:00	11-Jul-20 18:00	07-Mar-20 13:00	21-Jul-20 13:00	7.5																						
MPU20200208.7.8.2.3.1.1 Predrilling Works (4nos, 10D/hole + 5D TRA, 1-3 rigs)		58.0	0.0	58.0	(6days)	11-Mar-20 08:00	23-May-20 13:00	01-Apr-20 13:00	04-Jun-20 13:00	9.5																						
WO.CA.TTA2NP.1035	Inspection Pit for Predrilling Works at Northern Roundabout	4.0	0.0	4.0	(6days)	11-Mar-20 08:00	14-Mar-20 18:00	01-Apr-20 13:00	07-Apr-20 13:00	18.5	0	0%	WO.CA.TTA2010: FS 65.0	WO.CA.TTA2NP.1041: FS, WO.CA.TTA2NP.1042: FS, WO.CA.TTA2NP.1043: FS																		
WO.CA.TTA2NP.1041	Predrilling at Northern Roundabout of Wan O Road (PD80) (Rig3)	15.0	0.0	15.0	(6days)	26-Mar-20 08:00	16-Apr-20 18:00	07-Apr-20 13:00	28-Apr-20 13:00	9.5	5	0%	WO.CA.TTA2NP.1035: FS, WO.CA.TTA2SP.1230: FS	WO.CA.TTA2NP.1060: FS, WO.CA.TTA2NP.1042: FS																		
WO.CA.TTA2NP.1042	Predrilling at Northern Roundabout of Wan O Road (PD77) (Rig3)	15.0	0.0	15.0	(6days)	17-Apr-20 08:00	06-May-20 18:00	28-Apr-20 13:00	18-May-20 13:00	9.5	5	0%	WO.CA.TTA2NP.1035: FS, WO.CA.TTA2NP.1041: FS	WO.CA.TTA2NP.1043: FS																		
WO.CA.TTA2NP.1043	Predrilling at Northern Roundabout of Wan O Road (PD76) (Rig3)	15.0	0.0	15.0	(6days)	07-May-20 08:00	23-May-20 18:00	18-May-20 13:00	04-Jun-20 13:00	9.5	5	0%	WO.CA.TTA2NP.1035: FS, WO.CA.TTA2NP.1042: FS	WO.CA.TTA2NP.1050: FS, WO.CA.TTA2NP.1060: FF -8.0																		
MPU20200208.7.8.2.3.1.2 PBSh Works		108.0	0.0	108.0	(6days)	28-Feb-20 08:00	11-Jul-20 18:00	07-Mar-20 13:00	21-Jul-20 13:00	7.5																						
WO.CA.TTA2NP.1020	Construction of PBSh (Northern Footpath except Roundabout) (46nos, 7D/pile, 2 to 3rigs)	108.0	0.0	108.0	(6days)	28-Feb-20 08:00	11-Jul-20 18:00	07-Mar-20 13:00	21-Jul-20 13:00	7.5	0	0%	GS1190: FS, WO.CA.TTA.PD1060: FS, WO.CA.TTA.PD1000: FS, WO.CA.TTA.PD1090: FS, AD1420: FS, WO.CA.TTA.PD1070: FS	WO.CA.TTA2NP.1070: FS																		
WO.CA.TTA2NP.1050	Construction of PBSh (14nos, 7D/pile, 2 to 3rigs) (Roundabout North Portion)	34.0	0.0	34.0	(6days)	27-May-20 08:00	07-Jul-20 18:00	06-Jun-20 13:00	18-Jul-20 13:00	9.5	0	0%	WO.CA.TTA2NP.1043: FS, WO.CA.TTA2NP.1054: FS, WO.CA.TTA2NP.1052: FS	WO.CA.TTA2NP.1065: FS																		



█ Actual Level of Effort ◆ Milestone
█ Actual Work ◆ summary
█ Remaining Work
█ Critical Remaining Work




Contract No.: NE/2017/08
Cross Bay Link, Tseung Kwan O
Road D9 and Associated Works
 Page 5 of 6



Date	Revision	Checked	Approved
08-Feb-20	3 Months Rolling Programme (Mar to May ...)	TT	StL

Appendix D


**Monitoring Location
(Air Quality, Noise and Water Quality)**




Appendix E

Graphical Plots of Monitoring Results



Air Quality – 1 Hour TSP






Air Quality - 24-Hour TSP






Construction Noise






Marine Water Quality – CC1 Mid-ebb






Marine Water Quality – CC2 Mid-ebb






Marine Water Quality – CC3 Mid-ebb






Marine Water Quality – CC4 Mid-ebb






Marine Water Quality – CC13 Mid-ebb






Marine Water Quality – SWI1 Mid-ebb






Marine Water Quality – CC1 Mid-Flood






Marine Water Quality – CC2 Mid-Flood






Marine Water Quality – CC3 Mid-Flood






Marine Water Quality – CC4 Mid-Flood



Marine Water Quality – CC13 Mid-Flood



Marine Water Quality – SWI1 Mid-Flood



Appendix F

Meteorological Information

The weather of December 2019

With the northeast monsoon over southern China weaker than normal for most of the time in the month, December 2019 was much warmer than usual in Hong Kong. The monthly mean maximum temperature was 21.9 degrees, 1.7 degrees above the normal figure of 20.2 degrees and one of the fourth highest on record for December. The monthly mean temperature of 19.1 degrees was 1.2 degrees above the normal figure of 17.9 degrees. Moreover, 2019 was an extremely warm year in Hong Kong. The annual mean temperature of 24.5 degrees, annual mean maximum temperature of 27.1 degrees and annual mean minimum temperature of 22.6 degrees were all the highest since records began in 1884. The month was drier than usual with a total rainfall of 13.5 millimetres, about 50 percent below the normal of 26.8 millimetres. The annual total rainfall in 2019 was 2396.2 millimetres, near the annual normal of 2398.5 millimetres

The weather of January 2020

With the northeast monsoon over southern China generally weaker than normal for most of the time in the month, January 2020 was much warmer than usual. The mean maximum temperature of 21.2 degrees and mean temperature of 18.6 degrees were respectively 2.6 degrees and 2.3 degrees above their corresponding normals and both were the highest on record for January. The mean minimum temperature of 16.8 degrees was 2.3 degrees above the normal and one of the second highest on record for January. The month was also drier than usual with 14.8 millimetres of rainfall recorded in the month, about 60 percent of the normal figure of 24.7 millimetres.

The weather of February 2020

February 2020 was much warmer than usual. The monthly mean maximum temperature was 21.4 degrees, 2.5 degrees above the normal figure of 18.9 degrees and the sixth highest on record for February. The monthly mean temperature of 18.5 degrees and mean minimum temperature of 16.6 degrees were respectively 1.7 degrees and 1.6 degrees above their corresponding normal figures. Both were one of the eighth highest on record for February. Moreover, the winter from December 2019 to February 2020 was exceptionally warm in Hong Kong. The mean maximum temperature of 21.5 degrees was the highest on record for the same period. The mean temperature of 18.7 degrees and mean minimum temperature of 16.8 degrees were both the second highest on record for the same period. February 2020 was also wetter than normal with the monthly rainfall of 79.8 millimetres, about 47 percent above the normal of 54.4 millimetres. The accumulated rainfall recorded in the first two months of the year was 94.6 millimetres, about 20 percent above the normal figure of 79.1 millimetres for the same period

*The detailed meteorological data for each successive day can be referred to in the Monthly EM&A Reports (December 2019, January 2020 and February 2020).

Appendix G

Waste Flow Table

Contract 1

Monthly Summary Waste Flow Table for 2018 (year)

Name of Person completing the record: Kanny Cho (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

Contract No.: NE/2017/07

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m ³)
Jan	/										
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Jul	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.837
Sep	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.305
Oct	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.065	0.000	0.000	0.008
Nov	0.000	0.000	0.000	0.000	0.000	0.320	0.000	0.000	0.000	0.000	0.009
Dec	0.000	0.000	0.000	0.000	0.276	0.000	0.000	0.000	0.000	0.000	0.004
Total	0.000	0.000	0.000	0.000	0.276	0.320	0.000	0.065	0.000	0.000	1.163

Note:

1. For non-inert portion of C&D material, assume the density of 1 m³ general refuse is equal to 200 kg.
2. For inert portion of C&D material, assume 6 m³ per each full-filled dump truck.
3. All values are round off to the third decimal places.

Monthly Summary Waste Flow Table for 2019 (year)

Name of Person completing the record: Calvin So (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

Contract No.: NE/2017/07

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m ³)
Jan	0.845	0.000	0.000	0.000	0.845	0.000	0.000	0.023	0.000	0.000	0.077
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.032	0.000	0.000	0.036
Mar	0.042	0.000	0.000	0.000	0.042	0.000	0.000	0.029	0.000	0.000	0.081
Apr	1.760	0.000	0.000	0.000	1.760	0.000	0.000	0.509	0.000	0.000	0.012
May	1.026	0.000	0.000	0.000	1.026	0.000	0.000	0.094	0.000	0.000	0.030
Jun	0.354	0.000	0.000	0.000	0.354	0.000	0.000	0.087	0.000	0.000	0.050
Sub-total	4.027	0.000	0.000	0.000	4.027	0.000	0.000	0.774	0.000	0.000	0.286
Jul	1.122	0.000	0.000	0.000	1.122	0.000	0.000	0.060	0.000	0.000	0.095
Aug	1.290	0.000	0.000	0.000	1.290	0.000	0.000	0.075	0.000	0.000	0.058
Sep	0.762	0.000	0.000	0.000	0.762	0.000	0.000	0.085	0.000	0.000	0.054
Oct	1.002	0.000	0.000	0.000	1.002	0.000	0.000	0.080	0.000	0.000	0.106
Nov	0.744	0.000	0.000	0.000	0.744	0.000	0.000	0.092	0.000	0.000	0.075
Dec	1.104	0.000	0.000	0.000	1.104	0.000	0.000	0.100	0.000	0.000	0.154
Total	10.051	0.000	0.000	0.000	10.051	0.000	0.000	1.266	0.000	0.000	0.828

Note:

1. For non-inert portion of C&D material, assume the density of 1 m³ general refuse is equal to 200 kg.
2. For inert portion of C&D material, assume 6 m³ per each full-filled dump truck.
3. All values are round off to the third decimal places.

Monthly Summary Waste Flow Table for 2020 (year)

Name of Person completing the record: Calvin So (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

Contract No.: NE/2017/07

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m ³)
Jan	1.020	0.000	0.000	0.000	1.020	0.000	0.000	0.088	0.000	0.000	0.100
Feb	0.102	0.000	0.000	0.000	0.102	0.000	0.000	0.095	0.000	0.000	0.073
Mar											
Apr											
May											
Jun											
Sub-total	1.122	0.000	0.000	0.000	1.122	0.000	0.000	0.183	0.000	0.000	0.173
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	1.122	0.000	0.000	0.000	1.122	0.000	0.000	0.183	0.000	0.000	0.173

Note:

1. For non-inert portion of C&D material, assume the density of 1 m³ general refuse is equal to 200 kg.
2. For inert portion of C&D material, assume 6 m³ per each full-filled dump truck.
3. All values are round off to the third decimal places.

Contract 2

Monthly Summary Waste Flow Table for 2019 Year

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse
	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]
Jan	0.358	0.000	0.358	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.357
Feb	0.022	0.000	0.000	0.000	0.022	0.000	0.000	0.000	0.000	0.000	0.728
Mar	0.106	0.000	0.000	0.000	0.106	0.000	0.000	0.000	0.000	0.000	0.229
Apr	3.013	0.000	0.000	0.000	3.013	0.000	0.000	0.000	0.000	0.000	0.013
May	3.621	0.000	0.000	0.000	3.621	0.000	0.000	0.000	0.000	0.000	0.022
June	1.127	0.000	0.000	0.000	1.127	0.000	0.000	0.000	0.000	0.000	0.019
SUB-TOTAL	8.247	0.000	0.358	0.000	7.889	0.000	0.000	0.000	0.000	0.000	1.368
Jul	2.468	0.000	0.000	0.000	1.879	0.589	0.000	0.000	0.000	0.000	0.031
Aug	4.401	0.000	0.000	0.000	4.262	0.140	0.000	0.000	0.000	0.000	0.004
Sep	1.912	0.000	0.000	0.046	1.866	0.000	0.000	0.000	0.000	0.000	0.009
Oct	4.384	0.000	0.000	0.000	4.384	0.000	0.000	0.000	0.000	0.000	0.007
Nov	2.351	0.000	0.000	0.000	2.351	0.000	8.870	0.000	0.000	0.000	0.004
Dec	0.700	0.000	0.000	0.000	0.700	0.000	0.000	0.000	0.000	0.000	0.012
TOTAL	24.463	0.000	0.358	0.046	23.331	0.728	8.870	0.000	0.000	0.000	1.436

Note: Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m³ for Inert C&D is weight in 1000kg multiply by 0.0005

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Assume the loaded volume of a dump truck for internal inert waste transfer is 17.9 m³

Monthly Summary Waste Flow Table for 2020 Year

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse
	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]
Jan	1.374	0.000	0.000	0.000	1.374	0.000	0.000	0.000	0.000	0.000	0.019
Feb	1.750	0.000	0.000	0.000	1.750	0.000	0.000	0.000	0.000	0.000	0.004
Mar											
Apr											
May											
June											
SUB-TOTAL	3.124	0.000	0.000	0.000	3.124	0.000	0.000	0.000	0.000	0.000	0.022
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
TOTAL	3.124	0.000	0.000	0.000	3.124	0.000	0.000	0.000	0.000	0.000	0.022

Note: Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002
 Conversion to 1000m³ for Inert C&D is weight in 1000kg multiply by 0.0005
 Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material
 Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material
 Assume the loaded volume of a dump truck for internal inert waste transfer is 17.9 m³

Appendix H

Complaint Summary

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action
1	Not provided	14-Mar-19	Junk Bay	Unwilling to disclose	Marine Water	EPD	N08/RE/000074 32-19	The complainant said muddy water and mud was discharged from work barges under CBL between 7:00 - 10pm. The complainant said he observed the act during his recent fishing activities in the nearby area.	According to ET's investigation, Contractor of Contract 1 (CRBC) had provided proper water mitigation measures to minimize the water impact of marine piling work to the nearby waterbody. No abnormal and turbid water discharged from site was observed and no exceedance was recorded from the marine water impact quality monitoring. Nevertheless, the Contractor of Contract 1 was reminded to strictly implement all the water mitigation measures as stated in EP and EM&A Manual and ET will keep closely inspect the site condition in subsequent weekly site inspection. .
2	4-Jan-20	9-Jan-20	Wan O Road	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the noise nuisance generated by road breaking work at Wan O Road	As advised by the Contractor of Contract 2 - NE/2017/08 (Build King), road breaking work was commenced at Wan O Road on 4 January 2020 morning. The work involved one road breaker to conduct the breaking activity which generate noise impact. Noise mitigation measure such as wrapped the head of the breaker with acoustic material was implemented on the day of complaint received to minimize the impact to resident nearby. Movable noise barrier was provided on site, but it was not adopted due to miscommunication of workers. Upon received the complaint on 4 January 2020, Build King has immediately adopted the movable noise barrier for road breaking work as noise mitigation measure to minimize the noise impact.
3	15-Jan-20	15-Jan-20	Wan O Road	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the noise nuisance generated by road breaking work at Wan O Road	As advised by the Contractor, the movable noise barrier was not immediately adopted after relocation of the road breaker on 15 January 2020. Upon received the complaint, the Contractor has immediately adopted the noise barrier as noise mitigation measure for the road breaking work to minimize the noise impact. In addition, the Contractor has issued a warning letter to the relevant subcontractor for poor environmental performance and requested their worker to strictly implement the use of movable noise barrier. In order to prevent the incident happens again, ET also advised that the Contractor should dedicate a worker to ensure the noise barrier is implemented prior to road breaking activities.
4	25-Feb-20	26-Feb-20	Works Area A	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the noise nuisance caused by hammering/chiseling works at Works Area A	As advised by the Contractor of Contract 1 - NE/2017/07 (CRBC), hammering/chiseling works for drilling platform maintenance was conducted at Works Area A on 25 February 2020 morning and no Powered Mechanical Equipment (PME) was involved. Upon received the complaint, CRBC has stopped the relevant work immediately. In order to minimize the noise nuisance caused by the hammering work, CRBC decided to relocate the hammering work from Works Area A to the marine working area which is far away from the residential areas. CEDD replied the complainant on 25 February 2020 and the complainant was satisfied with the proposed mitigation measure.

Appendix I

**Implementation Schedule for
Environmental Mitigation Measures**

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
Dust Impact (Contraction Phase)						
S5.5.5.1	Regular watering under good site practice shall be adopted. In accordance with the “Control of Open Fugitive Dust Sources” (USEPA AP-42), watering once per hour on exposed worksites and haul road is recommended to achieve dust removal efficiency of 91.7%.	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • APCO (Cap. 311); and • Air Pollution Control (Construction Dust) Regulation
S5.5.5.3	<p>The following dust suppression measures shall also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</p> <ul style="list-style-type: none"> • Any excavated or stockpiled dusty material shall be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; • Any dusty materials remaining after a stockpile is removed shall be wetted with water and cleared from the surface of roads; • A stockpile of dusty material shall not extend beyond the pedestrian barriers, fencing or traffic cones; • The load of dusty materials on a vehicle leaving a construction site shall be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; • Where practicable, vehicle washing facilities with high pressure water jet shall be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point shall be paved with concrete, bituminous materials or hardcores; • When there are open excavation and reinstatement works, hoarding of not less than 2.4m high shall be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; • The portion of any road leading to the construction site that is within 30m of a vehicle entrance or exit shall be kept clear 	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • APCO (Cap. 311); and • Air Pollution Control (Construction Dust) Regulation

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
	of dusty materials; <ul style="list-style-type: none"> Surfaces where any pneumatic or power driven drilling, cutting, polishing or other mechanical breaking operation takes place shall be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities shall be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting shall be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport shall be totally enclosed by impervious sheeting; Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 					
S5.5.5.4	For the barging facilities at the site compound, the following good site practice is required: <ul style="list-style-type: none"> All road surfaces within the barging facilities shall be paved. Vehicles should pass through designated wheel wash facilities. Continuous water spray shall be installed at the loading point. 	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	Site compound	Contractor	Construction stage	<ul style="list-style-type: none"> APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation
S5.5.5.5	An audit and monitoring programme during the construction phase should be implemented by the Contractor to ensure that the construction dust impacts are controlled to within the HKAQO. Detailed requirements for the audit and monitoring programmes are given separately in the EM&A manual.	Monitor the 1-Hour and 24-Hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period	Selected representative dust monitoring station (Drawing no. 209506/EMA/AIR/001)	Contractor	Construction stage	<ul style="list-style-type: none"> APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation
Noise Impact (Contraction Phase)						

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
S6.6.4.3	Good site practice and noise management techniques: <ul style="list-style-type: none"> • Only well-maintained plant shall be operated on-site and the plant shall be serviced regularly during the construction programme; • Machines and plant (such as trucks, cranes) that are in intermittent use shall be shut down between work periods or throttled down to a minimum; • Plant known to emit noise strongly in one direction, where possible, shall be orientated so that the noise is directed away from nearby NSRs; • Silencers or mufflers on construction equipment shall be properly fitted and maintained during the construction works; • Mobile plant shall be sited as far away from NSRs as possible and practicable; and • Material stockpiles, site office and other structures shall be effectively utilised, where practicable, to screen noise from on-site construction activities. 	To minimize construction noise impact arising from the Project on the affected NSRs	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • Annex 5, TM-EIAO
S6.6.4.5-6	Use of quiet powered mechanical equipment and working methods	Reduce noise levels of plant items	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • Annex 5, TM-EIAO
S6.6.4.7	Install site hoarding at the site boundaries between noisy construction activities and NSRs	Reduce the construction noise levels at low-level zone of NSRs through partial screening	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • Annex 5, TM-EIAO
S6.6.4.8-11	Use of temporary or movable noise barriers and full enclosure for relatively fixed plant source	Screen the noisy plant items to be used at all construction sites	For plant items listed in Table 6.7 and Appendix 6.1 of the EIA report at all construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • Annex 5, TM-EIAO
	Implement a noise monitoring programme under the EM&A manual	Monitor the construction noise levels at the selected representative locations	Selected representative noise monitoring stations (Drawing no. 209506/EMA/NS/001 & 209506/EMA/NS/002)	Contractor	Construction stage	<ul style="list-style-type: none"> • Annex 5, TM-EIAO
S6.7.3.1	Partial enclosures along Road D9 and application of low noise surfacing material along CBL and Road D9	To minimize road traffic noise impact arising from the CBL and Road D9 on the affected NSRs	CBL and Road D9 (Drawing no. 209506/EMA/NS/003)	CEDD/ Contractor	During operational stage	<ul style="list-style-type: none"> • Annex 5, TM-EIAO

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
Water Quality Impact (Contraction Phase)						
S8.6.4.3	<p>Marine Piling and Pile Excavation Works Marine piling and pile excavation works shall be undertaken in such a manner as to minimize re-suspension of sediments. Standard good practice measures shall be implemented, including the following requirements:</p> <ul style="list-style-type: none"> • All marine piling and pile excavation works shall be conducted within a floating single silt curtain. • Mechanical closed grabs (with a size of 5m³) shall be designed and maintained to avoid spillage and should seal tightly while being lifted. • Barges shall have tight fitting seals to their bottom openings to prevent leakage of material. • Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes. • Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water. Barges shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation. • Excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved. • Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action. • All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash. • The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site. 	To control potential impacts from marine piling and pile excavation works	During marine piling and pile excavation works	Contractor	Construction stage	<ul style="list-style-type: none"> • TM-EIAO; and • WPCO
S8.6.4.4	<p>Construction Site Runoff</p> <p>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures, where appropriate, shall include the following:</p> <ul style="list-style-type: none"> • The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The 	Control potential water quality impacts from construction site run-off	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • TM-EIAO; and • WPCO

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
	<p>detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction;</p> <ul style="list-style-type: none"> Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ shall be covered with tarpaulin or similar fabric during rainstorms. Measures shall be taken to prevent the washing away of construction materials, soil, silt or debris into any marine water bodies; All vehicles and plant shall be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities shall be provided at every construction site exit where practicable. Wash-water shall have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road shall be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains; Construction solid waste, debris and rubbish on site shall be collected, handled and disposed of properly to avoid water quality impacts; All fuel tanks and storage areas shall be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; and Regular environmental audit on the construction site shall be carried out in order to prevent any malpractices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds. 					
S8.6.4.6	<p>Sewage from workforce</p> <ul style="list-style-type: none"> Portable chemical toilets and sewage holding tanks shall be provided for handling the construction sewage generated by the workforce; A licensed contractor shall be employed to provide 	Control potential water quality impacts from sewage	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> TM-EIAO; and WPCO

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
	appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.					
	Monitoring Implement a marine water quality monitoring programme under the EM&A on level of suspended solids (SS) / turbidity and dissolved oxygen (DO) shall be carried out.	Control potential water quality impacts from marine piling and pile excavation works	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction station	<ul style="list-style-type: none"> • TM-EIAO; and • WPCO
S8.7.3.2	Operational phase – Runoff from road surface Proper drainage systems with silt traps and oil interceptors shall be installed, maintained and cleaned at regular intervals.	Control potential water quality impacts from road surface runoff	CBL and Road D9	Contractor	Construction and operational stage	<ul style="list-style-type: none"> • TM-EIAO; and • WPCO
Waste Management (Contraction Phase)						
S9.5.2	Good Site Practices Recommendations for good site practices: <ul style="list-style-type: none"> • Nomination of an approved personnel to be responsible for the implementation of good site practices, arrangements for collection and effective deposal to an appropriate facility of all wastes generated at the site; • Training of site personnel in proper waste management and chemical handling procedures; • Provision of sufficient waste disposal points and regular collection for disposal; • Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre; • Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and • Implementation of a recording system for the amount of wastes generated/recycled and disposal sites. 	Good site practices which ensure waste generated during construction phase is properly managed	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • Waste Disposal Ordinance (Cap. 54); • ETWB TCW No. 19/2005

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
S9.5.4	<p><u>Waste Reduction Measures</u> Recommendations for achieving waste reduction include:</p> <ul style="list-style-type: none"> • On-site reuse of any material excavated as far as practicable; • Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal; • Collection of aluminum cans and waste paper by individual collectors during construction should be encouraged. Separately labelled recycling bins should also be provided to segregate these wastes from other general refuse by the workforce; • Recycling of any unused chemicals and those with remaining functional capacity as far as possible; • Prevention of the potential damage or contamination to the construction materials through proper storage and good site practices; • Planning and stocking of construction materials should be made carefully to minimize amount of waste generated avoid unnecessary generation of waste; and • Training on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling should be provided to workers. 	To reduce amount of waste generated during construction phase	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • Waste Disposal Ordinance (Cap. 54); • ETWB TCW No. 19/2005
S9.5.5-6	<p><u>Storage, Collection and Transportation of Waste</u> Recommendations for proper storage include:</p> <ul style="list-style-type: none"> • Waste such as soil should be handled and stored well to ensure secure containment; • Stockpiling area should be provided with covers and water spraying system to prevent materials from being washed away and to reduce wind-blown litter; and • Different locations should be designated to stockpile each material to enhance reuse. <p>With respect to the collection and transportation of waste from the construction works, the following is recommended:</p> <ul style="list-style-type: none"> • Remove waste in a timely manner; • Employ trucks with cover or enclosed containers for waste transportations; • Obtain relevant waste disposal permits from the appropriate 	To reduce the environmental implications of improper storage	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • Waste Disposal Ordinance (Cap. 54); • ETWB TCW No. 19/2005

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
	authorities; and <ul style="list-style-type: none"> Disposal of waste should be done at licensed waste disposal facilities. 					
S9.5.8-11	<p><u>C&D Materials</u> The following mitigation measures shall be implemented in handling the waste:</p> <ul style="list-style-type: none"> Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; Disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation; Standard formwork or pre-fabrication order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage; and The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage. 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005 ETWB TCW No. 06/2010
S9.5.13	<p><u>Excavated Marine Sediments</u> During transportation and disposal of the excavated marine sediments, the following measures shall be taken to minimize potential environmental impacts:</p> <ul style="list-style-type: none"> Bottom opening of barges should be fitted with tight fitting 	To minimize potential impacts on water quality	All construction sites where applicable	Contractor	Construction stage	<ul style="list-style-type: none"> ETWBTC (Works) No. 34/2002

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
	<p>seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;</p> <ul style="list-style-type: none"> Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation; Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP; and Barges should not be filled to a level that would cause the overflow of materials or sediment-laden water during loading or transportation. 					
S9.5.14-17	<p>For those processes which generate chemical waste, the Contractor shall identify any alternatives that generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.</p> <p>If chemical waste is produced at the construction site, the Contractor is required to register with EPD as chemical waste producers. Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. Containers used for storage of chemical wastes shall:</p> <ul style="list-style-type: none"> Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; Have a capacity of less than 450 L unless the specification have been approved by EPD; and Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations. <p>The storage area for chemical wastes shall:</p> <ul style="list-style-type: none"> Be clearly labelled and used solely for the storage of chemical wastes; Be enclosed on at least 3 sides; Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; 	To ensure proper management of chemical waste	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Labelling and Storage of Chemical Waste

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
	<ul style="list-style-type: none"> Have adequate ventilation; Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and Be arranged so that incompatible materials are adequately separated. Disposal of chemical waste shall: <ul style="list-style-type: none"> Be via a licensed waste collector; and Be to a facility licensed to receive chemical waste, such as the CWTC which also offers a chemical waste collection service and can supply the necessary storage containers; or Be to a re-user of the waste, under approval from EPD. 					
S9.5.18	<p>Sewage An adequate number of portable toilets shall be provided for the on-site construction workers. Any waste shall be transferred to a sewage treatment works by a licensed collector.</p>	Proper handling of sewage from worker to avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> Waste Disposal Ordinance (Cap. 54)
S9.5.19	<p>General Refuse General refuse generated on-site shall be stored in enclosed bins or compaction units separately from construction and chemical wastes. Recycling bins shall also be provided to encourage recycling. A reputable waste collector shall be employed by the Contractor to remove general refuse from the site on a daily basis separately from the construction and chemical wastes. Burning of refuse on construction sites is prohibited by law.</p>	Minimize production of general refuse and avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> Waste Disposal Ordinance (Cap. 54)
S10.7.2.4	Good Site Practices – The integrity and effectiveness of all silt curtains shall be regularly inspected. Effluent monitoring should be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> TM-EIAO; and WPCO
S10.7.2.5	Site runoff control – For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff into marine waters is minimized.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> TM-EIAO; and WPCO
S10.9.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the marine communities inside Junk Bay.	To minimize potential impacts on water quality and protect marine	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction stage	<ul style="list-style-type: none"> TM-EIAO; and WPCO

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
		communities within Junk Bay				
S11.6.2.2	Good Site Practices: – The integrity and effectiveness of all silt curtains should be regularly inspected. Effluent monitoring shall be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • TM-EIAO; and • WPCO
S11.6.2.3	Site runoff control - For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff is minimized.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	<ul style="list-style-type: none"> • TM-EIAO; and • WPCO
S11.8.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the fishery resources.	To minimize potential impacts on water quality and protect fishery resources	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction stage	<ul style="list-style-type: none"> • TM-EIAO; and • WPCO
Landscape and Visual						
S13.8.1.2	The following mitigation measures should be implemented in the construction stage <ul style="list-style-type: none"> • CM1 – The construction area and contractor’s temporary works areas should be minimized to avoid impacts on adjacent landscape. • CM2 – Reduction of construction period to practical minimum. • CM3 – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where the soil material meets acceptable criteria and where practical. The Contract Specification shall include storage and reuse of topsoil as appropriate. • CM4 – Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor’s works areas. (Tree protection measures will be detailed at Tree Removal Application stage). 	Minimize effects of landscape and visual impacts	Work site/during construction	Funded and implemented by CEDD	Construction stage	

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
	<ul style="list-style-type: none"> • CM5 – Trees unavoidably affected by the works shall be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. • CM6 – Advance screen planting to proposed roads and associated structures. • CM7 – hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone). • CM8 – Screening of construction works by hoardings/noise barriers around works area in visually unobtrusive colours, to screen Works. • CM9 – Control night-time lighting and glare by hooding all lights. • CM10 – Ensure no run-off into water body adjacent to the Project Area. • CM11 – Avoidance of excessive height and bulk of buildings and structures 					
S13.8.1.2	OM1 – Compensatory tree planting for all felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006.	Minimize effects of landscape and visual impacts	Within the site boundary of the proposed works	Funded and implemented by CEDD. Maintained by CEDD and LCSD.	Design, construction and operational stages	
S13.8.1.2	The following mitigation measures should be implemented in the operational stage: <ul style="list-style-type: none"> • OM2 – A continuous belt of screen planting along the roads. Planting of the belt of trees shall be carried out as advance works ahead of other site formation and building works. • OM3 – Maximise soft landscape of the site, where space permits, roadside berms /slope treatment works should be created. • OM4 – During detailed design, refine structure layout to create a planting strips along the roads to enhance greenery. • OM5 – Use appropriate (visually unobtrusive and 	Minimize effects of landscape and visual impacts	CBL and Road D9/during construction and operation	Funded and implemented by CEDD. Maintained by CEDD and LCSD.	Design, construction and operational stages	

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
	non-reflective) building materials and colours, and aesthetic design in built structures. <ul style="list-style-type: none"> • OM6 – Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimizes potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill. • OM7 – Avoidance of excessive height and bulk of buildings and structures 					
Landfill Gas						
S14.7.5	Precautionary measures The following guidance has been extracted from the EPD’s Landfill Gas Hazard Assessment Guidance Note Guidance to ensure a robust and comprehensive set of measures to protect workers are provided. <ul style="list-style-type: none"> • During all works, safety procedures shall be implemented to minimize the risks of fires and explosions, asphyxiation of workers (especially in confined space) and toxicity effects resulting from contact with contaminated soils and groundwater. • Safety officers who are specifically trained with regard to LFG and leachate related hazards and the appropriate actions to take in adverse circumstances shall be present on all worksites throughout the works. • All personnel who work on site and all visitors to the site shall be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid physical contact with it. • Those staff who work in, or have responsibility for “at risk” areas, including all excavation workers, supervisors and engineers working within the consultation zone, shall receive appropriate training on working in areas susceptible to LFG hazards. • Enhanced personal hygiene practices including washing thoroughly after working and eating only in “clean” areas shall be adopted where contact may have been made with any groundwater which is thought to be contaminated with 	Health and safety of the workers	Construction sites within 250m Consultation Zone (Drawing no. 209506/EMA/LFG/001)	Contractor	Construction stage	<ul style="list-style-type: none"> • Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
	<p>leachate.</p> <ul style="list-style-type: none"> • Ground level construction plant shall be fitted with vertical exhausts at least 0.6m above ground level and with spark arrestors. • During piping assembly or ducting construction, all valves/seals shall be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping /ducting shall be capped at the end of each working day. • Mobile offices, equipment stores, mess rooms etc. shall be located on an area which has been proven to be gas free (by survey with portable gas detectors) and ongoing monitoring shall be carried out to ensure that these areas remain gas free. Alternatively, such buildings shall be raised clear of the ground. If buildings are raised clear of the ground, the minimum, clear separation distance (as measured from the highest point on the ground surface to the underside of the lowest floor joist) shall be 500mm. However, in this case, it is highly recommended that all the site offices, equipment stores and mess rooms should be located outside the 250m Consultation Zone. • Smoking and naked flames shall be prohibited within confined spaces. “No Smoking” and “No Naked Flame” notices in Chinese and English shall be posted prominently around the construction site. Safety notices shall be posted warning of the potential hazards. • Welding, flame-cutting or other hot works may only be carried out in confined spaces when controlled by a “permit to work” procedure, properly authorized by the Safety Office. The permit to work procedure shall set down clearly the requirements for continuous monitoring of methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure shall also require the presence of an appropriately qualified person who shall be responsible for reviewing the gas measurements as they are made, and who shall have executive responsibility for suspending the work in the event of 					

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
	<p>unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise shall be permitted to carry out hot works in confined areas.</p> <ul style="list-style-type: none"> During the construction works, adequate fire extinguishers and breathing apparatus sets shall be made available on site and appropriate training given in their use. 					
S14.7.6	<p>Landfill gas monitoring The following monitoring shall be undertaken when construction works are carried out in confined space within the 250m Consultation Zone:</p> <ul style="list-style-type: none"> The works area shall be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's Guidance Note shall be followed. The monitoring frequency and areas to be monitored shall be set down prior to commencement of the works. Depending on the results of the measurements, actions required will vary. As a minimum these shall encompass the actions specified in Table 14.6 of the EIA report. When portable monitoring equipment is used, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person. All measurements shall be made with the monitoring tube located not more than 10mm from the surface. A standard form, detailing the location, time of monitoring and equipment used together with the gas concentrations measured, shall be used when undertaking manual monitoring to ensure that all relevant data are recorded. If methane (flammable gas) or carbon dioxide concentrations are in excess of the trigger levels or that of oxygen is below the level specified in the Emergency Management in the following section, then evacuation shall be initiated. 	Health and safety of the workers	Confined space of construction sites within 250m Consultation Zone	Contractor	Construction stage	<ul style="list-style-type: none"> Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)
S14.7.8-9	<p>Emergency management In the event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety</p>	Health and safety of the workers	Confined space of construction sites within 250m Consultation Zone	Contractor	Construction stage	<ul style="list-style-type: none"> Landfill Gas Hazard Assessment

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements and/or Standards to be Achieved
				Agent	Stage	
	<p>Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG.</p> <p>In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas.</p>					<p>Guidance Note (EPD/TR8/97)</p>
S14.7.16	<p>Protection measures – Operational phase</p> <ul style="list-style-type: none"> • An assumed presence of landfill gas shall be adopted at all times by maintenance workers; • all maintenance workers inspecting any manhole shall be fully trained in the issue of LFG hazard; • any manhole which is large enough to permit to access to personnel shall be subject to entry safety procedure; • Code of Practice on Safety and Health at Work in Confined Spaces shall be followed to ensures compliance with the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance; • a strictly regulated “work permit procedure” shall be implemented and the relevant safety procedures must be rigidly followed; and • Adequate communication with maintenance staff shall be maintained with respect to LFG. 	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	<ul style="list-style-type: none"> • Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and • Code of Practice on Safety and Health at Work in Confined Space
S14.7.17	<p>General recommended precautionary & protection measures – Operational phase</p> <p>LGF surveillance exercise shall be undertaken by the utility companies at the utility manholes/inspection chambers. The surveillance exercise shall be undertaken for the duration of the site occupancy, or until such time that EPD agree that surveillance is no longer required and this shall be based on all the available monitoring data for methane, carbon dioxide and oxygen.</p>	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	<ul style="list-style-type: none"> • Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and • Code of Practice on Safety and Health at Work in Confined Space